



Scottish Hydro Electric Power Distribution Plc

SHEPD Mull to Coll Cable Replacement

Marine Construction Environmental Management Plan

ASSIGNMENT **A303128-S00**

DOCUMENT **A-303128-S00-TECH-019**



Aberdeen

Xodus House

50 Huntly Street , Aberdeen

T +44 (0)1224 628300

E eric.grieve@xodusgroup.com

www.xodusgroup.com



REVISIONS & APPROVALS

This report has been prepared by Xodus Group Ltd exclusively for the benefit and use of Scottish Hydro Electric Power Distribution Plc. Xodus Group Ltd expressly disclaims any and all liability to third parties (parties or persons other than Scottish Hydro Electric Power Distribution Plc) which may be based on this report.

The information contained in this report is legally privileged and strictly confidential and intended only for the use of Scottish Hydro Electric Power Distribution Plc. This report shall not be reproduced, distributed, quoted or made available – in whole or in part – to any company, person, regulatory body, or organization other than for the purpose for which the report was produced without the prior written consent of Xodus Group Ltd.

The authenticity, completeness and accuracy of any information provided to Xodus Group Ltd in relation to this report has not been independently verified. No representation or warranty express or implied, is or will be made in relation to, and no responsibility or liability will be accepted by Xodus Group Ltd (or any of its respective directors, officers, employees, advisers, agents, representatives and consultants) as to or in relation to, the accuracy or completeness of this report. Xodus Group Ltd expressly disclaims any and all liability which may be based on such information, errors therein or omissions there from.

A01	26/08/2021	Issued for Use				
R01	29/07/2021	Issued for Review				
REV	DATE	DESCRIPTION	ISSUED	CHECKED	APPROVED	CLIENT



CONTENTS

1	INTRODUCTION	4
2	SCOPE	5
3	REVIEW AND UPDATE PROCEDURE	5
4	DOCUMENT STRUCTURE	5
5	MITIGATION REQUIREMENTS	6



1 INTRODUCTION

Scottish Hydro Electric Power Distribution plc (SHEPD) holds a licence under the Electricity Act 1989 for the distribution of electricity in the North of Scotland including the islands. It has a statutory duty to provide an economic and efficient system for the distribution of electricity, and to ensure that its assets are maintained to ensure a safe, secure and reliable supply to customers. The Mull-Coll subsea cable was inspected in late 2018 where it was observed to be in poor condition with damage to the external armour. The existing cable is still operational, however, due to its poor condition it has been identified as being at the end of its operational life, and therefore, requires replacement.

A Marine Environmental Appraisal (MEA) has been undertaken by Xodus Group Ltd, to support SHEPD's Marine Licence Applications to conduct the cable replacement within the installation corridor. The MEA presents a review of baseline conditions within the installation corridor and identifies sensitive environmental receptors which are or may be present in the area. An assessment of potential effects on these receptors associated with the proposed cable replacement works, has been undertaken in order to ascertain the magnitude and severity of environmental impacts. Where impacts have been assessed as potentially significant, or above acceptable criteria, mitigation protocols have been identified in order to remove or reduce the magnitude of effect. The following receptors have been assessed within the MEA:

- Designated Sites;
- Seabed and Water Quality;
- Marine Megafauna;
- Benthic and Intertidal Ecology;
- Ornithology;
- Marine Archaeology; and
- Commercial Fisheries and Other Sea Users.

This Construction Environmental Management Plan (CEMP) is designed to provide a consolidated point of reference for SHEPD and their marine contractors. It supports the processes required to help ensure that all environmental mitigation measures identified by the MEA and supporting documents are effectively disseminated to and implemented by the project team during the cable replacement works. The CEMP is informed by, and should be read in conjunction with the following documents:

- Mull - Coll Cable Replacement – Marine Environmental Appraisal;
- Project Description: Mull - Coll Cable Replacement ('Project Description');
- Fisheries Liaison Mitigation Action Plan – Argyll (FLMAP); and
- EPS and Protected Sites and Species Risk Assessment – Argyll: A-302244-S02-REPT-003.



2 SCOPE

The CEMP is intended for use during all marine works (below Mean High Water Springs), associated with the Mull - Coll cable replacement project, including:

- Marine geophysical survey and inspection (pre, during and post installation);
- Detailed route engineering;
- Marine and intertidal cable installation works, including cable laying, trenching, and the potential placement of rock bags, rock (rock berms), grout bags, and/or concrete mattresses; and
- Post-installation reporting.

3 REVIEW AND UPDATE PROCEDURE

By its nature the CEMP is a living document, and it is important that it is updated as the project develops, in order to capture potential changes to mitigation requirements. However, the CEMP also forms part of SHEPD's consent requirements, and as such, any material changes to the mitigation requirements may need approval from Marine Scotland's Licensing Operations Team (MS-LOT). As such, it is important that a dialogue with MS-LOT is maintained throughout the project.

Any changes to the CEMP must be reviewed and approved by the following:

- SHEPD's project manager;
- Contractor's project manager;
- SHEPD's environmental consultant; and
- MS-LOT.

As a minimum, this CEMP should be reviewed, and where necessary, updated at the following project milestones:

- Award of Marine Licence;
- Following completion of pre-installation surveys and detailed route engineering; and
- Following any substantive change to project design or cable installation methods.

Note – sufficient time should be allowed for potential review by MS-LOT prior to the mobilisation of marine installation vessels.

4 DOCUMENT STRUCTURE

The mitigation requirements in this CEMP are presented in tabular form, grouped by project phase and relevant receptors. For each item of mitigation, a breakdown of both SHEPD's and their Contractor's requirements is provided, along with links and references to other relevant documents and guidance.



5 MITIGATION REQUIREMENTS

Phase	Aspect	Measure	Requirements	Additional Information	SHEPD Responsibility	Contractor Responsibility
General	Environmental Awareness	The CEMP must be available to all personnel.	Copies of the CEMP must be available on all survey and installation vessels, and in project offices.	N/A	Audit	Ensure copies made available.
		Training of personnel.	All project personnel will be trained and informed of their responsibility to implement the environmental and ecological mitigation outlined in the CEMP. Toolbox talks, inductions, and awareness notices will be used to disseminate this information among all relevant project personnel.	MEA: Section 4.3	Audit training, induction, and toolbox talk records.	Ensure appropriate training is provided to personnel.
		Copies of all licences and permits must be available at relevant project locations.	Copies of relevant licences and permits must be available on all vessels and in project offices. This includes: <ul style="list-style-type: none"> Marine Licence; EPS Licence; and Basking Shark Licence. 	N/A	Provide copies of licence, and audit.	Ensure copies maintained in relevant locations.
	Spill Response	Spill Response Plan	A Spill Response Plan must be developed prior to operations commencing, and should include the following details: <ul style="list-style-type: none"> Immediate actions using Source-Pathway-Receptor Model; Communication lines and contact details; Reporting procedure; and Implementation of Lessons Learned. 	MEA: Section 4.3	Work with Contractor to develop plan, and audit implementation and training.	Work with SHEPD to develop plan, and ensure it is implemented during all relevant activities.
	Waste Management	Waste Management Plan	Develop and Implement a Waste Management Plan to ensure the waste hierarchy is followed, and all waste (including sections of removed out of service cables) is sent for onward recycling or disposal via a licenced waste route. Provisions should also be included to prevent marine litter resulting from the project.	MEA: Section 4.3 NetRegs WMP Guidance https://www.netregs.org.uk/media/1718/a-simple-guide-to-site-waste-management-plans.pdf	Work with Contractor to develop plan, and audit implementation and training.	Work with SHEPD to develop plan, and ensure it is implemented.
	Location of Works	Installation Corridor	All survey and installation works will be conducted within the boundaries of the Mull - Coll installation corridors. Vessels may be located outwith the installation corridor, however, all deposits will be installed within the allocated boundary. Vessel movements will be notified by Notice to Mariners.	MEA: Section 3	Audit	Implement
Survey and Inspection (<i>Not covered by MEA</i>)	General Ecology	Vessel Management	The following measures will be implemented during all survey works: <ul style="list-style-type: none"> All vessels will adhere to the provisions of the Scottish Marine Wildlife Watching Code (SMWWC), and the Basking Shark Code of Conduct; and Survey crew will be made aware of all protected species within the marine environment, and their responsibility to implement the mitigation in this document. 	MEA: Section 4.3 SMWWC: https://www.nature.scot/professional-advice/land-and-sea-management/managing-coasts-and-seas/scottish-marine-wildlife-watching-code Basking Shark Code of Conduct: https://www.mcsuk.org/downloads/wildlife/basking_sharks/Basking_Shark_Code_of_Conduct_Poster.pdf	Audit	Implement, and ensure copies of the guidance are available on survey vessels.



Phase	Aspect	Measure	Requirements	Additional Information	SHEPD Responsibility	Contractor Responsibility
Geophysical Survey and Inspection <i>(Not covered by MEA)</i>	Marine Mammals	Marine Mammal Monitoring	There will be MMO coverage for the duration of the sub-bottom profiler (SBP) activities, with adequately trained and experienced MMO(s) working standard 12-hour shifts. They will have experience of working at sea and will have successfully deployed and used PAM equipment previously and be equipped with binoculars offering at least 8x magnification. The MMO will be located at a high point on the vessel, providing good all-round visibility.	EPS & Protected Sites & Species RA Argyll; Section 5.2	Audit	Implement
		Marine Mammal Observer	During daylight hours the MMO(s) will carry out visual observations to monitor for the presence of cetaceans, seals and basking sharks before the SBP is activated and will recommend delays in the commencement of the operation should any cetaceans be detected within the 500 m mitigation zone for cetaceans. This distance will also be 500 m for seals and basking sharks, except in the event of a need to avoid critical delay to the project in which case the mitigation zone for both species groups will be 100 m. The criteria as to what constitutes a critical delay leading to reduction in mitigation zone distance from 500 m to 100 m would be agreed on a case by case basis in consultation with MS-LOT.	EPS & Protected Sites & Species RA Argyll; Section 5.2.	Audit	Implement
		Passive Acoustic Monitoring (PAM)	When visibility is poor (i.e. due to fog or during hours of darkness) and/or during periods when the sea state is greater than Beaufort 3, the PAM system will be operated by a single MMO/PAM operator. The PAM system shall comprise of at least 3 hydrophone elements, allowing for directional localisation of detections, together with software allowing real time automated detection of marine mammal vocalisations (e.g. PAMGuard or equivalent).	EPS & Protected Sites & Species RA Argyll; Section 5.2.	Audit	Implement
		Pre-Start Search	Visual (MMO) (and acoustic (PAM) monitoring if required) will be conducted for a pre-start search of 30 minutes i.e. prior to the commencement of SBP operations. This will involve a visual (during daylight hours) or PAM watch (during poor visibility or at night) to determine if any cetaceans, seals or basking sharks are within 500 m of the activities.	EPS & Protected Sites & Species RA Argyll; Section 5.2.	Audit	Implement
		Cetacean, Seal and Basking Shark Mitigation Zone	The mitigation zone is defined as the area within 500 m of the SBP; noting that the SBP is deployed on a ROV, this will be the centre of the mitigation zone, and not the vessel. Should any cetaceans, seals or basking sharks be detected within the mitigation zone prior to the commencement of SBP operations (or after breaks in SBP survey activity of more than 10 minutes), operations will be delayed until their passage, or the transit of the vessel, results in the cetaceans, seals or basking sharks being out-with the mitigation zone. In all three cases, there will be a 20 minute delay from the time of the last sighting within the mitigation zone to the commencement/recommencement of the SBP operations.	EPS & Protected Sites & Species RA Argyll; Section 5.2.	Audit	Implement
		Reporting	All recordings of cetaceans, seals and basking sharks will be made using JNCC Standard Forms. At the end of the operations, a monitoring report detailing the cetaceans recorded, methods used to detect them, and details of any problems encountered will be submitted to Marine Scotland and NatureScot. The report will also include feedback on how successful the mitigation measures were. This requirement will be communicated to the MMOs at project start up meetings and at crew change.	EPS & Protected Sites & Species RA Argyll; Section 5.2.	Audit	Implement
	Basking Sharks	Monitoring Protocols	The provisions of the marine mammal mitigation shall also apply to basking sharks.	EPS & Protected Sites & Species RA Argyll; Section 5.3.	Audit	Implement
	Otters	Monitoring Protocol	While no SACs designated for otters are present in the vicinity of the installation corridors, as a measure of best practice, the provisions of the marine mammal mitigation shall also apply to otters.	EPS & Protected Sites & Species RA Argyll; Section 5.4.	Audit	Implement.
	Ornithology	Vessel Management	The survey vessels will be moving at a maximum speed of 4-8 knots during survey operations, to allow any rafting seabirds time to disperse before the vessel arrives. When not on survey effort, vessels will avoid bird rafts where operationally possible and it is safe to do so.	EPS & Protected Sites & Species RA Argyll; Section 5.5.	Audit	Implement.



Phase	Aspect	Measure	Requirements	Additional Information	SHEPD Responsibility	Contractor Responsibility
Detailed Route Engineering	Project Design	Cable protection and stabilisation	The replacement Mull - Coll cable will be buried where possible. Where burial is not possible, cable protection and stabilisation may include a combination of concrete mattresses, rock bags and rock placement.	Project Description	Ensure final design aligns to these parameters.	Implement during project design.
		Pre-installation surveys	Appropriate pre-installation surveys and visual inspection will be conducted to confirm the locations of potentially sensitive features, including Annex 1 habitats and archaeological sites. A UXO survey is to be conducted along installation corridor to inform final proposed cable route.	MEA; Section 4.3	Ensure included in Contractor's scope of works.	Pre-installation surveys as per scope of works.
	Benthic Habitats	Avoidance of Sensitive Habitats	The final cable route, and positioning of filter bags and concrete mattresses will be optimised to avoid impacts on sensitive environmental features, including Annex 1 habitats such as reefs insofar as possible.	MEA: Sections 4.3, and 8.4.	Review final design against environmental constraints.	Consider survey data and confirmed locations of sensitive habitats during route engineering.
	Historic Environment	Avoidance of Wrecks and Archaeological Sites.	All wrecks or features of potential archaeological interest identified during survey operations shall be avoided.	MEA Section 10.4.	Review final design against archaeological constraints.	Consider survey data and treat confirmed locations of archaeological potential as hard constraints.
Cable Installation	Water Quality	Tidal Working During Landfall Trench Construction	The timing of trenching works at the landfalls will be tide dependent (working at low water when the intertidal zone is exposed).	MEA Section 6.4	Audit	Implement
	General Ecology	Scottish Marine Wildlife Watching Code (SMWWC)	All vessels will adhere to the provisions of the SMWWC during installation works.	MEA: Section 4.3. SMWWC: https://www.nature.scot/professional-advice/land-and-sea-management/managing-coasts-and-seas/scottish-marine-wildlife-watching-code	Audit	Implement, and ensure copies of the guidance are available on survey vessels.
		Vessel Speed	Vessels will be travelling at a slow speed during installation works. The slow speed of installation vessels will minimise the risk of disturbance and injury impacts to seabird and marine mammal receptors.	MEA: Section 4.3	Audit	Implement
	Benthic Habitats	Minimise Deployment of Anchor Chains	Reduces the potential for disturbance to benthic habitats and species including which utilise the seabed.	MEA: Section 4.3	Review method statements to ensure efforts to minimise anchoring are included.	Consider and implement alternatives to anchoring where possible.
	Ornithology (also applicable to survey vessels)	Vessel Lighting	The following measures will be implemented to minimise the potential impacts to birds during night time working: <ul style="list-style-type: none"> Lighting on-board the cable survey vessel(s) will be kept to the minimum level required to ensure safe operations; and Lights will be directed or shielded to prevent upward illumination and minimise disturbance; and Blackout blinds and/or curtains will be used on external windows/portholes where possible. 	MEA: Section 4.3	Audit	Implement



Phase	Aspect	Measure	Requirements	Additional Information	SHEPD Responsibility	Contractor Responsibility
Cable Installation	Pollution Prevention (Also applicable to survey vessels)	Shipboard Oil Pollution Emergency Plans	Control measures and shipboard oil pollution emergency plans (SOPEP) will be in place and adhered to under MARPOL Annex I requirements. In the event of an accidental fuel release occurring appropriate standard practice management procedures will be implemented accordingly.	MEA: Section 4.3 As per the MARPOL 73/78 requirement under Annex I, all ships with 400 GT and above must carry an oil prevention plan as per the norms and guidelines laid down by International Maritime Organization under MEPC (Marine Environmental Protection Committee) act.	Audit.	Demonstrate vessels are compliant with requirement, and SOPEPs up to date.
		Sewage Treatment and Storage	Vessels will be equipped with waste disposal facilities (sewage treatment or waste storage) to IMO MARPOL Annex IV Prevention of Pollution from Ships standards. As the works are located within the 12 NM limit, no discharges of food waste, grey, or brown water will be permitted.	MEA Section 4.3	Audit	Demonstrate vessels are compliant with requirement.
	Marine Non-Native Species (Also applicable to survey vessels)	IMO Ballast Water Convention	Ballast water discharges from vessels will be managed under International Convention for the Control and Management of Ships' Ballast Water and Sediments, 2004 (BWM Convention).	MEA: Section 4.3	Audit	IMO Ballast Water Convention
		Use of clean materials.	Only clean stone (free from organic contaminants) shall be used in filter bags to reduce the risk of NNMS.	MEA Section 4.3	Audit	Implement.
	Commercial Fisheries and Other Sea Users (Also applicable to survey activities)	Profiling of Rock Berms	All rock berms will be profiled with shallow side slopes and constructed of appropriate materials to minimise snagging risk.	MEA Section 4.3 Project Description	Audit	Profiling of Rock Berms
		Fisheries Liaison	A Fisheries Liaison Officer (FLO) will be employed to manage interactions between cable installation vessels, personnel, equipment and fishing activity. This will be managed through the Fisheries Liaison Mitigation Action Plan.	MEA Section 4.3	Employ FLO and Provide FLMAP.	Work with FLO to implement FLMAP.
		Navigation Warnings	Notice to Mariners (including local), Kingfisher bulletins, Radio Navigational Warnings, NAVTEX, and/or broadcast warnings will be promulgated in advance of any proposed works. The notices will include the time and location of any work being carried out, and emergency event procedures.	MEA Section 4.3	Audit	Implement
		Navigational Safety	All vessels will operate in compliance with International Regulations for the Prevention of Collision at Sea (IRPCS) (IMO, 1972) and the International Regulations for the Safety of Life at Sea (SOLAS).	MEA Section 4.3	Audit	Implement
		Guard Vessels	A guard vessel may be used during the installation campaign where a potential risk to the asset or danger to navigation has been identified.	MEA Section 4.3	Audit	Implement as necessary
		Communications	Compliance with the FLMAP Delivery Programme and how Scottish Hydro Electric Power Distribution co-exist with other marine users. Specifically: <ul style="list-style-type: none"> Ensure that notice and information distribution is not less than 20 days, if possible, for individual vessels mobilisations; Regular liaison and updates by FIR with local fishermen of proposed timings with confirmations when operations are finalised; and Regular liaison and updates by FLO with other legitimate sea users of proposed timings with confirmations provided when planned works are finalised. 	FLMAP Delivery Programme for Argyll.	SHEPD's priority is to identify and pro-actively engage with legitimate sea-users who could be potentially impacted by SHEPD's work.	Implement and ensure the FLO and FIR are provided the relevant information regarding project progress.



Phase	Aspect	Measure	Requirements	Additional Information	SHEPD Responsibility	Contractor Responsibility
Cable Installation	Historic Environment	Protocol for Archaeological Discoveries	It is acknowledged that there is the potential that archaeological features could be present within the Installation Corridor, which are not identified by preconstruction surveys. In order to account for this, and subject to further discussion with Heritage Environment Scotland, the Crown Estate's Protocol for Archaeological Discoveries (PAD) (TCE, 2014) would be used as a basis for further mitigation during installation activities. The role of the Implementation Service described within the above protocol would be replaced by an archaeological service provider appointed by SHEPD or their installation contractor.	MEA Section 10.4 PAD: https://www.wessexarch.co.uk/sites/default/files/field_file/2_Protocol%20For%20Archaeological%20Discoveries.pdf	Audit.	Implement, and ensure PAD is available on installation vessels.
	UXO	UXO detection	Live footage viewing during cable installation will be conducted to help ensure no visible potential UXO are present in close proximity to the cable route.	N/A	Audit	Implement as necessary
Post Cable Installation	Marine Survey	As-Built Surveys	As built surveys will be conducted to ascertain the actual position of the cable, associated protection measures and locations of potential snagging risks.	MEA: Section 4.3	Ensure included in Contractor's scope of works.	Conduct as-built surveys as per scope of works.
	Historic Environment	Reporting Wrecks	The location of any wrecks or features of potential archaeological significance will be provided to Historic Environment Scotland, and the UKHO.	MEA: Section 10.4	Submit data to relevant stakeholders.	Provide SHEPD with relevant information and data in agreed format.
	Close Out Reporting	Marine Licence	A close out report will be submitted to Marine Scotland providing details of actual material deposits on the seabed, and as built locations of the replacement cables.	N/A	Submit report to MS-LOT.	Provide SHEPD with relevant information and data in agreed format.
		EPS and Basking Shark Licences	Marine Mammal reports to be provided to MS-LOT for relevant geophysical survey activities.	EPS & Protected Sites & Species RA Argyll; Section 5	Submit report to MS-LOT.	Provide SHEPD with relevant information and data in agreed format.
		JNCC Marine Noise Registry	JNCC marine noise registry to be updated with actual survey duration, locations, and source noise details.	EPS & Protected Sites & Species RA Argyll; Section 5.2.	Submit report to JNCC.	Provide SHEPD with relevant information and data in agreed format.
	Updating Marine Stakeholders	Provision of As-Built survey data.	As built survey data will be provided to the UKHO and Kingfisher for inclusion on Admiralty Charts and KIS-ORCA Cable Awareness Charts.	MEA Section 4.3.	Submit data to relevant stakeholders.	Provide SHEPD with relevant information and data in agreed format.
		Avoidance of Trawling	In line with guidance provided by the UKHO and International Convention for the Safety of Life at Sea (SOLAS), SHEPD recommend that fishing vessels should avoid trawling over installed seabed infrastructure. Vessels are also advised in the Mariners Handbook not to anchor or fish (trawl) within 500m of the cable.	MEA Section 4.3	Stakeholder Liaison	N/A