

## Construction Method Statement

### Onshore and offshore

Project:	<b>P0044 – EMEC - TFS</b>
Report number:	<b>2016R0126</b>
Version:	<b>V2017-0111</b>
Author:	<b>Thijs Mandersloot</b>
Filename:	Tocado Construction Method Statement TFS - 12012017

Check & approval			
	Name	Signature	Date
Created:	Thijs Mandersloot		11-1-2017
Checked:	Nikki Meek		12-1-2017
Approved:			

Version history		
Release	Description	Date
1.0	Draft for submission	12-1-2017

## Contents

<b>1. INTRODUCTION .....</b>	<b>3</b>
<b>2. LOCATIONS.....</b>	<b>3</b>
<b>3. ONSHORE ASSEMBLY .....</b>	<b>5</b>
3.1 Planned TFS assembly .....	5
3.2 Equipment .....	7
<b>4. EDAY SHORE STATION.....</b>	<b>8</b>
4.1 Single line diagram .....	8
4.1.1 Onshore power electronics .....	9
4.1.2 Communication to shore station.....	9
4.2 Equipment list.....	10
4.3 Metering location .....	10
4.4 Planning .....	10
<b>5. OFFSHORE WORKS.....</b>	<b>11</b>
5.1 Equipment .....	11
5.2 Communication and safety .....	12
5.3 Installation.....	12
5.3.1 Anchoring .....	12
5.3.2 Electrical .....	13
5.3.3 TFS installation .....	13
5.4 Coordinates .....	14
5.5 Planning.....	15
5.6 Routes.....	15
<b>6. APPENDIX – PLANNING .....</b>	<b>16</b>


## 1. Introduction

This document describes the various steps needed to install the TFS at berth 8 at EMEC. One part describes all on-shore works, the second part describes the offshore works. A part of the offshore works will happen during or even before the onshore works commence.


Although this document is drafted with 'installation' in mind, it can also be referred to for unplanned maintenance actions and decommissioning. The decommissioning will largely be the same plan in reversed order.

## 2. Locations

Hatston pier, Kirkwall, Orkney



Schematic of Hatston Pier showing area for Tocardo TFS laydown and loadout



## 3. Onshore assembly

### 3.1 Planned TFS assembly

The onshore execution plan for the work on Hatston pier is as follows:

#### Day 1

- The crane (100t) will arrive at Hatston Pier to stack the 2 sets of 10ft containers and a lower offload staging.

#### Day 2

- Put the 40 ft long TFS mid module on the lower staging
- Lift FRONT and AFT on plateau and attach sections together to form complete TFS
- Lift 6.6kV transformer inside TFS

#### Day 3

- Lift the strut in place for assembly to the bottom of the mid module.
- Lift the turbine in close proximity of the strut
- With 3 lifting slings the turbine will be lifted in place and hold in position for making up the connection to the pre-welded adapter plate.

#### Day 4-5-6-7

- The cables will be connected up.
- Outfit internal TFS (electric)
- Outfit external TFS (railing, lighting)

The cables are ready in a spaghetti bundle so that these can be pulled in place and secured to the cable tray during the turbine assembly stage.

Tocado personnel to electrically hook up the turbine to the cabinet in the LER and test the system. Ensure turbine is on brake and blades are horizontal. The pressure of the brake should be at the compressor stop level. Transformer is switched off (using lock out).

#### Day 8

- Prepare and install cable tail.
- Prepare and install mooring lines

#### Day 9


- 220t crane will be deployed
- Hoist TFS into water

With a 2 days' notice to the port and the crane supplier on day 9 the TFS will be lifted of the 10ft containers into the water.

After final inspection and check on water tightness and interlocking mechanisms, the TFS unit is ready for tow out to the final location.

Tocado and their installation contractor will proceed to leave Hatston Pier once tides and weather are at the desired conditions.





*Image of TFS Load out in the Netherlands*

## 3.2 Equipment

- Forklift
- 100t crane
- 220t crane (temporary)
- Cherrypicker
- Pallets
- Fencing
- 10'' or 20'' containers
- Rain cover for cabinets (sail of 3mx4m)
- Hand winches
- Pallet trolley to move cabinet around
- Movable scaffolding (2m in height)
- 32A extension cord (where the plug can be removed)
- Electrical tools
- Cable cutters
- Big cable cutters
- Cable lung crimping tool
- Drill with magnetic stand
- Hightorc wrench with m56 key



## 4. Eday shore station

All electrical connections need to be verified by EMEC before being approved. The installation of the equipment at the Eday substation will be done by Bryan Rendall Ltd, based in Kirkwall.

Bryan Rendall Ltd  
Tel: +44 (0)1856 879086

### 4.1 Single line diagram


The next figure shows the single line diagram for the tidal power generation equipment and auxiliary equipment, including subsea export cable and on-shore connection with metering location.






The first turbine installed using the TFS is shown as 'Turbine 1' on the single line diagram above. The TFS will have on-board the turbine cabinet of turbine 1, a smaller LV distribution panel and also a LV distribution AUX panel, a LV-HV transformer and switchgear. This is indicated in the above single line diagram in the red dashed section. The UFS and TFS subsea export cable will be connected to the same connection point at EMEC EDAY HV station as shown in the diagram. The meter and meter location will remain the same.

#### 4.1.1 Onshore power electronics



#### 4.1.2 Communication to shore station



## 4.2 Equipment list

The following table shows the main on-board equipment with power generation rating or power consumption rating if applicable for the UFS. Certain equipment will continuously need to consume power in for functionality of the power generation systems. Other equipment is sometimes required to operate and is normally on stand-by.

Equipment	No.	Power generation rating	Power consumption continuous	Power consumption intermittent/stand-by
T2 series direct drive tidal turbine generator	5	280kWp (grid side of converters)	-	-
Turbine auxiliary systems (hydraulics, sensors, heaters, etc)	5	-	0.8-1 kW	2 – 2.3 kW
Converter cooling system	5	-	3.1 kW	9.3 kW
Turbine control system	5	-	0.7 kW	0.2 kW
Array control system	1	-	0.3 kW	0.2 kW
Anti-Condensation heaters (inside cabinets)	11	-	-	0.2 kW
On-board lighting	1	-	-	0.2 kW
Nav aid systems with GPS	2	-	0.1 kW	-
UPS system	2	-	1.9 kW	-
ADCP (flow speed measurement)	5	-	0.3 kW	-

Other than the tidal turbine generators, there are no other power generation systems on board.

## 4.3 Metering location

The location of the ROCS meter is in front of the on-shore switch gear as shown in the single line diagram in section 2.1. At this location, the meter will measure the sum of power production and power consumption.

## 4.4 Planning

To be provided by Bryan Rendall Ltd before start of work.

## 5. Offshore works

The offshore works are based on the method statement by LEASK. A detailed planning is being drafted and will be updated over time. It is of essence to keep the offshore work companies updated on the progress onshore.

### 5.1 Equipment

All installation is done by use of a combination of one or two multicat vessels, a workboat, a RIB. Reference is made to the Vessel Management Plan for the description of these vessels.

Deployment of the TFS gravity anchors and device will be undertaken using a multi-cat vessel assisted by a support vessel such as a workboat and a RIB. The multi-cat is likely to be (or similar to) Leask Marine's MV C-vessels shown in Figures B.1-B.3 and a typical RIB is shown in Figure B.4. Vessel information is provided in **Error! Reference source not found..**



*Example multi-cat vessel*



*Example support vessel – Workboat*



*Example support vessel – rigid inflatable boat (RIB)*

The selection and contracting of vessels is primarily driven by market conditions, vessel availability and ultimately, cost. Therefore, the actual vessels will be selected near to the time of works. Tocado will confirm the project vessel spread with Marine Scotland at the earliest possible opportunity prior to works commencing as required (as per normal maintenance activities).

## **5.2 Communication and safety**

Portable handheld VHF radios will be utilised.

Contact details amongst each party will be shared.

Prior to daily works commencing, the operations team will carry out Toolbox meetings to be led by the Offshore Project Manager.


An OIC vessel will be arranged by the marine contractor for a 24-hour standby in case of emergency.

## **5.3 Installation**

Technical details of the TFS device can be found in Section 4.1 of the Project Information Summary (Tocado, 2017).

### **5.3.1 Anchoring**

During the onshore works and successful award of the marine licence consent, the gravity anchors will be installed at the site. Each anchor consists of 30-40t clump weight in the form of scrap chain and 100m ground chain. Both sets of chain can be hoisted on board the multicat at Hatston pier. The multicat sails out to the site where it lowers the chain to the bottom at the correct coordinates. The installation of the 4 anchor points will take 4 days. It requires 3 engineers (vessel crew), 1 foreman and 1 crane operator.



*Mooring view of TFS, gravity anchors not shown here, but will be used*

### 5.3.2 Electrical

For this deployment the existing ScotRenewables SR250 electrical cable will be connected through a tail cable to the TFS device. The cable end is hoisted up to the multicat and fitted with a dry-mate wet connector. The end of the tail cable is plugged into the connector. The tail cable has the same specification as the subsea cable, but is supported by thick rubber bend stiffeners. The bend stiffeners prevent damage to the tail cable from bending, vibrations and inline tension. The tail cable is connected on board the TFS at the junction box when the TFS arrives.

Summarizing:

- Safe padlock the electrical works;
- Locate end of cable with divers
- Attach hoist to end of cable
- Lift the export cable onto the vessel deck;
- Splice the cable and fit the dry-mateable connector;
- Connect the tail cable;
- Lower connector and cables to seafloor while holding the end of the tail cable;
- Hoist the end of the tail cable through the TFS; and
- Connect it.

Note that this requires divers.

### 5.3.3 TFS installation

After the onshore works at Hatston pier, the device will be crane-lifted into the water and then one workboat or multi-cat vessel will be used to tow the platform. A small support craft such as a RIB, will help during the tow. A crew of 4 technicians and 1 operations manager is needed.

At site;


- The mooring lines will be attached and tensioned
- The tail cable end is hoisted into the TFS



## 5.4 Coordinates

The coordinates of the anchor points and TFS are given in the table below.


			North	East
Anchors	NW	WGS84	59.144644	-2.80749
		WGS84	59°8.6786	-2°48.4494
		UTM30N	511014	6556174
	NE	WGS84	59.144952	-2.806502
		WGS84	59°8.6971	-2°48.3901
		UTM30N	511070	6556209
	SW	WGS84	59.141667	-2.804075
		WGS84	59°8.5000	-2°48.2445
		UTM30N	511210	6555844
	SE	WGS84	59.141972	-2.803119
		WGS84	59°8.5183	-2°48.1871
		UTM30N	511265	6555877
TFS	TFS	WGS84	59.143291	-2.805273
		WGS84	59°8.5975	-2°48.3162
		WGS84	59°8'35.85"N	2°48'18.97"W
		UTM30N	511141	6556024
Cable	Subsea cable end	WGS84	59.1430166	-2.805916
		WGS84	59°8.581	-2°48.355
		UTM30N	511104	6555993



## 5.5 Planning

A high level plan is given in appendix A.


## 5.6 Routes






































*Chart image of likely routes to and from site. The east passage of Shapinsay Island allows for more depth, the west passage is very well possible too, when tide and weather window is correct.*

The sailing routes are well known to the local marine contractor. Two routes can be taken, west or east of Shapinsay. The chosen route will be determined by the vessel's Super Intendent on the day and will be primarily based on weather conditions and tide tables.

## 6. Appendix – Planning



71		Connect strut	0.5 dagen	din 14-2-17	din 14-2-17	70
72		Attach turbine to strut	0.5 dagen	din 14-2-17	din 14-2-17	71
73		Outfit the internals of the TFS (electrical work)	4 dagen	woe 15-2-17	maa 20-2-17	72
74		Outfit the externals of the TFS (lights, railing)	2 dagen	woe 15-2-17	don 16-2-17	72
75		Prepare cable tail and fit to platform	0.5 dagen	din 21-2-17	din 21-2-17	73
76		Fit nylon mooring lines to TFS	0.5 dagen	vri 17-2-17	vri 17-2-17	74
77		With 2 cranes, hoist TFS into water	0.8 dagen	din 21-2-17	din 21-2-17	73
78		Moor TFS with fenders to Hatston pier	0.2 dagen	din 21-2-17	din 21-2-17	77
79		Clean up pier	1 dag	woe 22-2-17	woe 22-2-17	78
80		<b>Offshore activities</b>	<b>6 dagen</b>	<b>din 28-2-17</b>	<b>din 7-3-17</b>	<b>13</b>
81		<b>Prep works anchor and ground chain Hatston Pier</b>	<b>6 dagen</b>	<b>din 28-2-17</b>	<b>din 7-3-17</b>	
82		Mobilize multicat with anchor for anchor 1	0.5 dagen	din 28-2-17	din 28-2-17	49
83		Install anchor 1 at site	1 dag	din 28-2-17	woe 1-3-17	82
84		Mobilize multicat with anchor for anchor 2	0.5 dagen	woe 1-3-17	woe 1-3-17	83
85		Install anchor 2 at site	1 dag	don 2-3-17	don 2-3-17	84
86		Mobilize multicat with anchor for anchor 3	0.5 dagen	vri 3-3-17	vri 3-3-17	85
87		Install anchor 3 at site	1 dag	vri 3-3-17	maa 6-3-17	86
88		Mobilize multicat with anchor for anchor 4	0.5 dagen	maa 6-3-17	maa 6-3-17	87
89		Install anchor 4 at site	1 dag	din 7-3-17	din 7-3-17	88
90		<b>Electrical off shore</b>	<b>2 dagen</b>	<b>din 28-2-17</b>	<b>woe 1-3-17</b>	
91		Temporary mooring deployment	1 dag	din 28-2-17	din 28-2-17	
92		cable preparation works	1 dag	woe 1-3-17	woe 1-3-17	91
93		<b>Installation works TFS at berth 8</b>	<b>4 dagen</b>	<b>woe 22-2-17</b>	<b>maa 27-2-17</b>	
94		Transport TFS to berth	1 dag	woe 22-2-17	woe 22-2-17	78
95		Connect mooring lines between TFS and anchors + tensioning	1 dag	don 23-2-17	don 23-2-17	94
96		Pick up subsea cable and connect connector and tail cable	1.8 dagen	vri 24-2-17	maa 27-2-17	95
97		Connect tail cable to TFS	0.2 dagen	maa 27-2-17	maa 27-2-17	96
98		<b>Commissioning activities</b>	<b>11 dagen</b>	<b>vri 17-3-17</b>	<b>vri 31-3-17</b>	
99		On shore electronics	2 dagen	vri 17-3-17	maa 20-3-17	63
100		TFS functionality	2 dagen	din 21-3-17	woe 22-3-17	99
101		Turbine functionality	1 dag	don 23-3-17	don 23-3-17	100
102		Communications	1 dag	vri 24-3-17	vri 24-3-17	101;97
103		Offgem commissioning	2 dagen	maa 27-3-17	din 28-3-17	102;20
104						
105		COD	1 dag	vri 31-3-17	vri 31-3-17	

