

---

# Method Statement – Cable Protection for the Shefa-2 Expansion Project

---

Pioneer Consulting / Global Marine / Shefa  
Rev1 • December 16, 2025



December 16, 2025

Method Statement – Cable Protection for the Shefa-2 Expansion Project Rev1

### DOCUMENT HISTORY

				PIONEER APPROVAL TO ISSUE		
VERSION	REVISION	AUTHOR	REVIEWED BY	NAME	DATE	COMMENTS
Draft	0	PIONEER	Iain Ritson	Lorraine Gray	12.12.2025	
Rev 01	1	PIONEER	Iain Ritson	Lorraine Gray	15.12.2025	Updated with client comments

---

## Table of Contents

---

<b>1. INTRODUCTION.....</b>	<b>1</b>
1.1 PROJECT OVERVIEW .....	1
1.2 DOCUMENT STRUCTURE.....	2
<b>2. LEGISLATIVE CONTEXT AND REGULATORY REQUIREMENTS .....</b>	<b>3</b>
2.1 MARINE LICENCE .....	3
2.1.1. Marine and Coastal Access Act 2009 .....	3
2.1.2. Marine (Scotland) Act 2010 .....	3
2.1.3. The Scottish National Marine Plan.....	3
<b>3. PROJECT DESCRIPTION .....</b>	<b>5</b>
3.1 PROJECT LOCATION .....	5
3.2 COMPONENTS FOR INSTALLATION ACTIVITIES.....	6
3.3 INSTALLATION ACTIVITIES.....	6
3.3.1. New Fibre Optic Cable – An Exempt Activity .....	6
3.3.2. Steel Basket – The Licensable Activity.....	8
3.4 INDICATIVE SCHEDULE.....	8
<b>APPENDIX A MARINE PROTECTED AREAS AND FISHING.....</b>	<b>9</b>
<b>APPENDIX B CHART WITH PROJECT LOCATION .....</b>	<b>11</b>
<b>APPENDIX C CS SOVEREIGN TECHNICAL SPECIFICATION .....</b>	<b>12</b>
<b>APPENDIX D GLOMAR SUPPORTER TECHNICAL SPECIFICATION .....</b>	<b>13</b>
<b>APPENDIX E WET MATE CONNECTOR TECHNICAL DRAWING .....</b>	<b>14</b>
<b>APPENDIX F CABLE END MODULE TECHNICAL DRAWING.....</b>	<b>15</b>
<b>APPENDIX G PLAN OF WORK.....</b>	<b>16</b>

---

## Table of Figures

---

Figure 1: Proposed Shefa-2 Expansion Project with UBAS Basket Location.....	2
Figure 2: Proposed location of the Shefa-2 Expansion Project. ....	5
Figure 3: Proposed Fibre Optic Cable Branch to the UBAS.....	7
Figure 4: Technical drawing of a Branching Unit and Cable Joint.....	7

## 1. INTRODUCTION

### 1.1 PROJECT OVERVIEW


This Method Statement has been prepared in support of the Marine Licence Application (MLA) process to Marine Directorate – Licensing Operations Team (MD-LOT) and relates to the proposed installation of a UBAS Basket at the terminal end of a new Fibre Optic Cable (FOC). The UBAS or Seabed Basket is a temporary deposit that provides protection to the cable end.

The Project is part of a planned subsea FOC system (hereafter referred to as the ‘Shefa-2 Expansion Project’). The total estimated length of 10 kilometres (km) of cable terminates into a UBAS Basket (Figure 1). The Shefa-2 Expansion Project will connect a Floating Production Storage and Offloading (FPSO) to the Shefa-2 cable (which connects Faroe Islands to Shetland and was installed in 2007.). The Shefa-2 Expansion Project is vital since it will make it possible for the FPSO to be connected to onshore via FOC directly to Tórshavn, Faroe Islands and Maywick, Shetland. These two connections will be critical to oil and gas production and safety and will be a prerequisite for “first oil and gas”.

The Shefa-2 Expansion Project has to be delivered to Equinor no later than 15<sup>th</sup> May 2026 and from then stand ready for Equinor to retrieve the wet connector from the parking in the UBAS Basket to the umbilical after the umbilical has been installed.

Global Marine Systems Limited (GM) has been contracted by P/F Shefa to undertake the marine installation for the Shefa-2 Expansion Project.

P/F Shefa have contracted SeaGard and Pioneer Consulting to obtain the necessary permits for the installation of the Shefa-2 Expansion Project in UK waters.



**Figure 1: Proposed Shefa-2 Expansion Project with UBAS Basket Location.**

## 1.2 DOCUMENT STRUCTURE

The remainder of this report is structured as follows:

- Section 2: Legislative Context and Regulatory Requirements
- Section 3: Project Description

The following appendices are also included as part of this Method Statement:

- Appendix A – Marine Protected Areas and Fishing
- Appendix B – Chart of Project Location
- Appendix C – CS Sovereign Technical Specification
- Appendix D – Glomar Supporter Technical Specification
- Appendix E – Wet Mate Connector Technical Drawing
- Appendix F – UBAS Basket Technical Drawing
- Appendix G – Plan of Work

## 2. LEGISLATIVE CONTEXT AND REGULATORY REQUIREMENTS

### 2.1 MARINE LICENCE

#### 2.1.1. Marine and Coastal Access Act 2009

Part 4 of the MaCAA 2009 details licensable marine activities and sets out the requirements for marine licences in the area between the 12 nautical miles (nm) limit and the UK's EEZ (200 nm).

Part 4, Section 66 defines the licensable marine activities which require a marine licence to be authorised by the relevant authority. Licensable activities are defined under Part 4, Chapter 1, Section 66, Paragraph 1: To deposit any substance or object within the UK marine licensing area, either in the sea or on or under the sea bed, from (a) any vehicle, vessel, aircraft or marine structure'. For the Scottish EEZ, marine licence applications are submitted to MD-LOT and are considered by Scottish Ministers.

#### 2.1.2. Marine (Scotland) Act 2010

Under Part 4 of the Marine (Scotland) Act 2010 (MSA), a MLA is required for the permanent deposit of substances below Mean High Water Springs (MHWS) in the Scottish TS (i.e. within 12 nm). The installation of submarine cables located within the UK marine licensing area (between the 12 nautical miles (nm) limit and the UK's EEZ (200 nm) are exempt from requiring a Marine Licence pursuant to Section 37 of the MSA.

#### 2.1.3. The Scottish National Marine Plan

The Scottish National Marine Plan (NMP) (Marine Scotland, 2015) establishes policies and objectives to enable the sustainable development and management of Scotland's marine resources, in both Scottish TS (out to 12 nm) and UK EEZ (12 to 200 nm). The NMP details 21 general policies that are applicable to all future developments and uses within Scottish waters. These general policies are supplemented by sector-specific policies, enabling policies, and objectives to be targeted at particular industries. The Submarine Cables chapter of the NMP details four marine planning policies that should be considered when considering cable developments.


Of the four cable policies, CABLE 2 is most relevant to the installation of the UBAS Basket activities associated with the Shefa-2 Expansion Project. Compliance with two sub-policies can be demonstrated as follows:

- “New cables should implement methods to minimise impacts on the environment, seabed and other users, where operationally possible and in accordance with relevant industry practice.” *The UBAS is not capable of affecting (other than insignificantly) a protected feature in a NCMPA or any ecological or geomorphological process on which the conservation of any protected feature in any relevant NCMPA relies. The closest designated area is the Shetland Faroe Sponge Belt MPA and this is located 21km from the UBAS, as shown in Appendix A. The UBAS is not capable of affecting fishing, also shown in Appendix A.*
- “Where burial is demonstrated not to be feasible, cables may be suitably protected through recognised and approved measures (such as rock or mattress placement or cable armouring) where practicable and cost-effective and as risk assessments direct.” *The terminal end of the proposed cable is being protected by the UBAS deposit.*

### 3. PROJECT DESCRIPTION

#### 3.1 PROJECT LOCATION

The proposed UBAS Basket is located at coordinate position:  $61^{\circ} 00.1065'N$ ;  $3^{\circ} 47.2728'W$ , which is the terminal point (at the FPSO end) for the new branch connecting to the Shefa-2 cable. Shefa-2 connects Faroe Islands to Shetland and the distance along the cable at which the new cable will start is 187km from the Maywick landing point on Shetland, as shown in Figure 2, with a better resolution of the UBAS Basket location in Appendix B.



**Figure 2: Proposed location of the Shefa-2 Expansion Project.**

## 3.2 COMPONENTS FOR INSTALLATION ACTIVITIES

The cable and plant installation will be completed by the CS Sovereign (Appendix C). During the installation an offshore construction/survey type vessel will provide ROV support (see Appendix D for Glomar Supporter).

This MLA is for a seabed deposit and a removal:

1. The deposits consist of the following:

- 1 x Subsea Umbilical Termination Assembly (SUTA) complete with 1 x 50m optical flying lead (OFL) and 1 x wet mate connector – Appendix E
- 1 x subsea “basket” housing the SUTA – Appendix F. The outer dimensions of the basket are 2,100cm (Length) x 2,350cm (Depth) x 900cm (Height).

2. The removal consists of:

- 1 x subsea “basket” (leaving the SUTA in place)


The basket is a temporary deposit and will be recovered by Equinor during follow-on operations to connect to the FPSO, via the umbilical.

## 3.3 INSTALLATION ACTIVITIES

### 3.3.1. New Fibre Optic Cable – An Exempt Activity

The Shefa-2 Expansion Project entails installation of a fibre optic cable which is within the UK marine licensing area (between the 12 nautical miles (nm) limit and the UK’s EEZ (200 nm) and is therefore an exempt activity under Section 37 of the MSA. It is nevertheless described briefly here.

The cable has an outer diameter of 23mm and designed around a very tough and rigid seam-welded central copper tube which contains the required number of fibers and is filled with a hydrogen absorbing thixotropic filling compound. Preformed high tensile strength steel wires cover the copper tube to maintain mechanical protection against typical installation stress. A diagram of the cable is shown in Figure 3.




## DESIGN & CONSTRUCTION

- Bundled Optical Fibers
- Thixotropic Filling Compound
- Copper Buffer Tube, 5 mm Diameter
- 12 Steel Wires, 1.7 mm Diameter
- HDPE Sheath, 1.7 mm nominal Thickness
- 17 Steel Wires, 2.6 mm Diameter
- PP Yarns (black/yellow)

**Figure 3: Proposed Fibre Optic Cable Branch to the UBAS.**

The Shefa-2 cable will be cut and the new cable attached using a branching unit as shown in Figure 4.



**Figure 4: Technical drawing of a Branching Unit and Cable Joint.**

The installation of the cable involves the following steps:

- Locating by means of ROV and traditional Grapnel operations the Shefa-2 Segment 7 (existing cable) location.
- Cut into the Shefa-2 system and install FOC extension to the Branching Unit location.
- Installation of branching unit in existing Shefa 2 Cable, with the BU trunk installed towards the Rosebank Field / planned location of the FPSO.
- In total approx. 10km of fibre optic cable will be installed and is planned to be surface laid.
- Surface lay over one (1) in-service telecommunication cable. No separation or crossing protection is planned to be installed.

- The end of the fibre optic cable will be connected to a Subsea Umbilical Termination Assembly (SUTA) complete with 1 x 50m optical flying lead (OFL) and 1 x wet mate connector

### 3.3.2. Steel Basket – The Licensable Activity

The licensable activity (temporary deposit and removal) involves the following steps:

- The SUTA is housed within subsea steel basket. The deployment of the subsea steel basket will be complete by CS Sovereign supported by the Glomar.
- The basket will be recovered by Equinor on completion of connectivity operations. The Wet Mate connector will be plugged into the Rosebank Umbilical that will be installed by Equinor under the Rosebank construction license.


## 3.4 INDICATIVE SCHEDULE



The installation of the UBAS Basket within the UK EEZ is expected to commence in Q1 2026. Estimated total duration is 9 days. A full Plan of Work is included in Appendix G.

## APPENDIX A    MARINE PROTECTED AREAS AND FISHING

VMS – Total Hours Fished by UK Vessels > 15m – all gears (2020) (MMO VMS):

[maps.marine.gov.scot](https://maps.marine.gov.scot)





#### LEGEND:

- Shefa-2 Fibre Optic Cable
- Proposed Expansion of Shefa-2
- UBAS Location
- Marine Protected Areas

0 2.5 5 km

#### Shefa-2 Expansion Project

Technical Feasibility - Environmental



**PIONEER**  
CONSULTING  
SUBSEA CONNECTIVITY EXPERTS



Mapped by: LG

Route Version: 01


Issue: 01

Date: 15/12/2025

Background data sources: Seabed contours from GEBCO;  
12NM and CS Boundaries from Marine Scotland NMPI.

## APPENDIX B CHART WITH PROJECT LOCATION

## SHEFA 2 Overview Chart




## APPENDIX C CS SOVEREIGN TECHNICAL SPECIFICATION



## C.S. SOVEREIGN

### OVERVIEW

C.S. Sovereign is a DPS-2 Class vessel capable of undertaking subsea cable maintenance, repair and installation projects. The vessel is certified as a Special Purpose Ship (SPS) that can carry up to 50 special personnel. C.S. Sovereign is primarily committed to serving ACMA, the Atlantic Cable Maintenance Agreement, and is based in Portland, UK.



### VESSEL

<b>Builders</b>	Van Der Giessen, Netherlands
<b>Date built</b>	1991
<b>Flag</b>	UK
<b>Class</b>	ABS. A1, Ice Class 1C, AMS, ACCU DPS-2
<b>Length overall</b>	130.70m
<b>Breadth moulded</b>	21.00m
<b>Designed draft</b>	7.014m
<b>Gross tonnage</b>	11,242t
<b>Maximum speed</b>	13.5kts
<b>Main engines</b>	3
<b>Bow thruster</b>	2
<b>Stern thruster</b>	2
<b>DP system</b>	DPS-2 Duplex C-Series
<b>Berths</b>	78
<b>Bollard pull</b>	80t

### COMMUNICATIONS

1 x VSAT SEATEL 4006. MTN Service Contract on KU Band.  
2 x Satcom B

### CABLE TANKS

<b>Main cable tanks</b>	2 x 2,300t powered turntables installed in C/Tks 1 & 3. Basket height 5.50m
<b>Outer diameter</b>	15.20m
<b>Cone external diameter</b>	6.00m
<b>Maximum load per tank</b>	2,200t
<b>Wing tanks</b>	2
<b>Internal diameter</b>	6.60m
<b>Cone outer diameter</b>	2.45m
<b>Maximum load per tank</b>	432t

### FUEL

**Fuel capacity** 1,108t MGO

## APPENDIX D GLOMAR SUPPORTER TECHNICAL SPECIFICATION

# GLOMAR SUPPORTER

## VESSEL SPECIFICATION SHEET



### MULTIPURPOSE SURVEY VESSEL

The Glomar Supporter is a modern, DP2 Multipurpose Survey Vessel with a proven track record of Geophysical, Geotechnical, ROV and Environmental surveys. The vessel is equipped with a WROV and hull mounted MBES and SBP systems. This combined with the large 45 T aft A-Frame, 9.5 T side A-Frame and the option to install an Obs ROV, makes the vessel an extremely versatile survey and inspection platform.

The vessel was rebuilt in 2021 where the accommodation was increased and renovated.

### KEY VESSEL FEATURES

- MULTIPURPOSE SURVEY AND INSPECTION VESSEL
- DP2
- 45 T AFT A-FRAME
- 9.5 T SIDE A-FRAME
- ACCOMMODATION FOR 54 PERSONNEL
- HULL MOUNTED MBES AND SBP
- 377M<sup>2</sup> MAIN DECK & 120M<sup>2</sup> MEZZANINE DECK
- 1 WORK CLASS ROV
- 1 OBSERVATION CLASS ROV (OPTIONAL)
- LARS HANDLING SYSTEM FOR WROV AND OBS ROV

## CLASSIFICATION

	Rina
<b>DYNAMIC POSITIONING</b>	Kongsberg Kpos 21
<b>REFERENCE SYSTEMS</b>	2x Novatel PwrPak7 Sonardyne Ranger 2 USBL System Fanbeam 4,2 MDL Kongsberg/Bandak - LTW MK14 Taut Wire
<b>HEADING REF. SYSTEMS</b>	3x Anschultz Gyro Compass 22NX
<b>MOTION REF. SYSTEMS</b>	2x SG-Brown TSS

## DIMENSIONS

<b>LENGTH</b>	60,0 m
<b>BREADTH</b>	15,6 m
<b>DRAFT (MIN/MAX)</b>	3,5 m / 5,0 m
<b>DEPTH</b>	6,0 m
<b>GROSS TONNAGE</b>	2082 T
<b>NET TONNAGE</b>	591 T
<b>DEADWEIGHT</b>	1413 T

## DECK EQUIPMENT

<b>DECK AIR SUPPLY</b>	7,5 Bar
<b>DECK POWER SUPPLY</b>	2 x 400kW - 440V
<b>DECK CRANE</b>	1 x GHE Crane 1 x AHA-2T11M-HBT-00
<b>SAFE WORKING LOAD GHE</b>	6 T at 12 m
<b>SAFE WORKING LOAD AHA</b>	3 T at 2,5-4 m / 2 T at 11 m
<b>PEDESTAL (OPTIONAL)</b>	For 24T Crane
<b>FIFI</b>	Class 1
<b>STERN A-FRAME</b>	45 T
<b>STARBOARD A-FRAME</b>	9,5 T

## FRC AND LIFEBOATS

<b>LIFERAFTS</b>	6x 20 persons Type: Survitec ESR TO
<b>RESCUE/MOB BOAT - NOREQ</b>	FRB 650 (Diesel Waterjet)

## ROV

<b>WROV/SURVEY</b>	1 x Kystdesign Supporter WROV
<b>OBSROV</b>	Option for 1x OBSROV

## TANK CAPACITIES

<b>FRESH WATER</b>	434,7 m <sup>3</sup>
<b>BALLAST WATER</b>	187,3 m <sup>3</sup>
<b>FUEL TANK</b>	643 m <sup>3</sup>

## ACCOMMODATION

4 Single cabins 25 Double cabins 1 Conference room 1 client office 2 offices
--

## DECK CAPACITIES

<b>DECK AREA</b>	377 m <sup>2</sup> @ 5 T / m <sup>2</sup>
<b>MEZZANINE DECK</b>	120 m <sup>2</sup> @ 5 T / m <sup>2</sup>
<b>DECK CARGO</b>	300 T @ 0,9 m above deck
<b>ANTIHEELING</b>	226 m <sup>3</sup> - 150 m <sup>3</sup> / h

## PROPELLION

<b>MAIN ENGINES</b>	2 x ABC 6MDZC-1000-150-A 1400 kW
<b>AZIMUTH THRUSTER</b>	2 x Schottel SRP 1012 CP R/R 1,200 kW
<b>BOW THRUSTER</b>	3 x HRP 4009 TT CP 400 kW
<b>MAIN GENERATORS</b>	4 x Leroy Somer LSAM 47,2 VS2 C 6/4 320 kW - 440V
<b>AUXILIARY GENERATORS</b>	2 x Stamford HCH 634 Y2 625 kW 440V (Shaft Generator)
<b>EMERGENCY GENERATOR</b>	1 x Leroy Somer LSA M 43,2L65 C6/4 60 kW - 440V

## SURVEY CAPABILITY

<b>MBES</b>	Hull Mounted Dual Head R2Sonic 2026
<b>SBP</b>	Hull Mounted Innomar Medium 100
<b>SV &amp; DRAUGHT</b>	2 x Valeport MiniSVS-P
<b>PRIMARY GNSS &amp; INS</b>	Applanix POS MV Oceanmaster w/ Fugro Marinestar
<b>SECONDARY GNSS</b>	Trimble R750 w/ Fugro Marinestar
<b>PRIMARY HEADING/MOTION</b>	Applanix POS MV Oceanmaster
<b>SECONDARY HEADING/MOTION</b>	Exail Octans V AHRS
<b>USBL SYSTEM</b>	Sonardyne Ranger 2

# SUPPORTER

## SPECIFICATION SHEET



WORK CLASS ROV - SUPPORTER

### KEY FEATURES

#### THE SUPPORTER CAN ACCOMMODATE

- UP TO 24 ADDITIONAL TOOLING HYDRAULIC FUNCTIONS, OF WHICH 4 ARE HIGH FLOW (75L/M)
- UP TO 20 ADDITIONAL SURVEY SENSORS
- UP TO 8 CAMERAS
- ALL HYDRAULIC FUNCTIONS ARE PROPORTIONALLY CONTROLLED
- GROUND FAULT MONITORING ON ALL CHANNELS IN THE ELECTRONICS SYSTEM.
- A VARIETY OF AUTO-FUNCTIONS
- STATION KEEPING CAPABILITIES

## GENERAL

DEPTH RATING	2000M (3000M option)
POWER	125 Hp
THRUSTERS HORIZONTAL	4 x Sub Atlantic SA-300
THRUSTERS VERTICAL	3 x Sub Atlantic SA-300
WEIGHT & LOAD	
NET	2450 Kg
INCL. SKID MANIPS & PAYLOAD	3050 Kg
PAYOUT	200 Kg + Skid & Manips
THROUGH FRAME LIFT	<b>3000 KG</b>
DIMENSIONS	

## PERFORMANCE

SURFACE PERFORMANCE	
FORWARD	3,0kn
LATERAL	2,0kn
VERTICAL	2,0kn
BOLLARD PULL	
FORE/AFT	525 Kg
LATERAL	480 Kg
VERTICAL, UP	340 Kg

## STANDARD EQUIPMENT

(1) Low Light Camera	
(1) North seeking Gyro	
(2) Colour Zoom Camera	
(1) 5 Function Grabber	
(2) Colour mini Camera	
(1) Emergency beacon	
(1) Obstacle Avoidance Sonar	
(1) Wire Cutter 38mm	
(2) Hydraulic Pan & Tilt	
(1) Hydraulic Tilt unit	
(10) 250W Lights, variable intensity	
Tool Drawer: Mounted as standard in skid	
<b>ISOLATED HPU</b>	
<b>PRESSURE</b>	210 Bar max, adjustable from pilot chairs
<b>FLOW</b>	78 lpm
<b>LOW FLOW VALVES</b>	20 x 8 lpm, (9 spare) Proportional flow control
<b>HIGH FLOW VALVES</b>	4 x 75 lpm Proportional flow and pressure control
<b>FILTERS</b>	Pressure, Return & Water absorbing

## ERGONOMIC AND FUNCTIONAL PILOT INTERFACE

INTERFACE	Touch screen Joysticks & Computer controled from pilot chairs One or two pilot chairs (customers choice) Realtime overview system
-----------	--

## TELEMETRY AND SENSORS CAPACITY

SERIAL CONNECTIONS	32 channels, 115kbps
ETHERNET	Optional
VIDEO	Interface for 8 cameras Interface for digital photo camera
HDV (OPTIONAL)	
GYRO	FOG is standard / INS is optional
ALTIMETER	Standard
DEPTH SENSOR	Standard
OTHER SENSORS	17 spare connections
SPARE OPTICAL FIBERS	5
LIGHTING CAPACITY	10 x 250W dimmable lamps

## CONTROL CONTAINER

6 x 2,5 m, A60 Safe area Container, housing power distribution, control consoles and video suites.

## WORKSHOP CONTAINER

6 x 2,5 m, A60 Safe area Container, housing extensive spares, consumables, tools, manuals and test equipment.

## TECHNICAL INFO MOBIC TMS

ENVELOP DIMENSIONS	
LENGTH / WIDTH	Ø 2.200mm (Lower frame)
HEIGHT	2.130mm incl. latching unit.
DEPTH RATING	3.000m
WEIGHT (IN AIR)	2.800kg
THROUGH FRAME LIFT (LATCH LOAD)	10.000kg
LIFTING POINT CAPACITY	12.800kg
TETHER / DRUM CAPACITY (Ø X L)	Ø35mm x 400meter
POWER SUPPLY	3kV/3ph/60Hz
TOTAL POWER, HPU MOTOR	15kW

Revision Date 30.04.2012

DeepOcean accepts no responsibility for and disclaims all liability for any errors and/or omissions in this production.


SPECIFICATION SUBJECT TO CHANGE WITHOUT NOTICE.

[www.deepoceangroup.com](http://www.deepoceangroup.com)

## APPENDIX E    WET MATE CONNECTOR TECHNICAL DRAWING

**NOTES:**


1. REFER TO SAPL-ENG-1173 FOR DESIGN PARAMETERS.
2. REFER TO DWG A208-101 FOR CONNECTOR DETAILS.
3. USE SPANNER ADAPTER A120-122 TO TORQUE 13mm HOSE FITTINGS TO  $55.0 \pm 5.0$  LB-FT [ 68-81 Nm ].
4. ETCH TE PART NUMBER (DRAWING NUMBER), SERIAL NUMBER AND CUSTOMER PART NUMBER (IF APPLICABLE) USING 10 PT HIGH CHARACTERS, WHERE SHOWN. NUMBERS SHALL BE LABELED AS FOLLOWS:  
(PART NUMBER & REVISION LEVEL) P/N SEA-XXXX-XXX-XXXX REV X  
(SALES ORDER-LINE ITEM-SEQUENTIAL NUMBER): S/N XXXXXXXX-XX-XXX
5. FOR HOSE LENGTHS & WEIGHTS, SEE CONFIGURATION TABLE.
6. CAN BE SUBSTITUTED WITH WACKER AK350 SILICONE FLUID.
7. GENERAL NOTE: CONNECTORS USE TI GR 5 EXTERNAL COMPONENTS.
8. GENERAL NOTE: SUBSEA UMBILICAL TERMINATION ASSEMBLY USES TI GR 2 EXTERNAL COMPONENTS.
9. INSTALL PROTECTIVE CAP FOR SHIPPING & TOPSIDE STORAGE.
10. MOUNTING INTERFACE CLAMP SEPARATION 12.8 [324] TYP, 8.4[214] MIN. INSTALLTION OF TERMINATION ASSEMBLY WITHIN CLAMPS NOT TO EXCEED AXIAL SHELL SURFACE.
11. REFER TO A100-103 FOR oSUTA MOUNTING INTERFACE DIMENSIONS.
12. REFER TO TORQUE TABLE IN DRAWING A265-151 FOR PROPER TORQUE VALUES AT FIELD INSTALLATION.
13. HOSE:  
PRE CHARGE PRESSURE: 102 PSI [7bar]  
MINIMUM BEND RADIUS (INT.) 5 IN [125mm]
14. PLACE TWO (2) PIECES OF LOOSE HEAT SHRINK TUBING ON EACH HOSE, 12 INCHES FOR CUSTOMER USE.
15. REFER TO DWG A313-141 FOR DIMENSIONS FOR TRIMMING UN-USED ELEMENTS OF UMBILICAL

**CONFIGURATION TABLE**

4 ▶ 5


TCPN	L1 (MAX)	L1 (NOM)	EST. WEIGHT IN AIR	EST. WEIGHT IN WATER
SEA-A313-101-0001	51.3m	50m	129 LB [58.3 KG]	86 LB [38.8 KG]

ITEM NO.	REF	---	NSW-MINISUB SA 36	FO UMBILICAL (Ø5.05mm K-TUBE, 12 x Ø1.7mm ARMOR, Ø11.9mm OD)	---	---	---
ITEM NO.	QTY.	CAGE	PART NUMBER	DESCRIPTION	MATERIAL	MATERIAL SPEC	NOTE
11	456	---	RC300114	A309342 ROCHESTER FIBER 8.2/125/242 $\mu$ m SM (NOT SHOWN)	---	---	
9	2	5K441	SEA0100911	SUMITUBE Ø2" CLEAR HEATSHRINK (NOT SHOWN)	POLYOLEFIN	---	
8	298	2K588	SEA-00367	DOW CORNING COMPENSATION FLUID 100 CST (NOT SHOWN)	SILICONE	---	6
7	1	4EAN5	SEA-A313-141-0001	CABLE TERMINATION (5.05mm K-TUBE, 18 x 1.00mm ARMOR, 10.9mm OUTER SHEATH)	---	---	8
6	1	4EAN5	SEA-A294-140-0003	oSUTA, 1IN-1OUT, 8FO	(TI GR 2)	---	8,11
5	1	4EAN5	SEA-A265-151-0004	SADDLE BLOCK ASSY., Ø121mm, A4-80 THRU	---	---	11
4	1	4EAN5	SEA-A265-151-0002	SADDLE BLOCK ASSY., Ø89mm, A4-80 THRU	---	---	11
3	1	4EAN5	SEA-A208-101-0001	TOP ASSEMBLY, HYDRALIGHT, FLYING LEAD, 8FOSM APC, 45° HOSE EXIT, PADDLE HANDLE, VERTICAL	---	---	2,7
2	1	4EAN5	SEA-A140-111-0500	PBOF HOSE ASSY 13MKII Ti Gr2_50m	---	---	3,13
1	1	4EAN5	7871-104	TOP ASSEMBLY, HYDRALIGHT, BULKHEAD, TOPSIDE PROTECTIVE CAP (NOT SHOWN)	CHERRY RED/HDPE (MARLEX 9006)	ASTM D4976-PE 233	9

				JURISDICTION: EXPORT ADMINISTRATION REGULATIONS (EAR)		COPYRIGHT © BRANTNER & ASSOCIATES, INC.			
				TECHNOLOGY ECCN #	DATE OF MARKING	BRANTNER & ASSOCIATES, INC.			
MATERIAL: ---	MATERIAL SPEC: ---			EAR99	07 JAN 2025		1039 Schlipf Rd, Katy TX 77493		
PROCESS SPECS:				DO NOT SCALE DRAWING		THIS DOCUMENT CONTAINS CONTROLLED TECHNICAL DATA SUBJECT TO THE EXPORT ADMINISTRATION REGULATION (EAR). VIOLATIONS OF THESE EXPORT LAWS AND REGULATIONS ARE SUBJECT TO CIVIL AND CRIMINAL PENALTIES.			
<ul style="list-style-type: none"> <li>ASSEMBLE IAW ASY-11043.</li> <li>FACTORY ACCEPTANCE TESTING IAW SAPL-FAT-1126.</li> <li>FIELD ASSEMBLY IAW SAPL-MPS-1181.</li> <li>FIELD ACCEPTANCE TESTING IAW SAPL-FAT-1160.</li> <li>CONNECTOR OPERATION AND MAINTENANCE IAW SAPL-OMM-1006.</li> </ul>				UNLESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES [mm] TOLERANCES ARE:		SIZE	TCPN: SEA-A313-101-0001	DWG NO.	
				FRACTIONS	DECIMALS	ANGLES	0040226		
				1/16"	XX .05	±1°			
					XXX .05	X .1°			
					XXXX .0005				
				BREAK EDGES & CORNERS R.005 [127mm]. ALL DIA. CONCENTRIC TO .004 [.10mm] TIR. FINISH 63. [Ra1.6]		REV			
				THIRD ANGLE PROJECTION		NEXT ASSY:	TOP ASSEMBLY	FOR REVISION DETAILS SEE PDMLINK DOCUMENT RECORD	
				WEIGHT:	5	SCALE: 1:8	DRN: SEH	DSND BY: JAK	REL DATE: 2/4/2025



## APPENDIX F CABLE END MODULE TECHNICAL DRAWING



## APPENDIX G PLAN OF WORK

ID	Task Name	Duration	Start	Finish	Predecessor	Resource Name	Text1	Text2
0	<b>4139-GM-C-PW-04.1 SHEFA FOC Expansion Project</b>	<b>591.2 d</b>	<b>Fri 15/11/24</b>	<b>Mon 29/06/26</b>				
1	<b>Contract Signature</b>	<b>0 d</b>	<b>Fri 15/11/24</b>	<b>Fri 15/11/24</b>				
2	<b>Pre-operation preparation</b>	<b>0 d</b>	<b>Wed 23/07/25</b>	<b>Wed 23/07/25</b>				
3	Project Management & Reporting	0 d	Wed 23/07/25	Wed 23/07/25	1FS+250	MLV		
4	<b>Permits</b>	<b>13 d</b>	<b>Wed 01/04/26</b>	<b>Tue 14/04/26</b>				
5	Marine Licence Approval	0 d	Tue 14/04/26	Tue 14/04/26				
6	Operational permit available	0 d	Wed 01/04/26	Wed 01/04/26	1FS+489			
7	<b>Marine Scope of Work</b>	<b>22.91 d</b>	<b>Thu 09/04/26</b>	<b>Sat 02/05/26</b>				
8	<b>Mobilisation and Transit</b>	<b>4 d</b>	<b>Thu 09/04/26</b>	<b>Mon 13/04/26</b>				
9	Mobilize vessel and TDM ROV in UK	4 d	Thu 09/04/26	Mon 13/04/26	11SF	MLV	Mob/dem	
10	<b>Cable Loading</b>	<b>1 d</b>	<b>Mon 13/04/26</b>	<b>Tue 14/04/26</b>				
11	Rig for loading	0.2 d	Mon 13/04/26	Mon 13/04/26	12SF	MLV	Loading	
12	Load UBAS ROV Basket	0.1 d	Mon 13/04/26	Mon 13/04/26	13SF	MLV	Loading	
13	Load 1 BU and jointing kits	0.1 d	Mon 13/04/26	Mon 13/04/26	14SF	MLV	Loading	
14	Load approx. 11km of DA/SA cable	0.4 d	Mon 13/04/26	Tue 14/04/26	15SF	MLV	Loading	
15	De-rig and test	0.2 d	Tue 14/04/26	Tue 14/04/26	17SF	MLV	Loading	
16	<b>Transit to Site</b>	<b>3.71 d</b>	<b>Tue 14/04/26</b>	<b>Sat 18/04/26</b>				
17	Clear out UK and transit to landing site	3.21 d	Tue 14/04/26	Fri 17/04/26	18SF	MLV	Transit	
18	Allowance for DP trials, lay trials, calibration, etc.	0.5 d	Fri 17/04/26	Sat 18/04/26	20SF	MLV	Lay	
19	<b>Cable Lay</b>	<b>9.2 d</b>	<b>Sat 18/04/26</b>	<b>Mon 27/04/26</b>				
20	Set up DP	0.2 d	Sat 18/04/26	Sat 18/04/26	5FS+4 d	MLV	Lay	
21	Shefa 2 cable recovery & cut	1 d	Sat 18/04/26	Sun 19/04/26	20	MLV	Lay	
22	BU Leg 1 joint and lay	1.25 d	Sun 19/04/26	Mon 20/04/26	21	MLV	Lay	
23	Deploy UBAS ROV Basket	0.75 d	Mon 20/04/26	Tue 21/04/26	22	MLV	Lay	
24	FL Lay down	0.25 d	Tue 21/04/26	Tue 21/04/26	23	MLV	Lay	
25	BU Leg 2 lay down	0.5 d	Tue 21/04/26	Tue 21/04/26	24	MLV	Lay	
26	BU Operations	3 d	Tue 21/04/26	Fri 24/04/26	25	MLV	Lay	
27	BU Leg 3 lay down	0.25 d	Fri 24/04/26	Sat 25/04/26	26	MLV	Lay	
28	Final Splice and deployment	1 d	Sat 25/04/26	Sun 26/04/26	27	MLV	Lay	
29	System testing and acceptance	1 d	Sun 26/04/26	Mon 27/04/26	28	MLV	Lay	
30	<b>Transit and Spares Offloading</b>	<b>5 d</b>	<b>Mon 27/04/26</b>	<b>Sat 02/05/26</b>				
31	Transit back to Portland, UK	3 d	Mon 27/04/26	Thu 30/04/26	29	MLV	Transit	
32	Demobilise Vessel & Offloading	2 d	Thu 30/04/26	Sat 02/05/26	31	MLV	Mob/dem	
33	<b>Project Close out and reporting</b>	<b>58 d</b>	<b>Sat 02/05/26</b>	<b>Mon 29/06/26</b>				
34	Produce Provisional Reports	30 d	Sat 02/05/26	Mon 01/06/26	32			
35	Customer review	14 d	Mon 01/06/26	Mon 15/06/26	34			
36	Final Report	14 d	Mon 15/06/26	Mon 29/06/26	35			