



MORAY EAST

OFFSHORE WINDFARM



Marine Pollution Contingency Plan

Moray East Offshore Wind Farm and Associated Offshore Transmission Infrastructure

February 2021

Moray Offshore Windfarm (East) Limited

Produced by Royal HaskoningDHV and Moray Offshore Windfarm (East) Limited



Produced by	Royal HaskoningDHV and John Yorston (Moray East)
Document Status	Final
Version	4
File Name	8460001-PCA0010-RHD-REP-002
Date	25-Feb-2021

Review / Approval

Moray East Ecological Clerk of Works	Legal Review (Version 3)
Alexia Chapman [Royal Haskoning DHV]	Colin Innes [Shepherd and Wedderburn]

Moray East	
Enrique Alvarez [Head of Construction]	Marcel Sunier [Project Director]

© Moray Offshore Windfarm (East) Limited 2021

This document contains proprietary information which belongs to Moray Offshore Windfarm (East) Limited and / or affiliated companies and shall be used only for the purpose for which it is supplied. Moray Offshore Windfarm (East) Limited shall have no liability for any loss, damage, injury, claim, expense, cost or other consequence arising as a result of use or reliance upon any information contained in or this document where it is not used the purpose for which it is supplied.

**In the event of an incident, please navigate
directly to [Section 10](#)**

Table of Contents

In the event of an incident, please navigate directly to Section 10.

Executive Summary	8
1 Structure and References	9
1.1 Interfaces with other documents	10
1.1.1 Moray East Offshore Documents	10
1.1.2 Contractor Documents	10
1.1.3 UK National Contingency Plan for Responses to Marine Pollution from Shipping and Offshore Installations	10
1.1.4 Industry plans	11
2 Introduction	12
2.1 Overview	12
2.2 Scope of MPCP	13
3 Definition of Terms	14
4 Moray East Development Details	18
4.1 Description	18
4.2 Vessels and Potential Sources of Pollution	19
4.3 Offshore Renewables Energy Installations and Potential Sources of Pollution	20
4.3.1 Wind Turbines	20
4.3.2 Offshore Substation Platforms	20
4.3.3 Offshore Met Mast	20
4.3.4 Construction Methods	21
4.3.5 Operations and Maintenance Methods	23
4.4 Legal Context	23
4.4.1 Section 36 Consents and Marine Licences	23
5 Leadership and Commitment	25
5.1 Project Policy	25
5.2 Leadership	25
5.3 Responsibilities for Management of the Plan	25
5.4 HSE Charter	25
5.5 Empowered to 'Stop the Job'	26
5.6 HSE Observations	26
6 Performance Evaluation	27
6.1 KPIs	27
6.2 Inspection	27

6.3	Audit	27
6.3.1	Moray East Internal Audit.....	28
6.3.2	Moray East Client Audit	28
6.3.3	Contractor Audit	28
6.4	Evaluation of Consent/Licence Compliance	28
6.5	Lessons Learned	28
6.6	Analysis and Evaluation	29
6.6.1	Monthly Analysis and Evaluation.....	29
6.6.2	Annual Analysis and Evaluation.....	29
6.7	Management Review.....	29
7	Improvement.....	30
7.1	General Improvement	30
7.2	Nonconformity and Corrective Action	30
7.3	Continual Improvement	30
7.3.1	MPCP Updates	30
7.3.2	MPCP O&M Update	30
8	INCIDENT RESPONSE – Planning.....	31
8.1	Objectives	31
8.2	Marine Pollution Risk Assessment	31
8.2.1	Likelihood and Consequences	31
8.2.2	Spill characterisation	32
8.2.3	Spill Scenarios	33
8.2.4	Protected Sites.....	39
8.2.5	Estimated Hydrocarbon and Chemical Inventory.....	40
9	INCIDENT RESPONSE - Support	41
9.1	Support Functions	41
9.1.1	Moray East Resources.....	41
9.1.2	Construction Organogram	43
9.1.3	Key Response Functions - Marine Coordination Centre.....	43
9.1.4	Key Response Functions - Emergency Response Team	43
9.1.5	Key Response Functions - Operations and Maintenance Base.....	44
9.1.6	Key Response Functions - Forward Operating Bases.....	44
9.2	Decision making responsibilities	44
9.3	Media and Public Relations Planning	48
9.4	Response Resources	48
9.4.1	Equipment.....	48

9.4.2	Logistic Support.....	49
9.5	Communications.....	49
9.5.1	MPCP Distribution.....	49
9.5.2	Moray East Internal Communications	50
9.5.3	Moray East ECoW and Communications	50
9.5.4	Moray East External Communications.....	50
9.5.5	Moray East, and Subcontractor Communications	52
9.6	Training.....	52
9.6.1	Induction Requirements	52
9.6.2	Toolbox Talks	53
9.6.3	Environmental Training.....	53
9.6.4	Pollution Drills.....	53
9.7	Competence.....	53
9.7.1	Moray East Staff Environmental Competence.....	54
9.7.2	Moray East Contractor Environmental Competence.....	54
9.7.3	Moray East Contractor Competence	54
10	INCIDENT RESPONSE - Operational procedures	55
10.1	Overview.....	55
10.2	Spill Classification	55
10.3	Spill Reporting.....	56
10.3.1	Spills Originating from a Vessel.....	56
10.3.2	Spills Originating from an Offshore Renewable Energy Installation.....	60
10.3.3	Emergency Response Notification Flowchart – Including Tier Escalation	63
10.4	Key Response Considerations.....	65
10.5	Measures to Control Oil Spills	65
10.6	Measures to Control Chemical spills	66
10.7	Termination	68
10.8	Waste Management	68
10.9	Oiled Wildlife Response.....	69
11	References.....	71
	APPENDIX I – QUALITY AND HSE POLICY STATEMENT	72
	APPENDIX II – HSE CHARTER.....	73
	APPENDIX III – KEY CONTACTS	74
	APPENDIX IV – CHEMICAL RESPONSE TECHNIQUES.....	75
	APPENDIX V – SPILL CHECKLISTS	76
	APPENDIX VI - MONTHLY ECoW COMPLIANCE REPORT (BUNKERING).....	77

APPENDIX VII - CG77 POLREP FORM	78
APPENDIX VIII – RISK ASSESSMENT MATRIX	79
APPENDIX IX – DEFINITIONS	80

List of Figures

Figure 2-1: Management System Document Hierarchy	13
Figure 4-1: Geographical Location of the Development (Moray East site and OfTI Corridor)	19
Figure 4-2: Offshore Met Mast	21
Table 10-2 Tier Response Leadership	56
Figure 10-1: Reporting a spill from a vessel (please see Section 10.3.3 for Tier escalation).	56
Table 10-3 Vessel Spill Response	57
Figure 10-2: Reporting a spill from an offshore renewable energy installation (please see section 10.3.3 for Tier escalation)	60
Figure 10-3 Emergency Response Notification Flowchart	64
Figure 10-5 The 'waste hierarchy' waste management system	68

List of Tables

Table 1-1: Document Structure	9
Table 3-1: Terms and Abbreviations	14
Table 4-1 Offshore Wind Construction Good Working (or Best Practice) Guidance	22
Table 4-2 Summary of main conditions included in the Moray East Offshore Wind Farm Section 36 Consents and OfTI Marine Licences	24
Table 5-1: Management Responsibilities	25
Table 6-1: Key Performance Indicators	27
Table 8-1: Spill Scenarios Classification (Please refer to Risk Assessment Matrix in Appendix VIII)	34
Table 8-2 List of Designated Sites for Nature Conservation / Geological Interest considered at risk of a potential incident	39
Table 9-1: Moray East Responsibilities	44
Table 9-2: Moray East Contractor Responsibilities	46
Table 9-3: Wind farm contractor responsibilities	47
Table 9-4 Third party spill response contractor responsibilities	47
Table 9-5: External Communications	51
Table 10-4: Offshore Installation Spill Response	61
Table 10-5 Key parameters and constraints to consider when planning and implementing a spill response	65
Table 10-6: Measures to control hydrocarbon spills	65
Table 10-7: Measures to control chemical spills	66
Table 10-8 Oiled wildlife response options (adapted from oiledwildlife.eu, 2018)	69

Executive Summary

The Moray East Offshore Wind Farm is being developed by Moray Offshore Windfarm (East) Limited (Moray East), a joint venture partnership between OW Offshore, Diamond Generating Europe and China Three Gorges.

This Marine Pollution Contingency Plan (MPCP) has been developed in order to provide a framework for responding to releases of oil and/or chemicals throughout the construction and operation of the Development (Moray East Offshore Wind Farm and associated Offshore Transmission Infrastructure, (OfTI)).

The Plan has also been developed in order to comply with the MPCP conditions (condition 3.1.12 of the Telford, Stevenson and MacColl offshore wind farms Marine Licences; consent condition 3.1.12 of the OfTI Marine Licence; and consent condition 3.2.1.8 of the Offshore Substation Platform (OSP) Marine Licence); and the Environmental Management Plan (EMP) conditions: condition 14 of the Section 36 Consents for the Telford, Stevenson and MacColl offshore wind farms (Section 36 Consents), condition 3.2.1.2 of the OfTI Marine Licence and condition 3.2.1.2 of the OSP Marine Licence).

The MPCP has been prepared to provide the overarching framework for pollution prevention measures and contingency plans during the construction and operation of the Development; to aid Moray East in meeting its own environmental objectives; and to clarify the duties of the Contractors.

The MPCP is divided into three parts:

- Section 1-5, which details the project outline and leadership;
- Sections 6-7 which provides supplementary information which will support various aspects of incident planning and/or response; and
- **Section 8-10 which provide the Emergency Planning Support and the Operational Procedures;**

A separate Emergency Response Plan (ERP) has also been produced which presents actions to be followed to mitigate the impact of specified emergency incidents within or near the Moray East site. The ERP's purpose is to ensure that adequate arrangements are in place for the safety of employees and other persons that may be present in the event of an emergency incident.

In the event of an incident, please navigate directly to Section 10.

1 Structure and References

Each section of the main document represents a part of the management system cycle and includes information as set out in Table 1-1 below:

Table 1-1: Document Structure

Document Structure Overview		
Section	Section Title	Details
2	Introduction	Provides information about: <ul style="list-style-type: none"> • Overview of MPCP • Scope of MPCP
3	Definition of Terms	Provides information about: <ul style="list-style-type: none"> • Acronyms and terms in the document
4	Moray East Development Details	Provides information about: <ul style="list-style-type: none"> • The Development • Potential sources of pollution • Legal context
5	Leadership and Commitment	Provides information about: <ul style="list-style-type: none"> • Environmental Policy • Management commitment and responsibility • Ownership of the MPCP
6	Performance Evaluation	Provides information about: <ul style="list-style-type: none"> • Reporting and KPIs • Monitoring and measurement • Audit • Analysis and evaluation • Management review
7	Improvement	Provides information about: <ul style="list-style-type: none"> • Non-conformity and corrective action • Continual improvement
8	INCIDENT RESPONSE – Planning	Provides information about: <ul style="list-style-type: none"> • Environmental objectives • Risk Assessment for Marine Pollution
9	INCIDENT RESPONSE – Support	Provides information about: <ul style="list-style-type: none"> • Resources: staff and Contractors • Resources: equipment • Awareness • Communication • Competence and training
10	INCIDENT RESPONSE – Operational Procedures	Provides operational steps for an incident response

Throughout this MPCP, guidance and best practice has been included within blue shaded boxes. These are primarily to provide context and background, rather than providing instruction for actions to be taken. Where the information provided within each box is applicable to a certain section, reference is made in the body text of this document to the relevant box.

1.1 Interfaces with other documents

The sections below illustrate the indicative relationship between the MPCP, other Moray East documents and external documents e.g. those of the Government Agency.

1.1.1 *Moray East Offshore Documents*

The MPCP is one of a number of documents produced by Moray East to meet the requirement of the Section 36 Consents and the OfTI Licences. Although a stand-alone document, it is linked to the Moray East EMP, which sets out the environment management framework and contains a lot of the details aimed at successfully preventing pollution. It is also linked to the Moray East Emergency Response Cooperation Plan (ERCoP) that is shared with the MCA.

1.1.2 *Contractor Documents*

Contractors are responsible for producing detailed management plans that are required to be compliant with Moray East's overarching EMP and associated environmental management documents. Moray East will confirm that all requirements of the MPCP are included in the Contractor's EMP (and supporting documents) before the document is approved. This shall be done by the Moray East Head of HSSE.

1.1.3 *UK National Contingency Plan for Responses to Marine Pollution from Shipping and Offshore Installations*

The UK National Contingency Plan (NCP) for Marine Pollution from Shipping and Offshore Installations describes the processes, at a national level, for responding to a spill of oil or other hazardous materials at sea in UK waters. It is designed primarily for spills of national significance comprising Tier 2 or Tier 3 pollution incidents (see Section 10.2 for details of spill classification). The NCP involves numerous Local Government and private industry organisations.

The definition of an 'offshore installation' within the NCP specifically refers to offshore oil and gas, gas storage or carbon capture and storage installations. However, it is considered to be the core reference document for setting out the procedures and processes involved in pollution response and recovery, prior to, and after a marine pollution incident and would be implemented in the event of an incident from windfarm infrastructure that required a Tier 2 or Tier 3 response.

It is noted that that activation of the NCP is not the responsibility of an offshore operator. It is the responsibility of the MCA and in the event of a significant release from a vessel or offshore installation, the primary responder shall report the incident to the HM Coastguard (Please see Appendix III). It is the HM Coastguard's responsibility to contact the vessel or offshore installation to determine details of the incident.

HM Coastguard would then initiate any search and rescue (SAR) operations that may be required by way of response. The HM Coastguard would notify the MCA duty Counter Pollution and Salvage Office (CPSO), MCA Headquarters and the Marine Accident Investigation Branch (MAIB) of any pollution incident or risk of significant pollution. The CPSO decides if a regional or external agency response is required, as criteria for triggering the different scales of response are not provided in the NCP.

In an instance where either a regional or external agency response is activated, the MCA may deploy several Response Units. These Response Units, if deployed, will act to work with and support the spill response actions, including the Emergency Response Team (ERT) and MCC, implemented by Moray East (more detail provided in Section 9).

1.1.4 *Industry plans*

Depending on the nature of an incident, the Moray East MPCP may be required to interface with one or a number of other industry plans. These may include one or more of the following:

- Shipboard Oil Pollution Emergency Plans (SOPEPs) / equivalent vessel-specific spill plan for each vessel. These plans are a requirement under the International Convention for the Prevention of Pollution from Ships (MARPOL) Convention and would be implemented in the event of any release from a vessel.
- Port and Harbour Oil Spill Contingency Plans (OSCPs). These may be required if any release causes oil or a chemical to drift into a port or harbour's jurisdiction. It would be expected that Moray East MCC would liaise and coordinate a response with a port or harbour plan where appropriate.
- Bridging / interface documents between Moray East and any third-party specialist contractors mobilised in an incident response.
- Other windfarm or oil and gas operators in the vicinity of the Moray East Development. This is likely to include the Beatrice Offshore Windfarm.

2 Introduction

2.1 Overview

The Moray East site is being developed by Moray East, a joint venture partnership between OW Offshore, Diamond Generating Europe and China Three Gorges. Moray East was awarded the rights to develop offshore wind in the outer Moray Firth as a development partner of The Crown Estate as part of the Third Round of Offshore Wind Licensing.

This document is the Moray East Marine Pollution Contingency Plan (MPCP). The document draws information from industry standards and best practices, as well as providing actions and reporting mechanisms in the event of a pollution incident.

This MPCP has been prepared in compliance with the following consent conditions:

1. Condition 14 of the Section 36 Consents for Telford, Stevenson and MacColl offshore wind farms (the Section 36 Consents);
2. Condition 3.1.12 of the Wind Farm (Telford, Stevenson and MacColl Wind Farms) Marine Licences;
3. Conditions 3.1.12 and 3.2.1.2 of the Moray East (previously called Moray Offshore Renewables Limited) Modified Offshore Transmission Infrastructure (OfTI) Marine Licence (the OfTI Marine Licence); and
4. Conditions 3.2.1.8 and 3.2.1.2 of the Moray East Offshore Substation Platform (OSP) Marine Licence (the OSP Marine Licence). The OfTI Marine Licence and the OSP Marine Licence are collectively referred to as the OfTI Licences.

The MPCP has been prepared with three aims:

- To provide the overarching framework for pollution prevention measures and contingency plans during the construction and operation of the Telford, Stevenson and MacColl Offshore Wind Farms (which will be developed as a single wind farm - the Moray East Offshore Wind Farm) and Offshore Transmission Infrastructure (OfTI) (together the Moray East Offshore Wind Farm and OfTI are referred to as the Development);
- To aid Moray East in meeting its own environmental objectives; and
- To set out the duties of Moray East and the Contractors.

The MPCP provides information on the Moray East system for managing and reducing the risk of pollution incidents as a result of the Development and outlines procedures to be followed in the event of a pollution incident. The MPCP provides practical guidance to those involved in the Development - Moray East personnel, Contractors, and the ECoW - on the prevention and management of potential pollution events associated with the construction and operation of Development. It also serves to provide information to Marine Scotland and stakeholders, of the pollution prevention and contingency plans that will be implemented for the Development.

In doing so, it covers (in line with the requirements of the Wind Farm Section 36 Consents, Marine Licences and OfTI Licences conditions, industry standards and good practice) the following:

- The roles and responsibilities of key personnel (including chain of command);
- Pollution prevention measures and contingency plans; and
- The reporting mechanisms that will be used to provide the Scottish Ministers and relevant stakeholders (including, but not limited to, Scottish Natural Heritage (SNH)¹, Scottish

¹ Although the Joint Nature Conservation Committee (JNCC) are named as consultee within the relevant MPCP conditions, Moray East has been advised that the offshore renewable energy casework responsibility has been delegated from JNCC to SNH from 1st April 2017.

Environmental Protection Agency (SEPA), Royal Society for the Protection of Birds (RSPB) Scotland, MCA and Northern Lighthouse Board (NLB)) with regular updates on construction activity, including any environmental issues that have been encountered and how these have been addressed.

All parties involved in the Development must, as a minimum, comply with the measures and procedures presented in this MPCP. Compliance is verified by Moray East using a series of performance monitoring measures (Key Performance Indicator (KPIs), audits, inspections etc.) (see Section 9 below), and non-compliance is addressed through its improvement management system (tracked, formal actions that address particular issues) (See Section 10 below).

The MPCP is an integral part of Moray East's Environmental Management System (EMS) and sits within the Management System Document Hierarchy as illustrated in Figure 2-1 below:




Figure 2-1: Management System Document Hierarchy

2.2 Scope of MPCP

The MPCP applies to all construction activities required to be undertaken before the final commissioning of the Development and all activities required during the operational lifespan of the Development, from the final commissioning of the Development until the cessation of electricity generation.

Decommissioning is outwith the scope of this document and will be dealt with as part of a separate process that would include the creation of a new MPCP and associated consultations.

This MPCP applies to those representing Moray East (whether in its role as licensee, client or other entity), and all other Contractors involved.

The emergency response procedures contained in this document have been developed to respond to small scale incidents that can be managed by on-site resources (Tier 1 incidents as defined in Table 10-1). Response to larger incidents falls outside the scope of this MPCP; however, references to higher tier incident response have been included to assist the escalation and de-escalation processes should the demands of an incident response exceed Tier 1 capability.

3 Definition of Terms

The following terms and abbreviations are used in this document:

Table 3-1: Terms and Abbreviations

Term/Abbreviation	Detail
AEGL	Acute Exposure Guideline Levels
ALARP	As low as is reasonably practicable
BEIS	Department for Business Energy and Industrial Strategy
BOD	Biological Oxygen demand
BOWL	Beatrice Offshore Windfarm Limited
CDM	Construction Design and Management
CGOC	Coastguard Operations Centre
CMS	Construction Method Statement
CMT	Crisis Management Team
Consent Conditions	The terms that are imposed on Moray East under the S36 Consents or Marine Licences that must be fulfilled throughout the period that the Consent/Licence is valid.
Contractor	Organisation working on site
Corrective action	Action to eliminate the cause of a detected non-conformity
CoP	Construction Programme
CPSO	Counter Pollution and Salvage Office
CTV	Crew Transfer Vessel
Dangerous goods	Solids, liquids, or gases that can harm people, other living organisms, property, or the environment
Development	The Wind Farm and the OFTI
DfT	Department for Transport
DGE	Diamond Generating Europe
DMT	Decision Management Team
DPR	Daily Progress Report
DSLP	Development Specification and Layout Plan
ECOW	Ecological / Environmental Clerk of Works
EMP	Environmental Management Plan
EMS	Environmental Management System
Environment	Surroundings in which an organisation operates, including air, water, land, natural resources, flora, fauna, humans, and their interrelation
Environmental aspect	Element of an organisation's activities, products or services that can interact with the environment
Environmental impact	Any change to the environment, whether adverse or beneficial, wholly or partially resulting from an organisation's environmental aspects
Environmental incident	An undesired event with possible significant environmental impact(s) as a result

Term/Abbreviation	Detail
Environmental Policy	Moray East Environmental Management Policy
ERP	Emergency Response Plan
ERPG	Emergency Response Planning Guidelines
ERT	Emergency Response Team
FLO	Fisheries Liaison Officer
FOB	Forward Operating Bases
GESAMP	Group of Experts on Scientific Aspects of Marine Environmental Protection
GRT	Gross Registered Tonnage
HSE	Health Safety and Environment
HSSE	Health, Safety, Security & Environment
IBC	International Code for the Construction and Equipment of Ships Carrying Dangerous Chemicals in Bulk
IDLH	Immediately Dangerous to Life or Health
IFO	Intermediate Fuel Oil
IGC	International Code for the Construction and Equipment of Ships Carrying Liquefied Gases in Bulk
IMDG	International Maritime Dangerous Goods
IMSBC	International Maritime Solid Bulk Cargoes
Induction	Formal introduction to the Development and associated safety, health and environmental requirements.
IR	Infrared
ISO	International Organisation for Standardisation
JNCC	Joint Nature Conservation Committee
KPI	Key Performance Indicator
Licensee	Moray Offshore Wind Farm (East) Limited
MAIB	Marine Accident Investigation Branch
Marine Coordination	The management and surveillance of people, vessels and offshore structures to ensure the safe preparation and execution of offshore activities, in order to minimise the probability of an incident, and to provide effective response if an incident does occur
MARP	Marine Archaeology Reporting Protocol
MARPOL	International Convention for the Prevention of Pollution from Ships
MCA	Maritime and Coastguard Agency
MCC	Marine Coordination Centre
Met mast	Meteorological Mast
MFRAG	Moray Firth Regional Advisory Group
MGN	Marine Guidance Note
MGO	Marine Gas Oil
MHWS	Mean High Water Springs

Moray Offshore Windfarm (East) Limited
Marine Pollution Contingency Plan

Term/Abbreviation	Detail
Moray East	Moray Offshore Wind Farm (East) Limited
Moray East site	Area of the Telford, Stevenson and MacColl Offshore Wind Farm which together will be developed as Moray East Offshore Wind Farm
MFOWDG-CFWG	Moray Firth Offshore Wind Developers Group – Commercial Fisheries Working Group
MPA	Marine Protected Area
MPCP	Marine Pollution Contingency Plan
MS-LOT	Marine Scotland Licensing Operations Team
MSN	Merchant Shipping Notice
NCP	National Contingency Plan
NHS	National Health Service
NLB	Northern Lighthouse Board
NM	Nautical mile
NSP	Navigational Safety Plan
O&M	Operations and Maintenance
OfTI	The Offshore Transmission Infrastructure The OfTI includes the transmission cable required to connect the Wind Farm to the OnTI. This covers the Distributed OSPs and the cable route from the Distributed OSPs to the MHWS at the landfall near Inverboyndie
OMP	Operations and Maintenance Plan
On site	On site means within the boundaries of the Wind Farm and OfTI as defined within the Section 36 Consent and the Marine Licences.
OnTI	The Onshore Transmission Infrastructure
OSCP	Oil Spill Contingency plan
OSP	Offshore Substation Platform
Distributed OSP	Distributed OSP means an offshore substation platform (OSP) which is a standalone modular unit that utilises the same substructure and foundation design as a wind turbine generator.
POLREP	Marine Pollution Report
PPE	Personal Protective Equipment
RA	Risk Assessment
RPE	Respiratory Protective Equipment
RSPB Scotland	Royal Society for the Protection of Birds, Scotland
SAC	Special Area of Conservation, protected sites classified in accordance with Article 4 of the EC Habitats Directive
SAR	Search and Rescue
SCBA	Self-Contained Breathing Apparatus
SEPA	Scottish Environment Protection Agency
SFF	Scottish Fishermen's Federation
SLAR	Side-looking airborne radar

Term/Abbreviation	Detail
SNH	Scottish Natural Heritage (Nature Scot)
SOPEP	Shipboard Oil Pollution Emergency Plan
SOSREP	Secretary of State's Representative
SPA	Special Protection Area, protected sites classified in accordance with Article 4 of the EC Birds Directive
SSEG	Scottish Standing Environment Group
SSSI	Site of Special Scientific Interest, areas of land and water designated under the Nature Conservation (Scotland) Act 2004
Sub-contractor	Sub-contractors to the Contractors
TEC	Transmission Entry Capacity
TEEL	Temporary Emergency Exposure Limits
Tier	Level of spill classification
Toolbox talk	A short presentation given on an aspect of environmental management
UKHO	United Kingdom Hydrographic Office
UV	Ultraviolet
VHF	Very High Frequency
VMP	Vessel Management Plan
Wind Farm	The offshore array development as assessed in the Environmental Statements including wind turbines, their foundations, inter-array cabling and meteorological mast
Works	All items to be installed as part of the Development
WSI	Written Scheme of Investigation
WTG	Wind Turbine Generator

4 Moray East Development Details

This section details the scope of this MPCP and provides the context and background within which the MPCP is implemented.

4.1 Description

The Moray East site is located on the Smith Bank in the outer Moray Firth. It is located 12 nautical miles (nm) (approximately 22 km) from the Caithness Coast, covers an area of 86 nm² or 295 km², and ranges from 37 m – 57 m in water depth.

The Moray East site was split into three wind farm sites as listed below:

- Telford Offshore Wind Farm
- Stevenson Offshore Wind Farm
- MacColl Offshore Wind Farm

Moray East are constructing the Moray East site as a single offshore wind farm (the Moray East Offshore Wind Farm) with a transmission entry capacity (TEC) of 900 MW and generating capacity of 950 MW. The WTGs will be spread across the Telford, Stevenson and MacColl areas. An indicative layout map showing the location of the WTGs is shown in the Moray East Development Specification and Layout Plan (DSLPL).

It is noted that the Beatrice Offshore Wind Farm (owned by Beatrice Offshore Windfarm Limited (BOWL)) is located adjacent to Moray East. An incident response will be coordinated in collaboration with BOWL if appropriate.

A map of the Development (Moray East site and OfTI Corridor) is illustrated in Figure 4-1.




Figure 4-1: Geographical Location of the Development (Moray East site and OfTI Corridor)

4.2 Vessels and Potential Sources of Pollution

Construction and operational vessels will hold relatively large inventories of fuel and smaller inventories of hydraulic, coolant and lubricating oils. They may also carry additional quantities of other potential pollution sources including chemicals associated with specific work activities. It may be necessary, particularly during the construction phase, for vessels to receive fuel oil from a support vessel whilst located offshore within the development boundary. Bunkering of fuel presents a risk of pollution and, therefore, bunkering operations must have adequate controls, procedures and barriers in place to prevent a loss of containment.

Moray East will require that all construction and operational vessels meet the relevant, required, recognised standards and will comply with the relevant international maritime rules (as adopted by the relevant flag state) and regulations. Where necessary, Moray East will conduct appropriate independent vessel audits on all construction vessels to ensure that they meet these standards and are fit for purpose for their prescribed roles.

Moray East will ensure that all construction and operational vessels will comply with the procedures and requirements set out in relevant Consent Plans such as this MPCP, the EMP, the Navigational Safety Plan

(NSP) and the Vessel Management Plan (VMP). It will also be responsible for notifying and updating Marine Scotland on vessels and vessel details.

A list of vessels that may be involved in construction and/or operation will be provided within the VMP and a live vessel specification report provided via the Keeping Mariners Informed webpage: <https://www.morayeast.com/current-works/offshore-works>.

4.3 Offshore Renewables Energy Installations and Potential Sources of Pollution

4.3.1 Wind Turbines

A total of 100 WTGs will be installed. The installation of WTGs may require the use of lubricants, grease, grout (BASF Master Flow 9800 or alternative) and the application of other chemical treatments. This presents the potential for a release of these products to sea due to either seepage from the WTG itself or accidental spills when applying such products.

WTGs comprise a series of moving parts which are likely to require periodic lubrication, greasing, painting, and the application of other chemical treatments during operation. Whilst units would be designed to retain spilled fluids within the nacelle and tower, the possibility of lubricating oils and chemicals being spilled to sea through either seepage from individual WTG units or through routine maintenance activities involving the application of chemical or oil-based treatments remains. WTG units may also be involved in collisions (collision with fixed structure) with vessels, which may lead to discharges to sea from both the WTG unit and the vessel involved. The possibility of structural failure of a WTG or its supporting foundation is very low; however, in such instances, a release of chemical or hydrocarbon pollutants to sea may occur.

4.3.2 Offshore Substation Platforms

The Moray East OSPs comprise two decks atop of a jacket substructure secured to the seabed. The construction of three OSPs is likely to involve the use of coolants, lubricants, greases, paints, grouts and the application of other chemical treatments. During construction activities, there is the potential for such substances to be spilled to sea through seepages or leaks from the OSPs or through accidental releases when applying the products.

OSPs may require routine maintenance activities including replacement of coolant fluids, lubricating, greasing, painting, grouting and the application of other chemical treatments during the operational phase. Potential scenarios leading to a pollution incident to sea may include seepages or leaks from the platform components or from accidental releases when applying such substances.

4.3.3 Offshore Met Mast

In September 2014, a Marine Licence was granted for the installation of an offshore meteorological mast (met mast) within the Moray East site (see Figure 4-2). Construction works commenced under licence in August 2014 and completion of construction was confirmed December 2016. The works included the installation of a berm platform, rock-filled geogrid mattresses and a gravity base / monopile structure supporting a steel lattice structure.

Although within the Moray East site, the met mast is operated under a separate Marine Licence and has its own arrangements for the environmental management, pollution prevention and contingency planning.




Figure 4-2: Offshore Met Mast

4.3.4 Construction Methods

WTGs will be pre-assembled into the tower, nacelle and blades at the onshore laydown area in port. Prior to installation of these three components, inspections and cleaning of the pre-installed WTG foundations will be undertaken to ensure a smooth connection between the transition piece and the foundation. Installation of the pre-assembled tower, nacelle and blades will occur at sea using the main crane of a jack-up vessel. Construction methodology is provided in more detail within the Moray East Construction Programme (CoP) and Construction Method Statement (CMS) Consent Plans.

The OSPs will be constructed following a similar method to the WTGs, with the topside facility being pre-assembled onshore before being transported to the offshore site by barge. Jacket substructure foundations will have been previously installed for the topside unit to affix to once transported to site. Further details on the methods of OSP construction are outlined in the CoP and CMS Consent Plans.

Moray East will require that all possible good working practices are applied by the key Contractors and subcontractors throughout the construction process in seeking to minimise the risks to personnel, other sea users and the environment (see Table 4-1 below).

In the context of the construction of the Development this has been taken to apply to those standards, guidance or examples of good practice working that will act to:

- manage the construction process so as to avoid harm to construction personnel or third parties; and
- ensure effects on the environment and other users of the marine environment are minimised as far as reasonably practicable (and in line with the commitments made by Moray East or the requirements of the Moray East Offshore Wind Farm Section 36 Consents and OfTI Marine Licences).

Table 4-1 Offshore Wind Construction Good Working (or Best Practice) Guidance

Produced by	Title	Scope
The G9, published through the Energy Institute	Working at height in the offshore wind industry (published July 2018)	Covering design, construction, commissioning, and operation; designed to reduce the need for work at height; topic guidance sheets, covering common hazards, personal protective equipment, training and competence, fitness requirements, and the responsibilities of those procuring, supervising and undertaking work; with supporting information, such as regulatory requirements in selected EU countries and technical standards.
	The safe management of small service vessels used in the offshore wind industry (published January 2018)	Cover working with vessels that have a gross tonnage of less than 500, such as crew transfer vessels, guard vessels, survey vessels and construction support vessels. The guidelines cover audit and inspection regimes for wind farm service vessels, operating procedures for routine marine operations, training and competence of crew and passengers, and safety equipment.
The Crown Estate	Sharing lessons learned and good practice in offshore transmission (published June 2014)	Presents the findings from a study commissioned to understand experience and lessons learned in the development, construction and operation of offshore transmission infrastructure.
	Construction vessel guideline for the offshore renewables industry (published September 2014)	This guideline is designed to follow on from Vessel safety guide 'Guidance for offshore renewable energy developers (Vessel safety guide)' published by RenewableUK in January 2012 and is intended to assist by providing guidance to developers and the supply chain for the construction of an UK offshore wind farm
Renewables UK	Safety Circular: Notices to Mariners. Guidance for Offshore Wind & Marine Projects (published 2013)	This Circular provides a short summary of the accepted scope and format for issuing Notices to Mariners (NtMs).
	Incident Response: Offshore Wind and Marine Projects (published October 2012)	This circular sets out a reminder and simplified protocol for managing the immediate stages following an actual or potential major incident where 3rd party assistance may be required.
	FLOWW Best Practice Guidance for Offshore Renewables Developments: Recommendations for Fisheries Liaison (published January 2014)	Sets out best practice guidance on liaison between the offshore wind industry and the fishing industry.
	Vessel Safety Guide. Guidance for Offshore Renewable Energy Developers (published 2015)	Provides guidance and insight on the selection of vessels through all phases of wind farm development.
MCA	Marine Guidance Note (MGN) 543 (M+F) Safety of Navigation: Offshore Renewable Energy Installations (OREIs) - Guidance on UK Navigational Practice, Safety and Emergency Response. (published January 2016)	Highlights issues that need to be taken into consideration when assessing the impact on navigational safety and emergency response (search and rescue, salvage and towing, and counter pollution) caused by offshore renewable energy installation developments. It applies to proposals in United Kingdom internal waters, Territorial Sea and Exclusive Economic Zone.

Moray East will ensure a range of project management procedures are in place during the construction process that will, alongside the relevant approved Consent Plans, act to ensure the safe, compliant installation of the major components of the Development. The environmental management measures that will be applied by Moray East and the key Contractors and subcontractors incorporate a variety of good working practice and legislative standards in relation to the control of waste, dropped objects, pollution prevention, chemical usage, control of invasive non-native species, etc.

Any matters set out in the Moray East ES 2012, the Moray East Modified TI ES 2014 (together referred to as the ESs) and the OSP Environmental Report 2017 and the in relation to the mitigation and management of construction will be incorporated into the CMS. Specific good working practices are outlined in detail within the CMS. For further detail on the construction methodology and programme, the reader should refer to the CoP and CMS Consent Plans.

Environmental management measures are set out in the EMP which will be applied in undertaking the proposed construction works set out in the CoP and CMS Consent Plans.

This MPCP outlines the response to pollution incidents, including an assessment of risk commensurate to potential pollution scenarios, measures on avoiding releases and the actions required to manage an effective response should a pollution incident occur.

4.3.5 Operations and Maintenance Methods

Routine maintenance and emergency maintenance will be required during the operational phase of Development. Any planned or emergency maintenance or repair works shall be undertaken in accordance with industry best practice and relevant legislation.

4.4 Legal Context

A range of environmental related legislation applies to the Development covering:

- general consenting;
- environmental assessment;
- waste and discharges;
- decommissioning;
- environmental protection;
- physical presence; and
- pollution control (including specialist maritime and shipping controls).

Consent / Licence compliance and wider environmental legal compliance are discussed in Section 9. A summary table explaining Consent and Licence conditions is presented in the Section 4.4.1.

4.4.1 Section 36 Consents and Marine Licences

The relevant conditions from the Moray East Offshore Wind Farm Section 36 Consents and OfTI Marine Licences are shown in Table 4-2.

Table 4-2 Summary of main conditions included in the Moray East Offshore Wind Farm Section 36 Consents and OfTI Marine Licences

Consent Document	Condition Reference	Summary of Condition	Relevant Section of this MPCP
Marine Pollution Contingency Plan (MPCP)			
Telford, Stevenson and MacColl Offshore Wind Farms Marine Licences	3.1.12	The Licensee must, no later than 3 months prior to the Commencement of the Works, submit in writing to the Licensing Authority for their written approval, a MPCP. The MPCP must make provision in respect of spills and collision incidents occurring during the construction and operation of the Works and where such spills or collisions occur then the MPCP must be adhered to in full. The MPCP must take into account existing plans for all operations, including offshore installations that may have an influence on the MPCP. Practices used to refuel vessels at sea must conform to industry standards and to relevant legislation. The MPCP must set out how any oil leaks within the structure are to be remedied and that such relevant repairs are required to be undertaken without undue delay.	This Consent Plan sets out the MPCP for approval by the Scottish Ministers.
OfTI Marine Licence	3.1.12		
OSP Marine Licence	3.2.1.8	Commencement of the Works must not occur until the Licensing Authority has given its written approval to the MPCP. The Works must be construction and operated in accordance with the MPCP.	
Environmental Management Plan (EMP)			
Section 36 Consents	14	The Company must, no later than 6 months prior to the Commencement of the Development, submit an Environmental Management Plan ("EMP"), in writing, to the Scottish Ministers for their written approval. This must include pollution prevention measures and contingency plans;	Moray East EMP provided as a separate Consent Plan.
OfTI Marine Licence	3.2.1.2		
OSP Marine Licence	3.2.1.2		

5 Leadership and Commitment

This section presents the details considering policy, leadership and commitment relevant to the MPCP.

5.1 Project Policy

The Moray East Quality and HSE Policy applies to all work on the Development and is the governing policy for this document. It is included in Appendix I.

5.2 Leadership

Leadership is the defining element of the Moray East EMS and is essential to the successful implementation of the MPCP and the prevention of pollution events.

Leadership and management overlap but are not the same thing. Staff in senior management positions have a significant role to play, however it is expected that every individual demonstrates environmental leadership in the context of their role.

All involved are empowered and expected to raise environmental concerns about the works or highlight opportunities for improvement.

5.3 Responsibilities for Management of the Plan

The responsibilities for the production and maintenance of the MPCP are presented in Table 5-1 below.

Table 5-1: Management Responsibilities

Role	Responsibility
Moray East Project Director	Approval
Moray East Head of Construction	Approval
Moray East Head of Development	Approval
Moray East Head of Health, Safety, Security & Environment (HSSE)	Writing
Moray East Offshore Consents Manager	Review
Moray East Ecological / Environmental Clerk of Works (ECoW)	Review

This document is maintained live and updates will be made and new revisions issued as required (see Section 6 for how this is managed).

5.4 HSE Charter

Moray East has prepared a Health Safety and Environment (HSE) Charter, to which all staff commit. It summarises the company's core HSE values and describes the behaviours it expects all to show. This is included in Appendix II.

Moray East and the Contractors shall be required to be aware of the Moray East HSE commitments and sign an acknowledgement of compliance with the Moray East HSE Charter.

5.5 Empowered to 'Stop the Job'

All personnel are empowered to 'stop the job', if they believe there is an immediate risk of harm to people or the environment. This will contribute to ongoing pollution prevention efforts.

5.6 HSE Observations

As another demonstration of leadership, Moray East promotes the use of HSE observation cards on site. They are small, easily completed cards that may be used by anyone, by ticking some predefined boxes, or describing a problem that has been observed. They are given to the employing Contractor for assessment, review, action and trend analysis.

This is to encourage a culture of openness and proactivity and to ensure that conditions and acts which could cause harm to people or the environment are understood and rectified, and that positive behaviours are recognised.

6 Performance Evaluation

This section explains how Moray East will monitor, evaluate and analyse ongoing Environmental Performance on the Development of the Contractors, and the implementation of the MPCP.

6.1 KPIs

The MPCP has a number of KPIs that apply to the Contractors. These are intended to generate the data required to demonstrate current and future levels of compliance to both Moray East and MS-LOT.

The Contractors shall submit a report of their monthly and cumulative performance figures to the Moray East Head of HSSE and the ECoW by the end of the first working week of each month during the works.

Table 6-1: Key Performance Indicators

Key Performance Indicator Title	Details	Measure
Environmental Incidents and Near Misses	All environmental incidents and near misses on site.	Number.
Environmental Audits	Audits performed on site.	Number.
Environmental Inspections	Inspections performed on site.	% completed.
HSE Observation Cards	Cards submitted (+ve or –ve).	Number of cards/person/month.
Environmental Toolbox Talks	Number of TBTs conducted.	Number of TBTs.
Environmental Training	Number of people involved in environmental training sessions.	Number of attendees.
Licence or Condition Breaches	Determined from outputs of environmental incident reporting and audits.	Deviations from agreed design or method as set out in the ESs or consent discharge documents.
Emergency Communication Protocols	Knowledge of reporting chain/ability to communicate correctly in an emergency.	Pass/Fail.

6.2 Inspection

Moray East shall conduct environmental inspections of the Works as part of routine activities. This may be done by a range of personnel and shall focus on the Contractor's level of compliance. Such inspections shall include aspects relevant to this MPCP e.g. training and drills, spill kits etc. Offshore much of this will be done by the Moray East Client Representatives.

Furthermore, any persons authorised by MS-LOT must be permitted to inspect the Works at any reasonable time. As far as reasonably practicable, Moray East, on being given reasonable notice by the MS-LOT (of at least 72 hours), will provide transportation to and from the site for any persons.

The Contractors shall support these inspections by allowing access (subject to reasonable notice) and shall also ensure that have their own arrangements set out in their MPCPs.

6.3 Audit

Auditing is an essential tool to ensure all MPCP arrangements are being fully implemented and that performance is continually improved. Audit requirements are set out in the following sections.

6.3.1 Moray East Internal Audit

Moray East shall ensure that a party independent of the Moray East team shall audit the internal application and ongoing suitability of the MPCP on an annual basis. This may cover an aspect of the MPCP, but the priority will be the effectiveness of Moray East's monitoring of the contractors.

6.3.2 Moray East Client Audit

The Head of HSSE, and the Moray East Offshore Client Representatives shall audit the Contractors at a frequency to be agreed. This will be no more frequent than monthly. Where possible these shall be combined with any audits being conducted by the Contractors.

These may cover any aspect of the Contractors' MPCPs, but the priority will always be those aspects with a significant role to play in complying with the Moray East Offshore Wind Farm Section 36 Consents and Marine Licence conditions.

6.3.3 Contractor Audit

The Contractors shall set out an indicative schedule for their own internal MPCP auditing. They will be required to show evidence on a monthly basis to the ECoW and Head of HSSE that they are keeping up with their audit schedule and that they are closing out actions in a timely manner.

6.4 Evaluation of Consent/Licence Compliance

The ECoW shall, through a combination of their monitoring and inspections produce an evaluation of ongoing compliance with the Section 36 consents and Marine licence conditions, and the relevant legislations.

This shall be documented in a monthly ECoW Compliance Report as available in the Moray East EMP.

The Moray East Head of HSSE shall also evaluate environmental legal compliance as part of the company's HSE Legal Compliance Procedure. This shall be done on an annual basis, following a suspected non-compliance, or as a consequence of trend analysis.

6.5 Lessons Learned

Either as part of or, in addition to any audit, inspection or investigation, the Contractors shall conduct 'Lessons Learned' sessions as required. The Moray East HSE Department and the ECoW will support in this process as required, and may formally request that one takes place. The following instances may prompt a lessons-learned session:

- following a particular milestone or phase;
- following a particular operation;
- following a perceived shift in performance levels;
- following an incident;
- following an audit;
- following an inspection; and
- following an investigation.

As a minimum, Moray East and the Contractors shall conduct a joint lessons-learned session on an annual basis.

Should this process, or any other, generate environmental information worth sharing, Moray East shall inform MS-LOT and the wider industry.

6.6 Analysis and Evaluation

6.6.1 *Monthly Analysis and Evaluation*

All information generated in support of the MPCP (audits, monitoring, KPIs, lessons learned etc.) shall be analysed on a monthly basis by the Head of HSSE. This is to identify any early warnings or short-term trends that suggest the Contractors are close to non-compliance.

6.6.2 *Annual Analysis and Evaluation.*

All information generated in support of the MPCP (audits, monitoring, KPIs, lessons learned etc.) shall be analysed on an annual basis. This shall be coordinated by the Moray East Head of HSSE, with the support of the ECoW and the Offshore Consents Manager.

The output of this will be an annual report for the Project Director and Moray East Board.

6.7 Management Review

The Moray East Project Director and Moray East Board shall review the Annual Environmental Performance Report and make recommendations for change or improvement.

7 Improvement

This section presents the arrangements for improving the performance of the MPCP.

7.1 General Improvement

Improvement does not always take place on a continual basis. Sometimes it occurs because of corrective action or innovation and sometimes because of reorganisation. Wherever the opportunity arises, Moray East shall aim to improve its arrangements and performance in line with good practice.

7.2 Nonconformity and Corrective Action

The Moray East Improvement Management Procedure applies to the implementation of this document.

It covers:

- Complaints
- Potential non-conformance
- Non-conformance
- Risk-Based Action
- Corrective Action.

This is the mechanism with which Moray East will set out and track any actions taken to address the compliance issues of the Contractors.

All shall support that system and implement any actions placed upon them in a timely manner.

7.3 Continual Improvement

As part of the commitment to continual improvement this document shall be reviewed 6 monthly, or as required.

This will use any of the outputs of the processes described in Section 9, Performance Evaluation, and have a focus on maintaining and/or increasing the levels of compliance.

7.3.1 MPCP Updates

As part of the improvement process, the impact of any changes to this MPCP contents is assessed and should they result in any variations to previously agreed mitigation, or a potential increase in environmental impact, then the revision shall be shared with the regulators for comment prior to issue..

7.3.2 MPCP O&M Update

In terms of the Moray East Offshore Wind Farm Section 36 Consents and Marine Licence Conditions Moray East shall, no later than 3 months prior to the final commissioning of the Development, submit an updated MPCP to cover the operation and maintenance activities for the Wind Farm and OfTI to the Scottish Ministers for their written approval. In line with this requirement, Moray East will submit an updated MPCP to MS-LOT for approval by the Scottish Ministers at least 3 months prior to the final commissioning of the Development.

The operational MPCP will reflect the working practices and potential environmental management issues set out in the approved Operations and Maintenance Plan (OMP). The updated MPCP will focus on the activities associated with the operation and maintenance of the Development and incorporate any findings or lessons learned during the construction phase.

8 INCIDENT RESPONSE – Planning

The emergency response procedures contained in this document have been developed to respond to **TIER 1 INCIDENTS (as defined in Table 8-1)**.

Tier 2 and Tier 3 incident response are addressed in the scope of this MPCP however only to direct to appropriate identification, notification, and escalation as per diagram in Figure 8-3.

Within the scope of this document, a Tier 1 incident may include scenarios such as small spills to vessel decks / barges or other similar scenarios or minimal releases to water that can be rapidly managed by on-site staff. If there is any level of uncertainty regarding the ability of Moray East personnel to respond, OR A RELEASE DURING HOURS OF DARKNESS, the response will be escalated to Tier 2 and Briggs Marine will be mobilised.

Moray East may still have overall responsibility for managing incident response if it escalates to Tier 2. However, for Tier 3 events it is acknowledged that external contractors and government bodies (e.g. MCA) may assist / direct certain aspects of the response (see Section 10).

This section summarises Moray East's environmental objectives and details a risk assessment of potential pollutant incidents.

8.1 Objectives

Based on a combination of the Quality and HSE Policy, the organisational context, the ESs, and the output of hazard identification processes, Moray East has established the following Environmental Objectives:

- Zero spills to sea.
- Zero High Potential Incidents.
- All personnel working on the project shall have a risk assessment (RA) for every task, which addresses environmental impacts.
- Compliance with all applicable legislation, licences and conditions.

8.2 Marine Pollution Risk Assessment

8.2.1 Likelihood and Consequences

This section identifies the type and size of potential oil and chemical spills, summarises what arrangements are in place, and describes the residual risk.

The assessment of the risks presented by a release of oil or chemicals requires the answers to two questions to be analysed:

1. What is the likelihood of a spill occurring?
2. What are the probable consequences?

To address the likelihood of a release, it is necessary to examine the types of incidents that have led to releases in the past and their frequency. With regard to activities during the construction and operation of the Development, there is a greater risk of spills occurring during bunkering (vessel refuelling) operations, when multiple vessels are operating around WTGs or OSPs construction and/or operation, and as a result of operational incidents during both construction and operation (see also Table 8-1).

The likely consequences of an incident vary depending on the location and circumstances of the release. Additionally, many factors can affect the fate and trajectory of a spilled oil or chemical and level of clean-up required. These include, but are not limited to:

- type and volume of oil or chemicals carried;
- volume spilled;
- physical and chemical properties of the oil and / or chemical released;
- incident location and nearby sensitivities;
- weather and sea state; and
- hydrographic conditions.

An important factor in risk assessment and associated preparedness is that the volume of oil and/or chemical released should not be used as the sole indicator of severity. Every factor listed above should be considered to determine the risk of an incident and the level of response required.

Box 8-1

Potential chemical spills in wind farm construction and operations are generally considered to be a lower risk than hydrocarbon spills, as chemicals *tend* to be stored in smaller volumes and are often more soluble in water meaning they dilute rapidly. However, chemical reactivity depending on what mixing may occur is a factor that requires consideration in estimating both the severity of an incident and the associated clean-up required.

A spill from construction or operational activities of Moray East may result in impacts to sensitive receptors including designated sites for nature conservation within the Moray Firth. The designated sites identified as potential receptors of impacts from a release are detailed in Section 8.2.4 below. Further information on the priority and qualifying features of each ecology designation are available from the JNCC and SNH websites (www.jncc.gov.uk and www.nature.scot). The majority of these designated sites are located around coastlines and designated for their biological and/or geological assets. The trajectory of a spill could impact upon the health of the ecosystems for which sites have been designated.

8.2.2 *Spill characterisation*

When assessing the quantity or classification of spills, the MCA has a three-tiered approach (with which this MPCP aligns). The three tiers define the resources available to respond to the incident, rather than the scale of the incident itself (see Section 10.2 for Spill classification and for differences between oil and chemical spill classification).

It may be the case that Tier 2 resources require mobilisation where a volume spilled typically associated with a Tier 1 spill affected multiple WTGs or where sensitive resources are at risk. Similarly, a Tier 3 incident may be declared where Tier 2 arrangements may be largely absent or overwhelmed, highly sensitive areas threatened, or highly specialised strategies being required that are not available locally.

The majority of potential spills on Moray East are likely to be Tier 1 and may arise from small operational spillages.

However, due to vessel traffic and the requirement for bunkering, there is a risk of Tier 2 and Tier 3 incidents occurring and specialist contractor Briggs Marine and external agencies will be mobilised to lead the response for these unlikely instances.

8.2.3 *Spill Scenarios*

This section identifies the likely spill scenarios that may occur with the construction and operation of the Development. Based on available information on vessel types, it is expected that the main oil types are likely to be MGO or Intermediate Fuel Oil (IFO) used to fuel construction and O&M vessels. The quantities of MGO and IFO will be limited to the bunkering capabilities of the vessels. The potential most severe spill scenario associated with the operations may be a complete loss of fuel inventory from two vessels as a result of collision, or where a passing vessel collides with a wind farm or OfTI vessel or structure.

However, the plan also considers spill of lubrication, coolant and diesel oils that may be used in generators and for a range of operational purposes.

Box 8-2

A key factor in understanding spill scenarios and quantifying the associated risks is the fate and behaviour of oil and chemicals once they are released to water. Once released, oil and chemicals will undergo a number of physical and chemical changes – collectively known as weathering. Weathering can include processes such as evaporation, spreading, dissolution, dispersion, emulsification, photo-oxidation, sedimentation and biodegradation. The extent to which these occur will affect the fate and trajectory of the spilled substance and will affect the type of clean-up operation required.

Table 8-1 below provides further details on spill scenarios and associated control measures. Table 8.1 has been categorised by incident type and not potential severity.

Table 8-1: Spill Scenarios Classification (Please refer to Risk Assessment Matrix in Appendix VIII)

Spill Scenario	Potential Pollutant	Control Measures	Risk with measures in place	Tier
<p>Vessel Refuelling: Loss of fuel during vessel to vessel refuelling at sea or refuelling at port</p> <p>Equipment Refuelling: Loss of fuel during refuelling of equipment (on vessel or on WTG/offshore)</p>	<p>Non-persistent Oil (MGO and Diesel)</p> <p>Persistent Oil (Hydraulic and Lube Oils and IFO)</p>	<p>Moray East and its Contractors will only undertake refuelling at sea if necessary. This is likely to be restricted to vessels that have limited or no capacity to leave station to take on fuel, such as jack ups.</p> <p>Preparation and review of task-specific risk assessments, method statements and fuel transfer planning tools and checklists.</p> <p>Refuelling of vessels or equipment offshore shall only commence and be undertaken during daylight and in good weather conditions.</p> <p>Refuelling operations will be planned in advance.</p> <p>Fuel transfer operations will be conducted under the supervision of an appointed responsible person on board (e.g. Chief Engineer) and in accordance with each vessel's procedure and checklists.</p> <p>A bunker plan shall be developed and made available to relevant personnel.</p> <p>Before fuel transfer starts a tool-box talk will be held with all ship staff involved in the operation and the following subjects should be discussed, as a minimum:</p> <ul style="list-style-type: none"> • bunker plan, including any anticipating changes; • risk assessment; • individual roles and responsibilities in the process; • emergency situations and appropriate responses; and • bunkering checklists. <p>Only hoses fitted with non-return valves shall be used for the offshore transfer of fuel or other fluids.</p> <p>Vessels over 400 Gross Registered Tonnage (GRT) will carry a SOPEP in compliance with The Merchant Shipping (Prevention of Oil Pollution) Regulations 1996.</p> <p>Vessels over 400 GRT will carry an Oil Record Book in compliance with The Merchant Shipping (Prevention of Oil Pollution) Regulations 1996. In the Oil Record Book particulars are entered of:</p> <ul style="list-style-type: none"> • details of fuel and oil bunker operations; • disposal of sludge (oil residues); • discharge overboard or disposal otherwise of machinery space bilge water; 	Trivial	<p>2 (vessel)</p> <p>1 (equipment)</p>

Spill Scenario	Potential Pollutant	Control Measures	Risk with measures in place	Tier
		<ul style="list-style-type: none"> condition of oil discharge monitoring and control systems; accidental or other exceptional discharges of oil; and additional operational procedures and general remarks. <p>Appropriate training of personnel and supervision of activity;</p> <p>Compliance with conditions related to vessel refuelling set out in Merchant Shipping Notice (MSN) 1829 "Ship to Ship Transfer Regulations 2010/2012". Note that these regulations only apply to vessel to vessel transfer of fuel or oil, and do not apply to transfers made from vessel or an offshore or renewable energy installation. That said, 'operationally necessary' refuelling includes the fuelling of jack ups, platforms and other temporary installations as well as vessels with restricted capability to leave station to take on fuel such as dredgers, workboats operation offshore from mother-craft and accommodation vessels.</p> <p>The MSN 1829 Regulations state that 'Transfers of fuel to and from daughter-craft should be carried out with due regard to crew and vessel safety and with appropriate environmental safeguards'.</p> <p>A visual lookout will be made at all times during fuel transfer operations to verify hose integrity throughout the transfer and in order to spot any leaks immediately.</p> <p>All storage tanks and/or areas shall be bunded to at least 110% of the total oil storage inventory volume.</p> <p>Personnel shall be trained in spill prevention awareness, and in the use of spill kits.</p> <p>Spill kits shall be readily available for responding to any minor spills.</p> <p>Defined hazardous waste areas will be identified for storage of oil/oily waste. Containers will be well maintained, water-tight and secured as necessary.</p> <p>Regular inspection and maintenance of equipment shall be undertaken with a pre-agreed monitoring, logging and reporting procedure.</p> <p>The means of preventing any fuel oil from escaping into the bilges such as trays beneath oil pumps, heaters etc., special oil gutter ways etc. will be regularly inspected and drained or cleaned.</p> <p>Oil pressure pipes and fuel oil pipes and fittings will be inspected regularly to ensure that leaks are detected at an early stage and rectified.</p>		
Vessel Collision	IFO MGO (Diesel)	All vessels will comply with the measures set out in the NSP to prevent vessel to vessel collision and vessel to structure allision.	Trivial	2-3
Vessel Allision				

Spill Scenario	Potential Pollutant	Control Measures	Risk with measures in place	Tier
Vessel Grounding	IFO MGO (Diesel)	All vessels will comply with the measures set out in the NSP to prevent vessel stranding / grounding.	Trivial	2-3
Failure of Plant/Equipment OSP	IFO MGO (Diesel)	<p>All equipment shall be operated and maintained in good order and in accordance with legal requirements.</p> <p>All plant and equipment shall only be operated by adequately trained and competent personnel.</p> <p>All storage tanks and/or areas shall be bunded to at least 110% of the total oil storage inventory volume.</p> <p>Preventing any fuel oil from escaping into the bilges such as trays beneath oil pumps, heaters etc., special oil gutter ways etc. will be regularly inspected and drained or cleaned.</p> <p>Oil pressure pipes and fuel oil pipes and fittings will be inspected regularly to ensure that leaks are detected at an early stage and rectified.</p>	Trivial	1-2
Failure of Plant Equipment	MGO (Diesel) Lube oil	<p>Equipment shall be operated and maintained in good working order, in accordance with legal requirements.</p> <p>Plant and equipment shall only be operated by trained and competent personnel.</p> <p>Storage tanks and/or areas shall be bunded to at least 110% of the total oil storage inventory volume.</p> <p>The means of preventing any fuel oil from escaping into the bilges such as trays beneath oil pumps, heaters etc., special oil gutter ways etc. will be regularly inspected and drained or cleaned.</p> <p>Oil pressure pipes and fuel oil pipes and fittings will be inspected regularly to ensure that leaks are detected at an early stage and rectified.</p>	Trivial	1-2

Spill Scenario	Potential Pollutant	Control Measures	Risk with measures in place	Tier
Spillage During Use of Equipment	MGO (Diesel) Lube oil	<p>Preparation and review of risk assessments and method statements.</p> <p>Personnel shall be trained and competent in spill prevention awareness, and in the use of spill kits.</p> <p>Spill kits shall be made available for mopping up any minor spills at all times.</p> <p>The means of preventing any fuel oil from excepting into the bilges such as trays beneath oil pumps, heaters etc., special oil gutter ways etc. will be regularly inspected and drained or cleared.</p> <p>Oil pressure pipes and fuel oil pipes and fittings will be frequently inspected to ensure that leaks are identified at an early stage and fixed.</p>	Trivial	1
<p>Failure of Plant Equipment OSP</p> <p>Failure of Plant Equipment</p>	Chemicals)	<p>A risk assessment will be undertaken for any task which involves the direct or indirect handling of chemicals and consider the risks and hazards associated with releases occurring from a failure of equipment or plant.</p> <p>All personnel involved in tasks which involve the direct or indirect handling of chemicals (including the operation of any machinery or plant that use chemicals) will be adequately trained and competent in handling such chemicals.</p> <p>PPE will be provided to personnel involved in tasks requiring direct or indirect handling of chemicals. Personnel that refuse to wear the appropriate PPE in line with company policy will be removed from such tasks. If the spilt chemical has not been identified, responders should assume a worst-case scenario and wear the highest level of protection.</p> <p>Safety Data Sheets will be displayed wherever chemicals are stored and on accessible and visible notification boards. The SDS will identify the chemical, the hazards, the ingredients/composition, first-aid measures, fire-fighting measures, accidental release measures, handling and storage, exposure controls, physical and chemical properties, stability and reactivity, toxicological information, ecological information, disposal considerations, transport information, regulatory information and other information.</p> <p>Safety Data Sheets will provide data on the hazards to human health and the marine environment as evaluated by the Group of Experts on Scientific Aspects of Marine Environmental Protection (GESAMP), and exposure limits expressed as Immediately Dangerous to Life or Health (IDLH), Emergency Response Planning Guidelines (ERPG), Acute Exposure Guideline Levels (AEGL) and Temporary Emergency Exposure Limits (TEEL) to assist with the safe response to incidents.</p> <p>Equipment containing or using chemicals will be clearly labelled with informative hazard and warning signs of the implications of misuse.</p>	Trivial	1

Spill Scenario	Potential Pollutant	Control Measures	Risk with measures in place	Tier
Spillage During Transport and Storage of Equipment	Chemicals	<p>Transport and storage of chemicals will be undertaken as per instructions on the manufacturers label and adhere to the following conventions and codes:</p> <ul style="list-style-type: none"> - Appendix I of Annex I to the International Convention for the Prevention of Pollution from Ships, 1993 as modified by the Protocol of 1978 (MARPOL73/78); - Chapter 17 of International Code for the Construction and Equipment of Ships Carrying Dangerous Chemicals in Bulk (IBC Code) and also Appendix II of Annex II to MARPOL 73/78; - Chapter 19 of International Code for the Construction and Equipment of Ships Carrying Liquefied Gases in Bulk (IGC Code); - Section 9 of International Maritime Solid Bulk Cargoes Code (IMSBC Code) if also covered by International Maritime Dangerous Goods Code (IMDG) Code in packaged form; and - IMDG Code. <p>Labelling of chemicals must be clear and informative and refer to the Safety Data Sheet (which must be clearly displayed nearby). Information will include the chemical name and warning/hazard symbols for its associated physical and chemical hazards it presents as a minimum.</p> <p>Volatile, dangerous chemicals known to react violently with one another shall not be stored in the same compartment. Wherever possible, such chemicals shall be stored at opposite ends of a vessel or platform to minimise risk.</p>	Trivial	1

Full details about the control measures referred to above are contained in Section 2.

8.2.4 Protected Sites

Depending on the circumstances of the incident and the fate and trajectory of any release, coastal and / or marine protected areas may require additional consideration when planning a response.

The priority is to minimise the risk of oil affecting protected sites. Strategies to implement this may include a focus on at-sea containment and recovery, dispersant application, protective coastal booming and pre-empting coastal areas that may be affected and stockpiling equipment prior to oil grounding.

Decisions will be made on an incident-by-incident basis and will be informed by fate and trajectory modelling and advice from specialists including the Scottish Standing Environment Group (SSEG).

The MCA will determine whether it is necessary to convene the SSEG - the group provides advice on public health and environmental issues that require a regional or external agency response. Moray East and the Moray East ECoW will liaise with the SSEG as required. The scope of the SSEG functions are proportional to the incident, its geographical location, extent, severity, pollutant involved, potential hazard to human health and environmental sensitivities.

The core members that will comprise the SSEG will include representatives from Marine Scotland, who will chair the group, SEPA, Joint Nature Conservation Committee (JNCC), SNH and National Health Service (NHS) Scotland.

Protected sites within the Moray Firth that have been considered to be at risk to a potential incident have been considered within the scope of this document. A summary is provided in Table 8-2 .

Table 8-2 List of Designated Sites for Nature Conservation / Geological Interest considered at risk of a potential incident

Designation Type	Designation Name
Ramsar / Special Protection Area (SPA)	Moray and Nairn Coast Ramsar and SPA; Loch of Strathbeg Ramsar and SPA; Dornoch Firth and Loch Fleet Ramsar and SPA; and Inner Moray Firth Ramsar and SPA.
SPA	East Caithness Cliffs SPA; Buchan Ness to Collieston Coast SPA; Troup, Pennan and Lion's Head SPA; North Caithness Cliffs SPA; and Moray Firth proposed SPA (pSPA).
Special Area of Conservation (SAC)	East Caithness Cliffs SAC; Dornoch Firth and Morrich More SAC; Buchan Ness to Collieston SAC; River Spey SAC; Culbin Bar SAC; Moray Firth SAC; Berriedale and Langwell Waters SAC; River Evelix SAC; River Moriston SAC; and River Oykel SAC.
Site of Special Scientific Interest (SSSI)	Spey Bay SSSI; Berriedale Cliffs SSSI; Cullen to Stake Ness Coast SSSI; Rosemarkie to Shandwick Coast SSSI; Roseheartly to Fraserburgh Coast SSSI; Masonshaugh SSSI; Culbin Sands, Culbin Forrest and Findhorn Bay SSSI; Munlochy Bay SSSI; Helmsdale Coast SSSI; Duncansby Head SSSI; Longman and Castle Stuart Bays SSSI; Inverbrora SSSI; Castle of Old Wick to Craig Hammel SSSI; Bullers of Buchan Coast SSSI; Cairnbulg to St Combs Coast SSSI; Whiteness Head SSSI; Beaully Firth SSSI; Dunbeath to Sgaps Geo SSSI; Loch of Strathbeg SSSI; and Dornoch Firth SSSI.
Marine Protected Area (MPA)	Southern Trench proposed MPA (pMPA).

In addition to the designation conservation objectives and other associated documents, data on marine mammal sightings, seal haul-out sites and bird breeding sites will be considered within response planning.

Consideration will also be made to bathing waters, socio-economic receptors at the coast, impact to shipping and navigation routes, tourism and leisure (i.e. marine users such as sailing and angling activities), and commercial fishermen. Likely impacts of a spill to combat during a response include oiling of coastlines and wildlife, impacts to water quality in bathing waters, damage to recreational water sports equipment, and visual impacts to the local community and tourist spots.

8.2.5 Estimated Hydrocarbon and Chemical Inventory

At this stage there are minimal amounts of chemicals and hydrocarbons being stored for project use. Local records of inventories of chemical stocks are maintained on individual vessels.

The Moray East chemical register is updated on a regular basis with chemicals being used from all Contractors, and offshore chemicals to be used by Contractors are submitted to Marine Scotland.

INCIDENT RESPONSE - SUPPORT

9 INCIDENT RESPONSE - Support

This section explains the supporting organisational structure of a response operation with respect to the leadership, command and management of incident response. It defines the following:

- the key response functions;
- the divisions of responsibility;
- the coordination of all the organisations involved;
- the responsibility for decisions;
- decisions of a command centre and forward operating base locations;
- the involvement of third parties in the response;
- media and public relations handling; and
- record keeping.

It also describes how Moray East ensures competent people are involved, and what sort of training and communication takes place.

9.1 Support Functions

9.1.1 *Moray East Resources*

Regardless of the classified Tier of a spill, Moray East will ensure that each of the functions detailed within this section are fulfilled and are proportionate to the Tier of the response. For example, the team provided to respond to a Tier 1 emergency response will be smaller than that designated to provide a Tier 2 or Tier 3 response. The size and weight of the functions will be escalated and de-escalated in line with the severity and magnitude of the spill, and the corresponding level of response.

Moray East have prepared and will maintain a ERT organogram (including deputies) as included in




Figure 10-3.

Moray East will ensure that there are emergency staff contacts available (either within the Moray East team or contracted specialists) to coordinate a potential response, 24 hours a day (due to the nature of the Development, there are no 'core hours', and the response would be the same whenever an event occurred).

Please refer to Appendix III for a directory of key contacts.

9.1.2 Construction Organogram

Moray East is the Client and Contractor for the Works under the CDM regulations.

For spill reporting, the chain will progress as per the diagrams in Section 8.2. For tier escalation, Moray East will ensure the involvement of external agencies in the event of a Tier 2 or Tier 3 event.

The hierarchy of compliance cascades from Moray East to the Contractor and further down through the contracting / subcontracting organisations. Each is responsible for verifying the level of compliance of the one below in the hierarchy.

9.1.3 Key Response Functions - Marine Coordination Centre

The MCC, is located in the Moray East base (Marine and O&M Base) in Fraserburgh.

In the event of an incident, a dedicated space for an incident command centre of sufficient size to accommodate large groups will be identified where the command team can manage the response, as well as host relevant external agencies (such as oiled wildlife specialists).

The MCC's role is to manage vessel movement and all emergency response procedures. Additionally, the Contractors' vessel activities shall be overseen and coordinated by the MCC.

The MCC will support by:

- providing a clear definition of all roles and responsibilities in a response operation;
- determining the severity of an incident and allocating a Tier in order to implement a proportionate response;
- allocating personnel and equipment to affected areas through the lifecycle of the incident;
- ensuring dedicated communication personnel are available to disseminate information to and from the incident site to the MCC;
- escalating a response – this may include mobilising Tier 2 or Tier 3 responses with contracted specialist response contractors and / or external agency resources;
- de-escalating a response – decision making with regard to standing down equipment / personnel in accordance with the circumstances of the incident and response;
- liaising with external agency partners – including government bodies, spill response contractors, external agency specialists (including waste management contractors, oiled wildlife specialists etc.);
- terminating the response – this will include collaboration and agreement with government bodies if Tier 3;
waste management.

9.1.4 Key Response Functions - Emergency Response Team

There shall be an ERT for the Development during the construction and operational phases. A guard vessel or crew transfer vessel (CTV) equipped with pollution response and safety equipment will be available to provide an initial response to any incident, the ERT will support the implementation of this MPCP.

The ERT will be located in the MCC and will be on 24/7 standby to mobilise in response to Tier 1 incidents. It is expected that if an incident escalated to Tier 2, that the ERT is be embedded into the wider response operation and a protocol (Emergency Response Protocol) for coordinating a response outside of core hours will be established. (Refer to the ERP).

The ERT will liaise directly with the Marine Coordinator who will have responsibility for directing the response operation and contacting the Moray East Head of HSSE and the ECoW. The Moray East ERT rota personnel role has been defined within the ERT to communicate with the MCC. All communications will be logged and filed by a dedicated communications team embedded in the MCC.

Specific names, numbers etc, including back up personnel will be included in formal communications workflows and an ERT organogram as shown in Section 2.3.3

The ERT shall supplement any arrangements the Contractors have on-board vessels and structures, who shall include them in their emergency planning.

Marine Scotland – Licensing Operations Team (MS-LOT) will be notified of any reportable incidents immediately by Moray East Head of HSSE. The Head of HSSE would then communicate with the ERT via the Marine Coordinator to maintain contact with any ongoing emergency environmental response, with support from MS-LOT, the Moray East Development Team and the ECoW.

9.1.5 Key Response Functions - Operations and Maintenance Base

The Marine and O&M base is in Fraserburgh and accommodates the MCC. .

In the event of a spill incident, the O&M base will act as the incident command centre and will host both the MCC and the ERT and support response operations by providing logistics and transport for materials and personnel. It is a significant resource in the implementation of the MPCP.

The Contractor's HSE activities shall comply with any of the O&M Base requirements and instructions on a daily basis e.g. use defined, secure and bunded lay down areas for waste or chemicals. Standard operating procedures on site will comply with industry standard guidelines as well as any specific mitigation outlined in Consent Plans.

The Contractors shall ensure that they share environmental records with Moray East as required.

9.1.6 Key Response Functions - Forward Operating Bases

In the event that an incident escalates to the extent that significant lengths of shoreline may be affected it is critical to identify sites for potential forward operating bases (FOBs) in towns / ports / harbours to assist with response planning. These sites will typically manage the response for a specified length of shoreline if that area is deemed too far away from the MCC. They will take instruction from the MCC however will have some capacity to manage response operations within their area of jurisdiction.

The presence of FOBs ensures that clear, consistent decision-making regarding spill response can be made in response to specific geographic spill response challenges that may exhaust the capacity of the MCC.

9.2 Decision making responsibilities

Table 9-1, Table 9-2, Table 9-3 and Table 9-4 provide high-level details on what Moray East, Contractors and third parties' responsibilities are under the MPCP.

Table 9-1: Moray East Responsibilities

Role	Responsibility under the plan
Moray East	
Moray East	Moray East has overall responsibility for the MPCP and compliance.
Moray East Project Director	Approval of the MPCP.

Role	Responsibility under the plan
Moray East	
	Responsible for requiring that sufficient resources and processes are in place to deliver / comply with the MPCP.
Moray East Head of Construction	Approval of the MPCP. Responsibility for ensuring requirements of the MPCP are cascaded to Contractors. Addressing any Contractor non-compliance. Responsibility for ensuring management arrangements are in place for Contractors appointed.
Moray East Head of Development	Approval of the MPCP. Reporting to / advising the Project Director and Moray East Board in relation to consenting related matters arising from any incident and providing environmental input where required. Ensure provision of resources from the Development Team to support the Moray East Head of HSSE in the review of relevant contractor documentation in line with this MPCP and the ES commitments. Where necessary reporting to MS-LOT and other stakeholders including Moray Firth Regional Advisory Group (MFRAG) on compliance with the MPCP and response to any environmental incident.
Moray East Ecological / Environmental Clerk of Works (ECOW)	Review of the MPCP. Provide advice to Moray East on compliance with consent conditions. Monitor and report to MS-LOT on compliance including reportable incidents. Help induct site personnel on site.
Moray East Head of HSSE	Writing and maintenance of the MPCP. Ensure environmental impacts from installation works are reduced to As low as is reasonably practicable (ALARP). Ensuring management arrangements are in place for Contractors' Legal compliance reviews. Ongoing Development environmental performance monitoring. Reporting of incidents. Complete a Pollution Incident Report for all spillages. Support of Onshore Emergency Response Coordination. Improvement Management.
Moray East Project HSE Lead	Day-to-day contact with Contractors. Collation of performance data. Inspection and Audit. Incident Investigation. Client focal point for deposits, chemicals, transport, waste, and equipment. Emergency Response Plan maintenance, organising drills with vessels and providing feedback and follow up on these. Liaison with MCC.
Moray East HSE Design Manager	Support with any ongoing design process and ensuring environmental impacts are addressed.
Marine Coordinator	Management of movement of vessels. Overall management of activities within the Marine Coordination Centre. Clarifying roles and responsibilities in a response operation.

Role	Responsibility under the plan
Moray East	
	<p>Determining the severity of an incident and allocating a Tier in order to implement a proportionate response.</p> <p>Allocating personnel and equipment to affected areas through the lifecycle of the incident.</p> <p>Ensuring dedicated communication personnel are available to disseminate information to and from the incident site to the MCC.</p> <p>Escalating a response – this may include mobilising Tier 2 or Tier 3 responses with contracted specialist response contractors and / or government resources.</p> <p>De-escalating a response – decision making with regard to standing down equipment / personnel in accordance with the circumstances of the incident and response.</p> <p>Liaison with external agency partners – including spill response contractors, external agency specialists (including waste management contractors, oiled wildlife specialists etc.).</p> <p>Response termination – this will include collaboration and agreement with government bodies if Tier 2 / 3.</p> <p>Aspects of media handling.</p> <p>Aspects of response waste management.</p>
Emergency Response Team	Support offshore pollution control in the event of an environmental incident.

Table 9-2: Moray East Contractor Responsibilities

Role	Responsibility under the plan
Contractor	<p>Prepare their own MPCP in line with the requirements of the Moray East MPCP.</p> <p>Ensure that their own procedures, and those of any Contractors encompass and fully discharge the mitigation and management measures and commitments presented in this MPCP.</p> <p>Implementation of own environmental procedures.</p> <p>Ensuring that any corrective actions arising from environmental audits are addressed.</p> <p>Ensure elements of the MPCP are regularly practiced through drills, and organise an annual emergency scenario offshore involving all relevant Contractors and agencies.</p> <p>Ensuring that provision is made for environmental management issues to form part of construction progress meetings and inductions.</p> <p>Ensuring that all construction personnel and Contractors assist and support the ECoW where required, for example during on-site monitoring and audits.</p> <p>Ensure environmental impacts from works are reduced to ALARP.</p> <p>Responsible for ensuring that sufficient resources and processes are in place to deliver/comply with the MPCP and manage potential environmental impacts.</p> <p>Reporting as per the MPCP.</p> <p>Responsible for implementing and discharging the required mitigation (control) measures on site on behalf of Moray East.</p> <p>Review task specific Method Statements and Risk Assessments to ensure consistency and compliance.</p> <p>Responsible for the dissemination of information from the Moray East management team or ECoW to anyone working on or visiting site.</p>

Role	Responsibility under the plan
	<p>Producing and maintaining records of activity on site and communicating those to the ECoW to enable reporting of compliance to MS-LOT.</p> <p>Liaising with the Moray East ECoW and facilitating the ECoW in the fulfilment of their responsibilities.</p>

Table 9-3: Wind farm contractor responsibilities

Role	Responsibility under the plan
Contractors	
	<p>Prepare their own MPCP in line with the requirements of the Moray East MPCP as appropriate to their scope of work (this may be combined within the environmental management plan).</p> <p>Ensure that their own procedures fully discharge the mitigation and management measures and commitments presented in this MPCP as appropriate to their scope of work.</p> <p>Implementation of own environmental procedures.</p> <p>Ensuring that any corrective actions arising from environmental audits are addressed.</p> <p>Ensure elements (as appropriate to their scope of work) of the MPCP are practised regularly through drills and participate in an annual pollution emergency scenario offshore involving all relevant Contractors and agencies.</p> <p>Ensuring that provision is made for environmental management issues to form part of construction progress meetings and inductions.</p> <p>Ensuring that all construction personnel and Contractors assist and support the ECoW where required, for example during on-site monitoring and audits.</p> <p>Ensure environmental impacts from works are reduced to ALARP.</p> <p>Responsible for ensuring that sufficient resources and processes are in place to deliver/comply with the MPCP and manage potential environmental impacts.</p> <p>Reporting as per the MPCP.</p> <p>Responsible for implementing and discharging the required mitigation (control) measures on site on behalf of Moray East.</p> <p>Review task specific Method Statements and Risk Assessments to ensure consistency and compliance.</p> <p>Responsible for the dissemination of information from the Moray East management team or ECoW to anyone working on or visiting site.</p> <p>Producing and maintaining records of activity on site and communicating those to the ECoW to enable reporting of compliance to MS-LOT.</p> <p>Liaising with the Moray East ECoW and facilitating the ECoW in the fulfilment of their responsibilities.</p>

Table 9-4 Third party spill response contractor responsibilities

Role	Responsibility under the plan
Contractor	
Briggs Marine	Ensure they are accredited to the required standards stipulated by UK law.

Role	Responsibility under the plan
Contractor	
	<p>Ensure that they have the equipment, personnel and technical expertise to deliver spill response as per their contract with Moray East. Contracted to manage Tier 2 incidents.</p> <p>Be contactable 24/7 on 0800 374 348.</p> <p>(It is noted that the MCA has contractual arrangements with specialist pollution response contractors and with other appropriate commercial service providers. The former is tasked with the deployment and operational use of external agency counter pollution equipment and the latter provide additional support services, e.g. aerial surveillance and spraying, substance testing and analysis. It is likely that MCA resources would be mobilised in the event of a Tier 3 incident).</p>

9.3 Media and Public Relations Planning

Within the MCC, a communications and briefing room for media will be made available if an incident escalates to a Tier 2 or Tier 3. The MCA would likely manage media aspects, briefings and coordinate with Moray East maintaining consultation throughout for statement releases. It is unlikely that media and public relations planning will be required for a Tier 1 response, however this will be determined on an incident-by-incident basis.

If a media management function is required, the MCA will likely take the lead and facilitate co-operation between press officers, Moray East, the ship owner/salvor (for a shipping incident) and government bodies (depending on the incident location) (see Section 9.5.4). The presence of interested third parties such as NGO's will be determined on an incident-by-incident basis.

Managing the flow of information to the media is critical and will be undertaken to ensure consistent messages are disseminated. The following are considered priorities if an incident escalates to the extent that the media become involved (likely to be a Tier 2 / 3 incident):

- a dedicated media spokesperson will be identified by Moray East;
- a dedicated time and place for official press releases will be made available, commensurate with the scale of the incident;
- information and advice should NOT be released by one organisation if it covers the area of responsibility of another or, if the information has not been agreed by the responsible organisation;
- there is NO speculation about causes or future developments. Only factual information should be provided to avoid confusion; and / or
- pre-agreed holding statements will be prepared and distributed for media release as appropriate.

9.4 Response Resources

9.4.1 Equipment

Moray East has their own supply of spill response equipment. Should an incident escalate beyond the scope of Moray East's capacity, specialist contractor (Briggs Marine) will be mobilised.

9.4.2 Logistic Support

An inventory of available equipment on the guard vessels for responding to a Tier 1 emergency is detailed in the Moray East document “Part 3 - Scope of Work: Guard Vessels”(Document Reference: 8460001-M-04-19-MWE-RFP-0003)

Briggs Marine are licensed to transport and manage waste when responding to Tier 2 incidents, facilities include treatment, disposal or reuse of waste should be made, while taking into account environmental considerations and legal requirements. Separate disposal routes will be identified for liquid and different types of solid wastes, and allow for their segregation into distinct waste streams from the start of the response.

If needed, to support the post event planning by Briggs Marine temporary storage sites for oil and oily waste will be identified as near as possible to the potential clean-up. Contact details are included in Appendix III.

9.5 Communications

This section explains the opportunities for sharing and communicating environmental information.

Reliable and secure communications ensure a safe and effective response operation. Field teams must be able to communicate with each other and with the Emergency Response Team. An appropriate level of equipment and technology, and quick access to subject matter experts, will be made available to operate and maintain a communications network. The dedicated facility for the incident command centre will be equipped to cope with large volumes of incoming calls. Communications technology provided will be appropriate for the level of remoteness to ensure communication networks are maintained. If there is the potential for hazardous environments, intrinsically-safe radios and mobile phones must be used.

Restricted or dedicated radio frequency channels for emergencies, such as an oil spill, will be clearly communicated and disseminated to Contractors and all other parties working on the Development with the potential to be involved in an oil spill. Information on data and emergency contacts are also detailed in the Moray East ERP and relevant contacts are provided in Appendix III.

9.5.1 MPCP Distribution

This MPCP is intended to be referred to by everyone involved in the construction and operation of the Development. Effective communication of its contents is key to successful implementation.

In addition to digital copies to be shared with all Contractors, hard copies of this MPCP are to be held in the following locations:

- Moray East’s main office in Edinburgh;
- premises of the Site Contractors;
- all site offices dealing with marine operations;
 - The Moray East Marine Coordination Centre;
 - The Moray East O&M base;
 - with the ECoW(s); and
- aboard any vessels carrying out/supporting the Works.

All personnel will be informed of the MPCP, its function and where to access copies at the site induction. Contractors will be required to be familiar with the MPCP and formally submit an acknowledgement of its contents to Moray East prior to starting works on site.

9.5.2 Moray East Internal Communications

There is a range of opportunities for the exchange and sharing of environmental information (including that relevant to the MPCP). These include:

- Inductions.
- Moray East Meetings – HSE is a fixed agenda item.
- Moray East HSE Meetings – Moray East holds regular HSE-specific meetings with staff to ensure that people are able to raise concerns and get feedback on ongoing matters.
- Site Meetings – HSE is a fixed agenda item.
- Monthly Contractor meetings – HSE is a fixed agenda item.
- Monthly HSE Promotions – every month there is a fresh HSE theme for promotion and discussion.
- Monthly HSE Reports – every month a full report of all HSE leading and lagging indicators is prepared and shared with the team.
- Task / area specific HSE tool-box talks – these will be held before tasks with specific HSE and / or mitigation are undertaken.

9.5.3 Moray East ECoW and Communications

The ECoW plays a key role in the delivery of the MPCP. In fulfilling this role, the ECoW shall:

- establish direct contact with Contractors, Subcontractors, the Archaeological Consultant and the Fisheries Liaison Officer (FLO) when required;
- provide support to the Moray East HSE Department and Development Team;
- report directly to MS-LOT (and as part of the monthly ECoW report) on compliance with the MPCP including reporting reportable incidents;
- provide input to inductions; which, will include communicating key messages of the MPCP;
- work with Contractors and Moray East HSE Department to establish practical environmental communication and reporting protocols and that sufficient information for compliance reporting is acquired; and
- work with the Moray East Development Team to liaise with MS-LOT and other stakeholders on environmental management matters.

In practice, the ECoW will only spend some time at site (only offshore as required) but will be available remotely to support all involved when needed.

The ECoW will establish communication channels with key personnel, including the Moray East HSE Department, Marine Coordination Centre, onboard Client Representatives and Contractors (as appropriate). The ECoW will be available to support these teams as required.

9.5.4 Moray East External Communications

A list of key contacts, including responsibilities, contact telephone numbers and addresses, which will require regular communication during an incident response has been provided in Appendix III. The

directory will inform the response team who to establish firm communications with as a priority, and who else to inform to ensure smooth communication and that information is dispersed in an organised and systematic way.

From the outset of an incident the MCA establishes the Crisis Media Team (CMT). One of the team's roles is to liaise on behalf of MCA and the Secretary of State's Representative (SOSREP) with the press and other Government press offices. It is essential that this team:

- identifies the agencies which are responsible for handling various aspects of the situation e.g. Department for Transport (DfT), Department for Business Energy and Industrial Strategy (BEIS) ship owner and / or operator, local authority, police, port authority and any other relevant organisations;
- establishes a Communications Working Group made up of press officers representing the ship owner and / or operator, DfT / MCA, BEIS, devolved administration (if necessary). This group will establish a working protocol and be the main conduit for information sharing between press officer's and is likely to meet remotely by conference call;
- compiles a list of standard questions and answers and fast facts which grows as the incident develops. This list should be shared with all press offices of the organisations involved;
- advises senior staff at the MCA and the SOSREP on media issues, arranges press conferences, issues regular news bulletins, posts on social media and agrees how social media is monitored and posts answered;
- ensures that media activity does not interfere with the operational activity of the emergency services; and
- ensures that the media does not harass human casualties.

At an early stage, a mechanism needs to be established for clearing statements, responding to media enquiries and social media postings, the logistics of arranging the press conferences, individual briefings and media monitoring.

Table 9-5 sets out the arrangement that will be used to provide the Scottish Ministers and relevant stakeholders (including, but not limited to, SNH, SEPA, RSPB Scotland, MCA and NLB) with regular reporting on construction activity, including any environmental reporting data and any issues that have been encountered, and how these have been addressed.

Table 9-5: External Communications

Subject	Proposed Frequency	Relevant Stakeholders
ECoW Compliance reporting, including construction progress and agreed environmental reporting criteria.	Monthly Reporting	MS-LOT
Moray East Development and ECoW Meetings with MS-LOT	Weekly	MS-LOT
Moray East Consenting updates	As Required	MFRAG and other key stakeholders
Persons acting on behalf of the Licensee	As Required	Keeping Mariners Informed webpage
Vessel Reports	As Required	Keeping Mariners Informed webpage
Incident Reporting (including accidental discharge of pollutants)	As Required	MS-LOT/MCA
Dropped Objects Reporting	As Required	MS-LOT/MCA/Kingfisher at Seafish/NLB/United Kingdom Hydrographic Office(UKHO)

Subject	Proposed Frequency	Relevant Stakeholders
		/Navigational Warnings/ Scottish Fishermen's Federation (SFF)
Planned discharge of chemicals (if required).	As required (in advance of discharge)	MS-LOT
Force Majeure, as defined under Section 9.6.1 of the EMP	As required	MS-LOT
Transportation Audit Report	Monthly	MS-LOT
Moray Firth Offshore Wind Developers Group – Commercial Fisheries Working Group (MFOWDG-CFWG)	As required	Marine Scotland / Fisheries Industry Representatives and other members of MFOWDG-CFWG)
Notice to Mariners	As required	Kingfisher Bulletins and Keeping Mariners Informed webpage
Weekly Notice of Operations	Weekly	Keeping Mariners Informed webpage

9.5.5 Moray East, and Subcontractor Communications

During the works, Environment, alongside HSE, shall be a standing item in all meetings, and shall be part of established daily reporting when offshore.

The offshore client representative(s) will be responsible for providing daily progress reports (DPRs) to the Moray East HSE Department and ECoW (who would then ensure that MS-LOT received details as appropriate).

Full monthly reporting requirements for Contractors are included in Section 6.

9.6 Training

9.6.1 Induction Requirements

Moray East shall ensure that the MPCP's contents are included in the inductions of all new staff prior to them undertaking works on-site.

Moray East and their Contractors shall ensure that all employees, subcontractors, suppliers, and other visitors to the Moray East site are made aware of the content of this document that is applicable to them and are aware of what their responsibilities are in the event of a spill. This may be delivered as part of a larger site induction. The induction process shall include an assessment to verify that key information has been successfully conveyed to inductees. Moray East shall audit this at least once annually (Section 6.3).

Regular updates on Site or task specific environmental commitments (relevant to the MPCP) shall be undertaken through the use of toolbox talks.

Inductions to the site shall include (as a minimum):

- Identification of specific environmental impacts associated with the work to be undertaken on Site by the inductee.
- Identification of specific environmental impacts which relate to specific areas of the Moray East Site.
- Any site, time or task specific mitigation that is required in order to comply with commitments made in the ESs or consent documents.

- Summary of the main environmental impacts at the site as identified during the pre-construction surveys.
- Role of the ECoW and contact details.
- Environmental Incident and Emergency Response Procedures.
- Any other relevant information.

The induction contents shall be shared with Moray East and the ECoW for comment prior to Works starting for review and input. The ECoW may be involved in the delivery.

9.6.2 *Toolbox Talks*

Moray East and Contractors shall deliver toolbox talks on environmental matters on a regular basis (schedule to be stated within their EMPs, but no less than monthly – the frequency will be much higher at the start of the work, and similarly peak during times of significant changes of personnel). A record of all toolbox talks, their content and the attendees will be maintained and recorded. Where required these shall include aspects of the MPCP.

The ECoW shall support the delivery of toolbox talks and provide specialist input as required / requested. Where there has been a problem or deterioration in environmental performance, Moray East and Contractors shall increase the frequency of toolbox talks.

9.6.3 *Environmental Training*

Moray East shall deliver environmental training as part of its in-house training programme.

The Contractors shall prepare a full schedule of training (timing and content) and include this in their EMPs.

The provision of environmental training will be audited on a regular basis (See Section 6.3).

9.6.4 *Pollution Drills*

Moray East and Contractors shall ensure that elements of the MPCP are practised through drills on a regular basis.

The Moray East shall also organise an annual offshore pollution emergency scenario, which will involve all relevant agencies (where available) and Contractors.

9.7 *Competence*

After leadership, two of the most important elements in meeting the environmental objectives are competence and organisational capability.

Moray East shall ensure the suitability of an individual and/or organisation to perform a particular function in the execution of the Development.

Contractors shall always ensure that they have sufficient resources of the required competence to meet the contractual and environmental requirements.

9.7.1 Moray East Staff Environmental Competence

Moray East provides environmentally competent staff in support of the Development. This is achieved through the implementation of the Moray East Competency Management Procedure.

All Moray East roles are allocated a series of competency requirements (skills knowledge and experience), people are matched to those roles based on the extent to which they meet those requirements. On an annual basis, the Moray East Head of HSSE and the HR Manager take the results of ongoing performance and potential appraisal processes and conduct a gap analysis. This gap analysis forms the basis of ongoing training. Environmental competency and training is part of this.

9.7.2 Moray East Contractor Environmental Competence

Moray East will assess the overall competence and suitability of all Contractors (individual and organisations) prior to working on the Development.

Contractors will complete a prequalification Moray East HSE Questionnaire and are subject to ongoing performance review and periodic reassessment depending on the duration of their scope of work. As part of that, they have to demonstrate that they operate an EMS appropriate to their scope of work. ISO 14001 is used as a benchmark, but if a contractor can justify an alternative, but equivalent, standard, then this is accepted. They must also maintain the status of their EMS for the duration of the works.

Where Moray East or Contractors have a change in an individual performing a significant environmental role (e.g. Construction Manager), Moray East will request evidence that the a review of their environmental competence for that role has been undertaken.

9.7.3 Moray East Contractor Competence

All Moray East's Contractors are required to have a system in place that ensures any subcontractors appointed are competent to perform their scope of work. Evidence that this system is in place and fit for purpose will be provided to Moray East on request and this system shall be audited by Moray East on a 6-monthly basis.

10 INCIDENT RESPONSE - Operational procedures

10.1 Overview

This section sets out the actions and reporting requirements in the event of a marine pollution incident.

Whether suspected or actual, Development-related or not, all spills shall be responded to in the same manner.

Where the spill is generated by an incident that is part of an emergency scenario, the Emergency Response Plan (ERP) shall also apply.

10.2 Spill Classification

Oil spills will be classified in accordance with the Maritime and Coastguard Agency (MCA) three-tier system. Please refer to Table 10-1 below for further detail on classifying oil spills.

Chemical spills will be classified according to the characteristics of the chemical and the behaviour exhibited by the chemical when released into the marine environment i.e. whether the chemical evaporates, floats on the surface of the water, dissolves in the water, or sinks to the seabed.

Table 10-1 Spill classification

Tier 1	
Small oil spills, or those which can be quickly and easily cleaned up using on-site resources or local Contractors	
<ul style="list-style-type: none"> Oil is contained within the incident site. Spill occurs within immediate site proximity. Daytime release. Able to respond to the spill immediately. 	<ul style="list-style-type: none"> Source of spill has been contained. Oil is evaporating quickly and no danger of explosive vapours (e.g. diesel). Spill likely to naturally disperse. No media interest.
Tier 2	
Oil spills which pose a threat of significant pollution resulting in the mobilisation of external oil spill response resources on a regional level	
<ul style="list-style-type: none"> Danger of fire or explosion or possible continuous release. Concentrated oil accumulating in close proximity to the site / vessel, etc. Spill occurs within the vicinity of the operational site. A release during hours of darkness. 	<ul style="list-style-type: none"> Not able to respond to the spill immediately. Potential to impact other installations. Tier 1 resources overwhelmed, requiring additional Tier 2 regional resources. Potential impact to sensitive areas and/or local communities. Local/ national media attention.
Tier 3	
Catastrophic oil spills which pose a threat of significant pollution resulting in the mobilisation of external oil spill response resources on a External/ international level	
<ul style="list-style-type: none"> Actual or potentially serious threat to life, property, industry. Major spill beyond site vicinity. Significant shoreline impact possible. 	<ul style="list-style-type: none"> Tier 2 resources overwhelmed, requiring international Tier 3 resources. Oil migrating towards neighbouring countries. Significant impact on local communities. International media attention.

NOTE: RESPONSE TO TIER 2 AND 3 INCIDENTS ARE COVERED BY THE SCOPE OF THIS MPCP, HOWEVER ONLY TO DIRECT APPROPRIATE CLASSIFICATION, NOTIFICATION, ESCALATION AND DE-ESCALATION PROCESSES

The leadership response in each Tier level is summarized in Table 10-2 below:

Table 10-2 Tier Response Leadership

Tier	Response Leadership
Tier 1	Moray East, MCC
Tier 2	Moray East, MCC & Briggs Marine
Tier 3	National response, Moray East & MCC aiding when requested

10.3 Spill Reporting

10.3.1 Spills Originating from a Vessel

The approach to reporting a spill from a vessel is summarised below. The actions to be taken in response to a spill from a vessel are also summarised below:




Figure 10-1: Reporting a spill from a vessel (please see Section 10.3.3 for Tier escalation).

Table 10-3 Vessel Spill Response

Assess Situation and Commence Response	Moray East - Proposed Actions/Involvement
<p>ACTIONS to be taken by Spill Observer:</p> <ul style="list-style-type: none"> • Contact all personnel in the vicinity of the leak or spill and warn of the potential hazard. • If safe to do so, stay in vicinity of the leak or spill, continue observation, and note estimated volume of fluid leaked or spilled. • If safe to do so, take any reasonable action to contain or reduce the leak or spill. <p>NOTIFICATIONS to be made by Spill Observer:</p> <ul style="list-style-type: none"> • Spill Observer shall report it directly to the Vessel Master. 	<ul style="list-style-type: none"> • Spill observer to report incident to Vessel Master who notifies Marine Coordinator (see below).
Report Spill	
<p>ACTIONS to be taken by Vessel Master:</p> <ul style="list-style-type: none"> • The Vessel Master will activate the Shipboard Oil Pollution Emergency Plan (SOPEP), or equivalent vessel-specific spill plan. • Where a spill originates from a vessel in a harbour or port, the Vessel Master shall notify the Harbour or Port Authority. • If safe to do so, immediately initiate actions to identify source and stop leakage at source. • Maintain safety of personnel, the installation / vessel, any vessel within 500 metres. • Initiate a chronological log of events and actions taken, including a record of estimated spillage / leakage volume, and maintain this log until stand down. <p>NOTIFICATIONS to be made by Vessel Master:</p> <ul style="list-style-type: none"> • All marine pollution incidents must be reported as soon as is safely possible to the HM Coastguard via phone (or via Very High Frequency (VHF) radio) on +44 (0) 344 382 0722. • The initial verbal report to the HM Coastguard via phone (or VHF radio) must be followed up when practicable with the submission of a Marine Pollution Report (POLREP) via email (or fax) to the HM Coastguard at Zone2@hmcg.gov.uk. The Vessel Master will submit the CG77 POLREP form available in Appendix VII. • Note that HM Coastguard will pass the POLREP on to the MCA Counter Pollution and Response Branch, who will advise on actions to be taken, and at the same time issue it to other relevant authorities. • The Vessel Master shall inform the Marine Coordinator of the spill. <p>ACTIONS to be taken by Marine Coordinator:</p> <ul style="list-style-type: none"> • Ensure a log keeper is assigned to monitor response operations and keep a chronological log of events and conversations. <p>NOTIFICATIONS to be made by Marine Coordinator:</p> <ul style="list-style-type: none"> • The Marine Coordinator will report the incident to Moray East CMT responder as soon as it is safe to do so. • The Marine Coordinator will inform the other responsible Moray East personnel ECoW of the incident. • 	<ul style="list-style-type: none"> • Vessel master to report incident to Marine Coordinator who notifies Moray East personnel and the Moray East Ecological Clerk of Works (ECoW) • MCC to mobilise the Guard Vessel to manage a Tier 1 response. • Tier 1 resources overwhelmed, MCC mobilise Tier 2 resource (Briggs Marine Mobilised). • Briggs Marine to be contacted - 24/7 emergency response number is 0800 374 348. • Moray East to maintain contact with Vessel Master regarding CGOC notification. • Moray East ERT will be established at the Marine Coordination Centre (MCC) in response to an incident.

Location Classify and Quantify Spill	
<p>ACTIONS to be taken by Vessel Master:</p> <ul style="list-style-type: none">• Confirm source and estimate quantity of oil / chemical spilled,• Estimate spill size and determine likely slick movement,• Assess the ongoing nature of the spill, classify incident (Tier 1, 2 or 3) and the possible need to mobilise additional resources.	<ul style="list-style-type: none">• Tier 1 resource overwhelmed, MCC mobilise Tier 2 resource (Briggs Marine).• Briggs Marine to be contacted 24/7 emergency response number is 0800 374 348.• Tier 2 resource overwhelmed requiring external agency resource Tier 3. Tier 2 resource advises MCC to contact external resource.• MCC contact external agency resource• Surveillance and monitoring considered a priority – aerial surveillance to be mobilised for trajectory monitoring if necessary.• Monitoring of a spill can be done from vessel bridge, or drone. Trajectory modelling can be carried out by Briggs Marine using specialist software.
<p>NOTIFICATIONS to be made by Vessel Master:</p> <ul style="list-style-type: none">• Updates on status of incident to be passed to HM Coastguard (verbally and/or via submission of updates to the POLREP form) (and other response organisations as relevant) and as detailed within the vessels SOPEP,• Information on the nature of the spill to be reported on ongoing basis to Marine Coordinator.	
Choose Response	
<p>ACTIONS to be taken by Vessel Master:</p> <ul style="list-style-type: none">• Vessel Master to liaise with the relevant authorities to decide upon and implement initial response strategy in line with the vessel SOPEP. Response strategy may alter as spill is monitored and evaluated.• Vessel Master to liaise with the Marine Coordinator who will assist with dissemination of information as required and prepare incident report.	<ul style="list-style-type: none">• Active response to be instigated by Vessel Master and progressed by MCC.• Tier 2 resources mobilised to site (if necessary) by MCC.• Tier 3 external agency resource mobilised on request from MCC.• MCC, ERT, O&M functions to be set up.• Waste management Contractors notified and mobilised if necessary.• Briggs Marine to be contacted 24/7 emergency response number is 0800 374 348, and oiled wildlife specialists mobilised (if necessary).• Tier 2 / 3 response leadership to be confirmed – expected to be on case-by-case basis.• Integration of external personnel (third party contractor managers / Government personnel) into Moray East response structure (if necessary).
<p>ACTIONS to be taken by Marine Coordinator:</p> <ul style="list-style-type: none">• Marine Coordinator to liaise with Vessel Master, relevant authorities and other Contractors if requested to provide support to the primary responder.	
Incident Monitoring	
<p>ACTIONS to be taken by Vessel Master:</p> <ul style="list-style-type: none">• If no risk to personnel, request vessel / aerial surveillance capability to track oil spill location and take samples and photographs of spilled oil.• Sampling of the oil spill and tracking will be undertaken by trained personnel.	<ul style="list-style-type: none">• Active response to be to be instigated by Vessel Master and progressed by MCC.• Dedicated communication lines between responders on Site

<p>ACTIONS to be taken by Marine Coordinator:</p> <ul style="list-style-type: none"> • Liaise with Vessel Master and other resources as available (e.g. standby vessels) to assist with slick monitoring if requested (towards other installations / environmentally sensitive areas / coastal regions). 	<p>(Vessel Masters) and MCC, who communicates with ERT and O&M (if necessary).</p> <ul style="list-style-type: none"> • Spill monitoring (on-site observations / aerial surveillance if necessary, and safe, to continue. • MCC to continue directing resources as appropriate response resources / personnel in response to incident. • Resources to be distributed to priority sites by MCC as necessary. • ERT in consultation with MCC and relevant authorities decide whether spill to be escalated or de-escalated as appropriate.
<p>Monitor and Evaluate Spill</p>	
<p>ACTIONS to be taken by Vessel Master:</p> <ul style="list-style-type: none"> • Monitor and evaluate spill and continue to report on spill status in line with the vessel SOPEP and on the following: <ul style="list-style-type: none"> - Overall extent and on-going nature of oil slick. - Direction of movement, especially noting other installations and vessels in the vicinity. - Proximity to environmentally sensitive areas. - Areas possibly in need of urgent clean-up measures. - Need for additional assistance and back-up services. - Progress and dispersion of slick during clean-up operations. • In the event that on-site resources are not able to adequately respond to the existing spill or if the existing spill is likely to escalate, the Vessel Master may seek to engage greater response resources as detailed within the Vessel SOPEP. 	<ul style="list-style-type: none"> • Active response to be instigated by Vessel Master and progressed by MCC. • Surveillance and monitoring to continue, both on-site and aerial surveillance, if necessary and safe. • Resources re-distributed as appropriate by MCC in consultation with ERT. Based on demands of incident, site priorities. • Response escalates / de-escalated as appropriate.
<p>Stand Down and Prepare Incident Report</p>	
<p>ACTIONS to be taken by Vessel Master:</p> <ul style="list-style-type: none"> • Ensure that any waste arising from a spill is managed in accordance with the procedures set out in the EMP and disposed of responsibly. • Make an assessment of when to demobilise any response. Commence "stand-down" procedures as follows: <ul style="list-style-type: none"> - ensure all local authorities, Contractors, vessels and any external agency resource suppliers, etc. are contacted, notified of the end of the incident and stood down; and - prepare internal incident report, provide incident log and remain accessible to support other personnel in compiling their reports. 	<ul style="list-style-type: none"> • Response demobilised, including any third-party involvement. • MCC, ERT and O&M base stood down from incident (if necessary).
<p>ACTIONS to be taken by Marine Coordinator:</p> <ul style="list-style-type: none"> • Assist with dissemination of information to all relevant parties if requested to do so. 	

Checklists to be used for a spill originating from a vessel are included in Appendix V for the following personnel:

- Observer;
- Vessel Master;
- Marine Coordinator; and

- ECoW.

10.3.2 Spills Originating from an Offshore Renewable Energy Installation

The approach to reporting a spill from an offshore renewable energy installation is summarised in the flowchart below.




Figure 10-2: Reporting a spill from an offshore renewable energy installation (please see section 10.3.3 for Tier escalation)

The actions to be taken in response to a spill from an installation is summarised below.

Table 10-4: Offshore Installation Spill Response

Assess Situation and Commence Response	Moray East - Proposed Actions/Involvement
<p>ACTIONS to be taken by Spill Observer:</p> <ul style="list-style-type: none"> • Contact all personnel in the vicinity of the leak or spill and warn of the potential hazard. • If safe to do so, stay in vicinity of the leak or spill and continue observation. • If safe to do so, take any reasonable action to contain or reduce the leak or spill using minor spill kits on the Wind Turbine Generators (WTGs) and OSPs. 	<ul style="list-style-type: none"> • Spill observer to report incident to Marine Coordinator.
<p>NOTIFICATIONS to be made by Spill Observer:</p> <ul style="list-style-type: none"> • Spill Observer shall report it directly to the Marine Coordinator. 	
Report Spill	
<p>ACTIONS to be taken by Spill Observer:</p> <ul style="list-style-type: none"> • Initiate a chronological log of events and actions taken – maintain this log until stand down. 	<ul style="list-style-type: none"> • Marine Coordinator to report incident to Moray East personnel. • Moray East to notify ECoW. • Moray East to maintain contact with spill observer / installation manager as appropriate regarding CGOC notification. • Moray East ERT will be established at the Marine Coordination Centre (MCC) in response to an incident.
<p>NOTIFICATIONS to be made by Marine Coordinator:</p> <p>All marine pollution incidents must be reported as soon as is safely possible to the HM Coastguard via phone (or via VHF radio) on +44 (0) 344 382 0722.</p> <ul style="list-style-type: none"> • The initial verbal report to the HM Coastguard via phone (or VHF radio) must be followed up when practicable with the submission of a POLREP via email (or fax) to HM Coastguard at Zone2@hmcg.gov.uk. The Marine Coordinator will submit the POLREP. • Note that the HM Coastguard will pass the POLREP on to the MCA Counter Pollution and Response Branch, who will advise on actions to be taken, and at the same time issue it to other relevant authorities. • The Marine Coordinator will notify other operators/users in the vicinity of the spill. • The Marine Coordinator will report the incident to the Moray East Duty Responder as soon as it is safe to do so. • The Marine Coordinator will inform the other responsible Moray East personnel and the ECoW • Ensure a log keeper is assigned to monitor response operations and keep a chronological log of events and conversations. 	
Classify and Quantify Spill	
<p>ACTIONS to be taken by Spill Observer:</p>	

<ul style="list-style-type: none"> • If safe to do so, immediately initiate actions to identify source and stop leakage at source. • Maintain safety of personnel, the installation and any vessel within 500 metres, • Confirm source and estimate quantity of oil / chemical spilled. • Estimate spill size and determine likely slick movement. • Assess the ongoing nature of the spill, classify incident (Tier 1, 2 or 3) and the possible need to mobilise additional resources. 	<ul style="list-style-type: none"> • Tier 1 resources overwhelmed, mobilise Tier 2 resource (Briggs Marine). • Tier 2 resource overwhelmed, mobilise Tier 3 external agency resource. • MCC, ERT, O&M functions to be set up; and • Surveillance and monitoring considered a priority – aerial surveillance to be mobilised for trajectory monitoring if necessary.
<p>NOTIFICATIONS to be made by Marine Coordinator:</p> <ul style="list-style-type: none"> • Updates on status of incident to be passed to HM Coastguard (verbally and/or via submission of updates to the POLREP form) (and other response organisations as relevant). 	
<p>Choose Response</p>	
<p>ACTIONS to be taken by Marine Coordinator:</p> <ul style="list-style-type: none"> • Marine Coordinator to liaise with contractors and vessels and request and coordinate support if required. <p>incident re</p>	<ul style="list-style-type: none"> • Tier 1 resources overwhelmed, MCC mobilise Tier 2 resource (Briggs Marine). • Briggs Marine to be contacted – 24/7 emergency response number 0800 374 348. • Tier 2 resource overwhelmed, MCC mobilise Tier 3 external agency resource. • Waste management contractors notified and mobilised if necessary. • Oiled wildlife specialists mobilised (if necessary). • Active response underway. • Tier 1 response leadership is Moray East. • Tier 2 response leadership is Briggs Marine. • Tier 3 response leadership is external agency resource. • Integration of external personnel (third party contractor managers / Government personnel) into Moray East response structure (if necessary).
<p>Sample Oil and Track Slick</p>	
<p>ACTIONS to be taken by Marine Coordinator:</p> <ul style="list-style-type: none"> • If no risk to personnel or installation, request a vessel to track oil spill location and take samples and photographs of spilled oil. • Sampling of the oil spill and tracking will be undertaken by trained personnel. • Liaise with Spill Observer and other resources as available (e.g. standby vessels) to assist with slick monitoring. 	<ul style="list-style-type: none"> • Active response to be instigated by Vessel Master and progressed by MCC; • Dedicated communication between responders on Site (Vessel Masters) and MCC and ERT and O&M (if necessary).; • Spill monitoring (on-site observations/aerial surveillance if necessary) to continue; • MCC to continue directing resources as appropriate response; resources/personnel in response to incident; and • Resources to be distributed to directed to priority sites as necessary; and • Spill to be escalated or de-escalated as appropriate.
<p>Monitor and Evaluate Spill</p>	
<p>ACTIONS to be taken by Marine Coordinator:</p>	<ul style="list-style-type: none"> • Active response underway to be instigated by Vessel Master and progressed by MCC;

<ul style="list-style-type: none"> • Liaise with the Spill Observer to maintain slick monitoring, as required, and observe the following: <ul style="list-style-type: none"> - Overall extent and on-going nature of oil slick; - Direction of movement, especially noting other installations and vessels in the vicinity; - Proximity to environmentally sensitive areas - Areas possibly in need of urgent clean-up measures; - Need for additional assistance and back-up services; and - Progress and dispersion of slick during clean-up operations. • Ensure that the slick is monitored until complete dispersion. 	<ul style="list-style-type: none"> • Surveillance and monitoring to continue – both on-site and aerial surveillance if necessary and safe; • Resources re-distributed as appropriate. Based on demands of incident, site priorities; and • Response escalates/de-escalated as appropriate.
Stand down and prepare incident report	
<p>ACTIONS to be taken by Marine Coordinator:</p> <ul style="list-style-type: none"> • Ensure that any waste arising from a spill is managed in accordance with the procedures set out in the EMP; and • Make an assessment of when to demobilise any response. Commence “stand-down” procedures as follows: <ul style="list-style-type: none"> - Ensure all local authorities, contractors, vessels and any external agency resource suppliers, etc. are contacted, notified of the end of the incident and stood down; and - Prepare internal incident report and remain accessible to support other personnel in compiling their reports. 	<ul style="list-style-type: none"> • Response demobilised, including any third party involvement; and • MCC, ERT and O&M base stood down from incident response (if necessary).

Checklists to be used for a spill originating from an installation are included in Appendix V for the following personnel.


- Observer;
- Vessel Master;
- Marine Coordinator; and
- ECoW.

10.3.3 Emergency Response Notification Flowchart – Including Tier Escalation

The Moray East Emergency Response Flowchart provides the communication procedure and escalation process from smaller spills Tier 1 (local response from Project) to increased spills on level Tier 2 (response by Briggs Marine) and Tier 3 will be managed by an external agency resource with the project providing support on request from the Tier 3 response leadership.

Moray East will ensure that there are emergency staff available (either within the Moray East team or contracted specialists) to coordinate a potential response, 24 hours a day (due to the nature of the Development, there are no ‘core hours’, and the response would be the same whenever an event occurred).

Please refer to Appendix III for a directory of key contacts.



CMT

- Discuss incident in CMT Whatsapp group, if required
- Alert Press Officer if required
- Inform DMT "For Information"
- If escalating use "For Action"
- First responder records decisions and communications log via Whatsapp messages

DMT

- All DMT members are alerted via Whatsapp group
- Discuss incident on CMT&DMT Whatsapp
- Escalate or de-escalate as required
- Each person record their own communications/decisions

Figure 10-3 Emergency Response Notification Flowchart

10.4 Key Response Considerations

There are certain considerations that need to be taken into account when planning and implementing an emergency response. Table 10-5 below summarises the key parameters to be considered.

Table 10-5 Key parameters and constraints to consider when planning and implementing a spill response

Parameter	Key considerations
Dispersant application	<ul style="list-style-type: none"> - Appropriate consultation is required with regulatory bodies before initiating the use of dispersant as a response. - Formal approval for dispersant use from Marine Scotland will be required in water depths of less than 20 metres or within 1 nm of such depths. - The window of opportunity to use chemical dispersants will be dependent upon various factors including the quantity of oil, sea temperature, the nature of the spill (i.e. instantaneous or continuous release), prevailing weather and environmental sensitivities. - UK approved oil treatment products may be used without prior consultation with the licensing authority in Force Majeure situations where there is a genuine risk to human life or to the safety of an installation or vessel, such as where there is a serious danger from fire or explosion.
At sea containment and recovery <i>Deployment of an oil recovery vessel(s) with offshore oil containment booms and oil skimming equipment</i>	<ul style="list-style-type: none"> - Mechanical containment and recovery capability would be available through the appointment of a Tier 2 contractor (Briggs Marine). - Note that for the general United Kingdom continental shelf, offshore containment and recovery is not normally considered to be a viable response strategy due to the rough offshore weather conditions that are often encountered.
Chemical Response	<ul style="list-style-type: none"> - Volumes of chemicals utilised in the Development will be relatively small. Chemical spills are considered unlikely. A brief summary of potential response techniques for different groups of chemicals (according to their behaviour on contact with water) is presented in Appendix IV.

10.5 Measures to Control Oil Spills

Table 10-6 below includes response strategies to be enacted for different grades of oil released to sea within the different Tiers of response. Moray East would be responsible for Tier 1 response, although the response would be escalated to a Briggs Marine in the event where a Tier 2 response is required.

Table 10-6: Measures to control hydrocarbon spills

Tier and Resources	Response Strategies	
	Non-persistent Oil (Marine Gas Oil (MGO) and Diesel).	Persistent Oil (Hydraulic and Lube Oils).
Tier 1	Natural dispersion and monitoring (using support vessel). If safe to do so, agitate using standby vessel propeller ('prop-wash'), by steaming through the slick at speed.	Natural dispersion and monitoring. Mechanical recovery where possible.
RESPONSE TO TIER 2 AND 3 INCIDENTS ARE COVERED BY THE SCOPE OF THIS MPCP; HOWEVER, ONLY TO DIRECT APPROPRIATE CLASSIFICATION, NOTIFICATION, ESCALATION AND DE-ESCALATION PROCESSES		

Tier 2	Natural dispersion and monitoring. Chemical dispersion only if safety or environmental sensitivities are threatened, in consultation with the relevant authorities.	Consult specialist support from ERT. Contract specialist services through Briggs Marine. Continue to monitor and evaluate strategy using aerial surveillance. Boat-based dispersant application likely to be the primary response strategy – liaise with ERT. Consider mechanical recovery where possible. Mobilise shoreline containment and recovery equipment if shoreline is threatened – spill response contractor to engage additional support if necessary.
Tier 3	Natural dispersion and monitoring (aerial surveillance). Chemical dispersion only if safety or environmental sensitivities are threatened, in consultation with the relevant authorities.	Project will support Tier 3 external agency resource on request.

10.6 Measures to Control Chemical spills

Table 10-7 includes response strategies to be enacted for different chemical spills within the different Tiers of response, Tier 2 plans will be provided by specialist contractor Briggs Marine. Note that further details of chemical response techniques can be found in Appendix IV. Moray East would be responsible for Tier 1 response, although would escalate the response to Briggs Marine (see Table 9-4 above) in the event where a Tier 2 response is required.

Table 10-7: Measures to control chemical spills

Chemical (behaviour in water)	Key Considerations
Gases and Evaporators	<p>Gases and evaporators could pose an immediate risk to human health. As such, the following actions should be considered as part of a response:</p> <ul style="list-style-type: none"> • Appropriate Personal Protective Equipment (PPE) and Respiratory Protective Equipment (RPE) (such as Self-Contained Breathing Apparatus (SCBA) should be worn. • If near to land, notify the local fire service who will command the onshore response. • Use models and air quality monitoring equipment to trace the vapour cloud by identifying real-time concentration changes in air composition. If unsafe to monitor manually, deploy remote monitoring devices. • Establish exclusion zones based upon the real-time data and modelling scenarios available. • Consider manoeuvring the vessel to a new position such that any toxic, corrosive or flammable vapours travel away from populated areas. • Liaise with the local authorities to publish advice on remaining indoors and closing windows/doors, or consider advising mandatory evacuations to ensure public safety against the associated risks (panic/hysteria). • Consider use of water/foam sprays to ‘knock down’ or deflect a vapour cloud. This should only be carried out with awareness of the possible reactions, the generation of large volumes of contaminated water, and the stability of the casualty vessel. • Vapour clouds considered at high risk of ignition and causing an explosion could be mitigated by cooling hot surfaces and suppressing sparks and flames using water spray and foam.

Chemical (behaviour in water)	Key Considerations
	<ul style="list-style-type: none"> Air quality monitoring equipment, specialist PPE and RPE will require training in its use. Monitoring equipment will also likely require calibration and regular testing.
Floaters	<p>Floaters may act in a similar manner to oil slicks, although might not be visible to the human eye. A response should be engineered taking into account:</p> <ul style="list-style-type: none"> Aerial surveillance and satellite imagery may be able to assist in detecting and monitoring the distribution and spread of floaters with technologies such as Side-looking airborne radar (SLAR), Infrared (IR) and Ultraviolet (UV). If safe to do so, consider deploying booms to contain and control the movement of substances on the water's surface. It is important to ensure the floating chemical will not react violently if a spark is generated. Containment is not advisable due to a potential build-up of concentrations. It is preferable to allow natural dispersion to reduce concentrations below harmful levels. Where fire and explosion is a risk and legislation allows, emergency responders may apply fire-fighting or suppressant foams to the floating chemical. Consider applying sorbent materials to the floating chemical to collect and concentrate the spill – either absorbents or adsorbents based on the desired outcome and type of chemical. The use of sorbent booms or mats is preferable to apply sorbent powders or fibres. In specific scenarios, it may be possible to burn-off a floating chemical, although due consideration must be given to the possible formation of toxic fumes.
Dissolvers	<p>Dissolving chemicals are unlikely to pose an immediate risk to human health but can have protracted impacts on marine ecology. Therefore, the following actions should be considered as part of a response:</p> <ul style="list-style-type: none"> Run computer models/simulations to forecast the dispersion of the dissolved plume and estimate the concentration of dissolved chemical in the water column. Based upon such models, notify resource owners (fisheries, water intakes, recreational areas etc.) of the potential hazards associated with the release. Where models calculate elevated concentrations of chemical, physical water quality monitoring techniques should be conducted to gather real-time data. <p>Consider accelerating the dispersion process by physically disturbing the water (this should be done only if it does not cause further harm or damage to the vessel or personnel)</p> <ul style="list-style-type: none"> Balance the response of neutralising, flocculating, oxidising or reducing the chemical within the water against the impacts of adding more chemicals to the marine environment. Should a chemical response be implemented, ensure that agents are non-toxic, the by-products are non-toxic, both have a low biological oxygen demand (BOD), are safe to use by trained personnel, easy to handle and store, and industry standard.
Sinkers	<p>Sinking chemicals are unlikely to pose an immediate hazard to human health, although do pose a persistent risk to seabed sediments and benthic ecology. As such, the following response options should be considered:</p> <ul style="list-style-type: none"> In shallow waters, mechanical recovery of contaminated sediment using mechanical dredgers and pump/vacuum devices may be implemented. The Moray East Marine Archaeology Reporting Protocol (MARP) and Written Scheme of Investigation (WSI) will be followed as relevant.

10.7 Termination

Response operations deemed to be ineffective or to represent an unacceptable risk of additional damage to either environmental or economic resources will be terminated.

Surveys will be undertaken to assist the decision-making process to terminate activities. End points will be discussed and agreed among Moray East personnel for Tier 1 incidents (although MCA would still be involved and would monitor), and with Contractors and regulators for Tier 2 incidents. Once they are agreed, worksites can be 'signed off' by management and/or regulatory authorities.

Equipment will then be demobilised and returned to stores for cleaning and maintenance; any damaged equipment will be repaired or replaced and consumable materials re-ordered as necessary. Finally, temporary waste storage sites and access routes will be restored and other work areas cleaned.

10.8 Waste Management

Waste management of oil and oiled waste generated during a response will be managed in line with the waste hierarchy (Figure 10-4) and existing Development waste management arrangements.




Figure 10-4 The 'waste hierarchy' waste management system

Best practice dictates that:

- A health and safety plan is produced before any task involving the handling of waste oil is carried out.
- Oil and oiled debris should be segregated from uncontaminated waste.
- Segregated oil and oiled waste should be stored in a temporary storage facility.
- Consideration should be given to the capacity and management of the chain of transport, stage and treatment facilities.
- Consignments should only be handled by licensed waste carriers.

- Any waste transfers should be accompanied by a consignment note signed by both parties involved in the transaction such that it leaves a clear audit trail.
- Consignment notes should detail the volume and type of waste.
- Temporary storage sites for contaminated waste should be identified as near as possible to the potential clean-up sites identified in the risk assessment and shown on relevant maps.
- Contact details for licensed waste carriers and disposal facilities should be included as well as for national licensing authorities.

Moray East have a contract in place with Briggs Marine, who are licenced waste carriers and have waste management processes in place to address this aspect.

10.9 Oiled Wildlife Response

A provision for dealing with oiled wildlife, particularly birds, needs to be carefully considered and a response policy will be decided in consultation with relevant authorities if appropriate.

Response strategies will be focused on minimising potential risks to wildlife; however, in the event of an oil or chemical spill that may impact wildlife, the points below will be considered. The response will be proportionate to the circumstances of the incident and will take into account considerations such as protected species and the time of year. Severe weather may restrict the ability to respond to oiled wildlife if the response would pose a risk to human health / life.

Equipment and trained personnel will be sourced and made available as required – either directly employed by Moray East or contracted. Table 10-8 provides a list of possible actions that could be considered for oiled wildlife response.

Table 10-8 Oiled wildlife response options (adapted from oiledwildlife.eu, 2018)

Aim	Actions that can be considered	What is “best practice”?	Handbooks and Guidelines that provide guidance
<u>Prevent and minimise impacts on wildlife populations</u>	Oil Combat at Sea.	Oil spill response plan. Availability of vulnerability maps that include (seasonal) distribution of vulnerable wildlife at sea. Pre-identified biologists to assist with aerial surveillance and interpretation of real-time field data.	Handbook Wildlife Impact Assessment. Guide to Oiled Wildlife Response Planning.
	Protect sensitive areas (booming off).	Availability of vulnerability maps that include (seasonal) distribution of vulnerable wildlife in coastal areas.	Handbook Wildlife Impact Assessment.
	Deterrence and hazing.	Have plans in place with reference to effective species-specific methods.	North American handbooks: Bird Hazing Manual
	Pre-emptive capture.	Having plans in place, which include directions for the treatment and fate of captured animals.	Case studies in literature.
Prevent the continued suffering of	(Live animals) capture, clean, rehabilitate and release.	Systematically search beaches. Operate rehabilitation facilities using internationally approved methodologies/protocols.	Handbook on rehabilitation of oiled wildlife.

Aim	Actions that can be considered	What is “best practice”?	Handbooks and Guidelines that provide guidance
individual oiled animals		Apply agreed triage criteria. Band animals that are ready to be released. Conduct post release monitoring research.	Guide to oiled wildlife response planning.
	(Live animals) capture, euthanise humanely.	Systematically search beaches. Make sure euthanasia facilities are established. Have agreed euthanasia techniques.	Handbook on good practice for oiled wildlife rehabilitation. Guide to oiled wildlife response planning.
Assess impacts on wildlife populations	(Dead animals) collect, quantify mortality per species.	Systematically search beaches.	Handbook Wildlife Impact Assessment.
Coordinated involvement of multiple stakeholders, including NGO's and volunteers	Operate a pre-spill defined plan. Have formal agreements with authorities and stakeholders in place.	Develop and agree an Oiled Wildlife Response plan involving all responders within a clear, integrated command structure. Have regular training and exercises based on the plan.	Guide to oiled wildlife response planning. Examples from various countries in Europe.
Health, Safety and Environment	Health and safety of responders at all times as a matter of highest priority. Minimise polluted waste and avoid secondary pollution.	No wildlife response if health and safety of the responders cannot be guaranteed. Require minimum level of training from all accredited responders. Instruct and supervise volunteers. Provide protective clothing.	Guide to oiled wildlife response planning. Examples from various countries in Europe.

11 References

- Beatrice Offshore Windfarm Ltd. (2016). Marine Pollution Contingency Plan. Beatrice.
- DEFRA. (2020). Magic Maps. Retrieved from magic.defra.gov.uk: <http://magic.defra.gov.uk/>
- Gorenzel/ Salmon, Terrell P. / Gorenzel, W. Paul, University of California (2008). Bird Hazing Manual – Techniques for Dispersing Birds from Spill Sites
- IPIECA. (2016). Oil Spill Waste Minimisation and Management. IPIECA.
- ITOPF. (2011). Contingency Planning for Marine Oil Spills. ITOPF.
- ITOPF. (2011). Fate of Marine Oil Spills. ITOPF.
- ITOPF. (2011). Response to Marine Chemical Incidents. ITOPF.
- MCA. (2014). The National Contingency Plan - a Strategic Overview for Responses to Marine Pollution from Shipping and Offshore Installations. MCA.
- Moray East (2018) Environmental Management Plan (EMP), Moray East Offshore Wind Farm and Associated Offshore Transmission Infrastructure. Document Reference: 8460001-PCA0010-MWE-REP-001, Version 2.
- Moray East (2020) Environmental response Plan (ERP), Moray East Offshore Wind Farm and Associated Offshore Transmission Infrastructure. Document Reference: 8460001 GHH 0110 MWE PLN 002.
- Moray East (2019) Part 3 - Scope of Work: Guard Vessels, Moray East Offshore Wind Farm and Associated Offshore Transmission Infrastructure. Document Reference: 8460001-M-04-19-MWE-RFP-0003.
- OiledWildlife.eu. (2018). <http://www.oiledwildlife.eu/response/response-options-1>. Retrieved from [oiledwildlife.eu](http://www.oiledwildlife.eu): <http://www.oiledwildlife.eu/response/response-options-1>

APPENDIX I – QUALITY AND HSE POLICY STATEMENT

MORAY EAST
OFFSHORE WINDFARM

8460001-GHH0020-MWE-POL-001

Status

02-Aug-2019

Revision 02

Moray Offshore Windfarm (East) Limited Quality and HSE Policy Statement

Moray Offshore Windfarm (East) Limited is fully committed to meet shareholders requirements and to engage with all stakeholder to meet expectations and to deliver to our promises.

As an essential element in demonstrating our commitments we will continually strive to exceed our Quality and HSE performance in accordance with the requirements of ISO 9001 (Q), ISO 45001 (HS) and ISO 14001 (E) respectively and will initiate strategies that will:

- Develop, continually improve and measure overall performance, by establishing attainable Quality and HSE Key Performance Indicators (KPI's),
- Acknowledge and reward excellence, and
- Promote corporate responsibility.

More specifically we will:

- Maintain a commitment to prevention of ill health and injuries to all employees, contractors, visitors and members of the public, and prevention of pollution on undertakings under our control
- Provide a safe working environment to all employees, contractors, visitors and members of the public, on undertakings under our control, by providing and maintaining safe plant, safe equipment, safe facilities and safe working practices
- Ensure all undertakings are adequately planned and resourced and carried out by trained and competent personnel
- Identify all hazards/aspects and mitigate risks/impacts associated with our undertakings, in compliance with statutory obligations and Moray Offshore Windfarm (East) Limited and shareholders-imposed requirements
- Commit to continuous improvement throughout our business activities, by the setting and monitoring of clearly defined measureable objectives that are applicable to all employees
- Consult with our employees on all matters which may affect their health and safety
- Engage with our employees, suppliers and contractors to promote our safety first, Zero Harm, and corporate responsibility aspirations.
- Ensure employees are provided with adequate training, information, instruction and supervision to enable them to undertake their duties competently
- All employees will be actively encouraged to report near misses and safety/environmental concerns in order to create a "no-blame" culture of safety, responsibility and ownership
- Reduce our carbon footprint by conserving natural resources and reducing energy use and waste generated by our operations
- Support and maintain our commitment to the protection of the environment, including prevention of pollution
- Ensure the implementation and maintenance of the management systems, enabling continuous improvement through regular monitoring, audit and review.

This Quality and HSE Policy Statement will be displayed on notice boards at all Moray Offshore Windfarm (East) Limited facilities and will form part of all employee induction training.

This Policy Statement is supported by the Moray Offshore Windfarm (East) Limited Integrated Management System and is endorsed by Senior Management.

This Policy will be reviewed periodically to ensure its continued adequacy and suitability.

[Redacted]

Marcel Sunier
Project Director
Moray Offshore Windfarm (East) Limited
Date: 2 Aug 2019

APPENDIX II – HSE CHARTER

MORAY EAST PROJECT - HSE CHARTER

MORAY EAST OFFSHORE WINDFARM

HSE Value

What we believe and what we do

LEADERSHIP

We are all leaders, we are all responsible
We provide visible leadership across the project at all stages. We ensure the entire workforce, whoever the employer, has a clear understanding of the **ZERO HARM** vision and the vital part each and every-one plays to make it a reality, and promote the benefits of a healthy workforce across the project.

COMPETENCE

We employ competent people
We invest in health and safety training for all people on the project, enabling them to carry out their tasks without putting themselves, others or the environment at risk by having clear HSE competence requirements for all people working on the project, and to carry out site-specific induction and **ZERO HARM** Workshop for all, onshore and offshore.

IMPROVEMENT

We observe, we report and we learn
We monitor performance and share best practices so lessons can be learned and good industry practices can be widely communicated for the mutual benefit of everybody on the project.

PERFORMANCE

We assess all risks and we follow procedures
We plan and prepare every task allowing time to focus on risk reduction to people and the environment.










COMPLIANCE


We know our obligations and we meet them

CULTURE


We think, we talk, we expect feedback and we accept challenges
We communicate HSE instructions and information in an easy and understandable way, appropriate for the audience we are engaging with. We stop work with no fear of sanction (anybody is entitled to stop the works if unsafe).

ZERO HARM







Marcel Sunier
Project Director




Stijn Kenis
Project Director




Rik Lammes
Director Operations



Gerd Wolf Balk
Project Director



Anwer Amarakiriba
Project Director



Allan Birk Jakobsen
Project Director

[Redacted]

edacted]

[Redacted]

[Redacted]

[Redacted]

[Redacted]

Our shared goal is excellence in Health, Safety & Environment and our vision is: **ZERO HARM**

The health, safety and welfare of people and the environment is the Project's top priority. In signing this charter, we are demonstrating our commitment to achieve **ZERO HARM** by fostering a positive Health, Safety and Environmental culture.

We believe in a project with zero lost-time and zero environmental incidents. Every company and individual working on the Project shares this priority and promotes Moray East's core HSE values.

73

APPENDIX III – KEY CONTACTS

List of relevant Moray East contacts

Section in Plan	Title	Contact Details
2.2.3	Marine Coordination Centre (MCC)	Tel: 0800 1488831 +44 (0) 1346 511 838 Radio Channel: 16 and 87 Email: MarineCoordination.MORAYEAST@Morayeast.com

List of relevant external contacts

Section in Plan	Company	Contact Details
9.2	Briggs Marine	Tel: 0800 374 348 (24h)
10.3	HM Coastguard	Tel: +44 (0) 344 382 0722

APPENDIX IV – CHEMICAL RESPONSE TECHNIQUES

Gases and Evaporators - The release of a gas or evaporating liquid chemical has the potential to generate vapour clouds that might be toxic or form an explosive mixture with air. In an open environment, toxic vapour will usually disperse as a result of natural air movement and often the only feasible response measure will be to monitor any vapour cloud/plume as it disperses. Due to the safety implications, when such incidents involving chemicals occur near onshore populations the local fire service often assume a commanding role in the response. Evacuations may be initiated, or else advice to remain inside and to close doors and windows will be issued. At sea, it may be possible to manoeuvre the affected vessel away from areas densely populated with other vessels to separate the incident from other personnel.

Floaters - Floaters may spread across the water surface to form a slick. For spills involving relatively persistent chemicals that float, it may be possible to detect and monitor floating materials using techniques such as aerial surveillance and possibly satellite imagery. If safe, it may be possible to consider deploying booms to contain and control the movement of substances. Skimmers and other oil response equipment may also be used to recover material from the surface. Containment and recovery may not be advisable when dealing with highly toxic or flammable chemicals. In certain circumstances, sorbent materials may be deployed to collect and concentrate a chemical spill. Where it is a highly flammable or noxious substance released to sea, it is often preferable to allow natural dissipations to reduce concentrations to below harmful levels before initiating a physical clean-up response. However, where fire and explosion is a risk and legislation allows, emergency responders may apply firefighting or suppressant foams. In some cases, it may be possible to burn-off a floating chemical, but due consideration must be given to the possibility of the formation of toxic fumes leading to health and safety concerns for responders and the uncontrolled spread of the fire and smoke.

Dissolvers - The ability to contain and recover dissolved chemicals is extremely limited. Providing means to accelerate the natural processes of dispersion and dilution may be the only way to respond to such chemicals. Some dissolved chemical plumes may, in theory, may be neutralised, flocculated, oxidised or reduced by the application of other chemicals, but chemical treatment is unlikely to be practical and would not normally be recommended. Should treatment be decided upon as the best course of a response, the product used should have the following attributes:

- be non-toxic;
- the neutralising process and by-products must be non-toxic;
- have low BOD;
- be safe to use by trained personnel;
- be easy to handle and store; and
- be commonly available at a reasonable cost.

Sinkers - Chemicals that sink have the potential to contaminate the seabed and may persist in sediments. Response may therefore need to consider the recovery of any chemicals and heavily contaminated sediment. In shallow waters, mechanical dredgers and pump/vacuum devices may be used to recover materials. However, post-recovery of the contaminated sediments careful consideration will need to be given to the treatment and disposal of polluted material in line with the relevant legislation and principles.

Modelling of spill trajectory of chemicals should be undertaken by a specialist third party. Simulations may include vapour plume modelling for extremely volatile substances which could pose a major hazard if released and allowed to react with other chemicals or seawater. Computer modelling of the airborne contaminants is likely to assist in forecasting the movement, spread and fate of the plume as it disperses, allowing safety zones to be established and advice disseminated to the general public. For floater chemical spills, some oil spill models may be applicable.

APPENDIX V – SPILL CHECKLISTS

Initial Data Collection Sheet

To be used for data gathering information in anticipation of conversations with the regulatory authorities regarding a spill release incident.

Note: Ensure that copies are retained for potential investigative purposes.


Contact Details				
Name of Reporter				
Company of Reporter				
Position of Reporter				
Direct Phone Number				
Date and Time of Notification		Date		Time
Additional Information				
Location				
Asset Number if applicable				
Latitude of spill				
Longitude of Spill				
Additional Information				
Spill Details				
Date and Time of Spill				
Source of Spill				
Cause of Spill				
Status of Spill		Secured	Ongoing	Unknown
Spill Material			Data sheet available	
Description of Observed Spill	Estimated Quantity (m ³)			
	Size			
	Appearance			
	Direction of Travel			
Additional Information				
Weather				
Wind Speed				
Wind Direction				
Sea State				
Visibility				
Cloud Base				
Additional Information				
Immediate Action				

APPENDIX VI - MONTHLY ECoW COMPLIANCE REPORT (BUNKERING)

Moray East Offshore Wind Farm			
Section 1 - Vessel Bunkering Plan			
Date of Bunkering	Time of Bunkering	Vessel Name	Company Name
Planned Bunkering	Planned Bunkering Schedule (example: 'x' cubes of liquid 'y' from vessel 'a' to offshore substation 1)		
Equipment	Bunkering Equipment Involved (examples: hoses, lifting arrangements)		
Confirmed Bunkering	Confirmation of Bunkering Completed (example: 'x' cubes of liquid 'y' from vessel 'a' to offshore substation 1)		
Spills	Details of any spills or problems		

Section 2 - Signature(s) of personnel completing form	
Vessel Representative (Receiving Vessel)	
Vessel Representative (Discharging Vessel)	

APPENDIX VII - CG77 POLREP FORM



CG77 POLREP –POLLUTION REPORTING FORM

POLREP forms should be completed by the Vessel Master. Guidance can be found on next page of the Reporting Form

Information which should be provided in initial pollution report				
A	Classification Of report (circle one)	i) Doubtful	ii) Probable	i) Confirmed
B	Date and time	Date / /	Time	Observer / Reporter
C	Position of pollution (e.g. lat/long)			
	Est. amount of pollution (e.g. size of polluted area, volume / amount spilled)			
	Position of observer			
D	Tide and wind	Speed	Direction	Tide
E	Weather	Conditions	Sea State	Wave Height
F	Characteristics of pollution	Pollution Type (e.g. crude oil)	Appearance (e.g. floating solid)	
G	Source of pollution			
	Cause of pollution			
	Vessel details			
	Course / speed / destination			
H	Vessels in the area			
J	Photographs	Photos taken	Samples taken	
K	Remedial Action taken			
L	Forecast of likely effect of pollution			
M	Name of those informed, other than addressees			
N	Other relevant information			

CG77 POLREP – REPORT FORM GUIDANCE

Information which should be provided in initial pollution report

- A. CLASSIFICATION** of report i) Doubtful ii) Probable iii) Confirmed
- B. DATE & TIME** pollution observed/reported (state UTC or local time), and identity of observer/reporter
- C. POSITION & EXTENT** of pollution - By latitude and longitude if possible, state range and bearing from prominent landmark and estimated amount of pollution, e.g., size of polluted area, amount of oil spilled, or numbers of drums etc lost. When appropriate give position of observer relative to pollution.
- D. TIDE, WIND SPEED and DIRECTION**
- E. WEATHER** conditions & **SEA** state.
- F. CHARACTERISTICS** of pollution - Give type of pollution, e.g., oil, crude or otherwise; packaged or bulk chemicals; or garbage. Also give appearance, e.g., liquid; floating solid; liquid oil; semi-liquid sludge; tarry lumps; weathered oil; discolouration of sea; visible vapour; etc.
- G. SOURCE and CAUSE** of pollution - E.g., from vessel or other undertaking. If from vessel, say whether as a result of apparent deliberate discharge or casualty. If the latter, give brief description. Where possible, give name, type, size, nationality and port of registry of polluted vessel. If vessel is proceeding on its way, give course, speed and destination, if known.
- H. Details of VESSELS IN THE AREA** - To be given if the polluter cannot be identified and the spill is of recent origin.
- I.** Not used
- J.** Whether **PHOTOGRAPHS** have been taken, and/or **SAMPLES** for analysis
- K. REMEDIAL ACTION** taken, or intended, to deal with spillage
- L. FORECAST** of likely effect of pollution - Arriving on beach, with estimated timing
- M. NAMES** of those informed other than addressees
- N.** Any **OTHER** relevant information

Submission of completed form

Completed forms should be sent to zone2@hmcg.gov.uk.

APPENDIX VIII – RISK ASSESSMENT MATRIX

Health & Safety Impact	Likelihood				
	Highly Unlikely	Unlikely	Possible	Probable	Almost Certain
Severe	Moderate	Sustancial	Sustancial	Sustancial	Intolerable
Major	Moderate	Moderate	Sustancial	Substantial	Substantial
Serious	Tolerable	Moderate	Moderate	Moderate	Substantial
Minor	Trivial	Tolerable	Tolerable	Moderate	Moderate
Incidental	Trivial	Trivial	Tolerable	Tolerable	Moderate

Impact	Health and Safety	Environmental
Severe	Multiple fatalities Serious disabilities Life threatening health impacts National media coverage National political reaction	Release to sensitive receptor; >10m3 spill; Damage/impact outside asset boundary; Extensive remediation resulting in permanent/visible change; National media coverage; National political reaction;
Major	Single fatality Serious disability Life threatening health impacts Regional media coverage Regional political reaction Organised protest	Release to sensitive receptor; <10m3 spill; Damage/impact outside asset boundary; Extensive remediation; Multiple breach of license/permit; Regional media coverage; Regional political reaction; Organised protest;
Serious	Serious injury (reportable) Lost time injury Irreversible health effect Prolonged local media coverage Local political reaction Local Protest	Release to sensitive receptor Slight localised damage outside asset boundary 1m3 spill; Recoverable impact Single breach of license/permit Prolonged local media coverage Local political reaction Local Protest
Minor	Minor injury/Medical Treatment Reversible health effect Restricted work activity	Release to non-sensitive receptor; 100ltrs spill; Minor localised damage within asset boundary; Recoverable impact; Local media coverage;
Incidental	Slight injury/First Aid Temporary health effect	Release to non-sensitive receptor; 10ltrs spill; Minor localised damage within asset boundary; Easily recoverable impact;

The following is a guide to the matrix's risk rating clarification.

Intolerable Risk

Work should not be started or continued until the risk has been mitigated. If it is not possible to mitigate risk even with unlimited resources, the work should remain prohibited.

Substantial Risk

Work activities should not be started until the risk has been mitigated. Significant resources may have to be allocated to mitigate the risk. Where the risk involves work in progress, urgent action should be taken.

Moderate Risk

Efforts should be made to mitigate the risk. Risk should only be tolerated for the short term, and then only whilst further control measures to mitigate the risk are being planned and introduced, and these within a pre-defined time period. However, the costs of prevention should be carefully measured.

Where the moderate risk is associated with extremely harmful consequences, further assessment may be necessary to establish more precisely the likelihood of harm, this as a basis for determining the need for improved control measures.

Tolerable Risk

Largely acceptable, subject to reviews periodically or after significant changes etc. Consideration may be given to a more cost-effective solution or

APPENDIX IX – DEFINITIONS

The following definitions have been used throughout this document with respect to the company, the consented wind farms and how these definitions have changed since submission of the Moray East Environmental Statement (ES) in 2012, the Moray East Modified Transmission Infrastructure ES (Modified TI ES) in 2014 and the Moray East Offshore Substation Platform (OSP) Environmental Report in 2017.

- **Moray Offshore Windfarm (East) Limited (formerly known as Moray Offshore Renewables Limited)** – the legal entity submitting this Marine Pollution Contingency Plan (MPCP);
- **Moray East Offshore Wind Farm** - the wind farm to be developed in the Moray East site (also referred as the Wind Farm);
- **The Moray East site** - the area in which the Moray East Offshore Wind Farm will be located. Section 36 Consents and associated Marine Licences to construct and operate up to three generating stations on the Moray East site were granted in March 2014. At that time the Moray East site was known as the “Eastern Development Area (EDA)” and was made up of three sites known as the Telford, Stevenson and MacColl offshore wind farm sites; The Section 36 Consents and Marine Licences were subsequently varied in March 2018 with the Marine Licences additionally varied in July 2019 and April 2020;
- **Telford, Stevenson and MacColl wind farms** – these names refer to the three consented offshore wind farm sites located within the Moray East site;
- **Transmission Infrastructure (TI)** - includes both offshore and onshore electricity transmission infrastructure for the consented Telford, Stevenson and MacColl wind farms. Includes connection to the national electricity transmission system near New Deer in Aberdeenshire encompassing AC OSPs, AC OSP interconnector cables, AC export cables offshore to landfall point at Inverboyndie continuing onshore to the AC collector station (onshore substation) and the additional regional Transmission Operator substation near New Deer. A Marine Licence for the offshore TI was granted in September 2014 (Modified Offshore Transmission Infrastructure (OfTI) Licence) and varied in 2019. A further Marine Licence for two additional distributed OSPs was granted in September 2017 and subsequently varied in July 2019. The onshore TI was awarded Planning Permission in Principle in September 2014 by Aberdeenshire Council and a Planning Permission in Principle under Section 42 in June 2015;
- **Offshore Transmission Infrastructure (OfTI)** – the offshore elements of the transmission infrastructure, comprising AC OSPs, OSP inter-connector cables and AC export cables offshore to landfall (for the avoidance of doubts some elements of the OfTI will be installed in the Moray East site);
- **Moray East ES 2012** – the ES for the Telford, Stevenson and MacColl wind farms and Associated Transmission Infrastructure, submitted August 2012;
- **Moray East Modified TI ES 2014** – the ES for the TI works in respect to the Telford, Stevenson and MacColl wind farms, submitted June 2014;
- **Moray East OSP Environmental Report 2017** – the environmental report comprising of the “Statement Regarding Implications for the Modified TI ES 2014 and HRA”. The report was produced in support of the application submitted in May 2017 for the Moray East OSP Marine Licence;
- **The Development** – the Moray East Offshore Wind Farm and OfTI;
- **Design Envelope** - the range of design parameters used to inform the assessment of impacts;

- **OfTI Corridor** – the export cable route corridor, i.e. the OfTI area excluding the Moray East site.
- **Moray East Offshore Wind Farm Section 36 Consents and Marine Licences** – are comprised of the following:

Section 36 Consents:

- Section 36 consent for the Telford Offshore Wind Farm (as varied) – consent under Section 36 of the Electricity Act 1989 for the construction and operation of the Telford Offshore Wind Farm assigned to Moray East on 19 June 2018.
- Section 36 consent for the Stevenson Offshore Wind Farm (as varied) – consent under Section 36 of the Electricity Act 1989 for the construction and operation of the Stevenson Offshore Wind Farm assigned to Moray East on 19 June 2018.
- Section 36 consent for the MacColl Offshore Wind Farm (as varied) – consent under Section 36 of the Electricity Act 1989 for the construction and operation of the MacColl Offshore Wind Farm assigned to Moray East on 19 June 2018.

Marine Licences

- Marine Licence for the Telford Offshore Wind Farm (as varied) – Licence Number: MS-00009051– granted under the Marine (Scotland) Act 2010 & Marine and Coastal Access Act 2009, Part 4 marine licensing for marine renewables construction works and deposits of substances or objects in the Scottish Marine Area and the United Kingdom Marine Licensing Area transferred to Moray East on 19 July 2018.
- Marine Licence for the Stevenson Offshore Wind Farm (as varied) – Licence Number: MS-00008985– granted under the Marine (Scotland) Act 2010 & Marine and Coastal Access Act 2009, Part 4 marine licensing for marine renewables construction works and deposits of substances or objects in the Scottish Marine Area and the United Kingdom Marine Licensing Area transferred to Moray East on 19 July 2018.
- Marine Licence for the MacColl Offshore Wind Farm (as varied) – Licence Number: MS-00008972– granted under the Marine (Scotland) Act 2010 & Marine and Coastal Access Act 2009, Part 4 marine licensing for marine renewables construction works and deposits of substances or objects in the Scottish Marine Area and the United Kingdom Marine Licensing Area transferred to Moray East on 19 July 2018.
- Marine Licence for Moray Offshore Windfarm (East) Limited – Licence Number: MS-00009022 – granted under the Marine (Scotland) Act 2010 & Marine and Coastal Access Act 2009 (as amended), Part 4 Marine Licensing to deposit, backfill of seabed depressions within the Scottish marine area and the UK marine licensing area.

OfTI Licences – are comprised of the following:

- Marine Licence for the Offshore Transmission infrastructure (as varied) – Licence Number MS-00008919 – granted under the Marine (Scotland) Act 2010 & Marine and Coastal Access Act 2009, Part 4 marine licensing for marine renewables construction works and deposits of substances or objects in the Scottish Marine Area and the United Kingdom Marine Licensing Area (referred to as the “OfTI Marine Licence”).

Marine Licence for two additional distributed OSPs (as varied) – Licence Number 06347/19/0 – granted under the Marine (Scotland) Act 2010 & Marine and Coastal Access Act 2009, Part 4 marine licensing for marine renewables construction, operation and maintenance works and the deposit of substances or objects in the Scottish Marine Area and the United Kingdom Marine Licensing Area (referred to as the “OSP Marine Licence”).



MORAY EAST

OFFSHORE WINDFARM

Contact

Moray Offshore Windfarm (East) Limited
5th Floor, Atria One, 144 Morrison Street
Edinburgh EH3 8EX
Tel: +44 (0)131 556 7602