



Vessel Management Plan

Magallanes- ATIR Installation

Prepared for:



Author:	Document No:	Revision:	Date:
Elsa Ramirez	LSK-10159-VMP	R01	16/04/2018
Project No:	Project Title:	Document Type :	
10159	Magallanes ATIR Installation	Vessel Management Plan	

Document Title:

LSK-10159-VMP- R01-Magallanes ATIR Installation

Leask Marine Ltd.

6 Crowness Road
Hatston Industrial Estate
Kirkwall, Orkney,
KW15 1RG

Leask Marine Wales Office

2nd Floor, Pier House
Pembroke Dock
Pembrokeshire
SA72 6TR



 T: +44 (0) 1856 874 725

 T: +44 (0) 1792 482 469

E: info@leaskmarine.com

W: www.leaskmarine.com

Document History & Status

Revision	Approved by (Internally)	Date Approved	Date Issued	Comment
1.0	Douglas Leask	16/04/2018	16/04/2018	

Document Distribution

Revision	Media	Distribution Allocation	Distribution Date	Company
1.0	E-Copy	Douglas Leask	16/04/2018	Leask Marine
1.0	E-Copy	Caitlin Long	16/04/2018	EMEC

Table of Content

1	INTRODUCTION.....	4
1.1	Project Overview	4
1.2	Document Objective	4
2	SCOPE OF VMP	5
2.1	Scope of Works.....	5
3	OPERATION PARTICULARS	6
3.1	Operation Structure	6
3.2	Responsibilities.....	7
3.3	Interfaces & Contacts	8
3.4	Communications	8
4	SITES.....	9
4.1	Site Details.....	9
4.2	Access & Site Environment	10
4.3	EMEC Requirements.....	11
5	VESSEL MANAGEMENT AND COORDINATION	12
5.1	Leask Marine QHSE	12
5.2	Environmental Impacts & Aspects	12
6	TOWING ROUTE	13
6.1	Vessel Ports	14
7	OPERATION SCHEDULE	15
8	VESSELS	16
8.1	Main Vessels.....	16
8.2	Dive Support Vessel/ Personnel Transfer Vessel	18
8.3	Personnel Transfer Vessels	19
8.4	Line Boat.....	21

1 INTRODUCTION

1.1 Project Overview

Magallanes is installing a 2MW floating tidal device at EMEC tidal test site in the Fall of Warness in a water depth of 49m (LAT). The tidal platform will be carrying two tidal turbines.

The device has been built in Spain and will be towed to Shapinsay Sound (East of Kirkwall) for commissioning. The device will then be installed onto its preinstalled mooring system in the Fall of Warness.




Figure 1- Mooring location: Shapinsay and Eday




Figure 2- Left: Mooring Location at Shapinsay; Right: Mooring Location at Eday

1.2 Document Objective

This document outlines the Vessel Management Plan (VMP) that Leask Marine will follow during the offshore operations to undertake the installation of Magallanes Offshore Tidal Energy Platform (ATIR) References

2 SCOPE OF VMP

The following document cover the vessel activities in relation to:

- Number, type and specifications of vessels used;
- Approximate vessel transit corridors;
- Locations of working ports;
- Vessel coordination during installation.

2.1 Scope of Works

In order to fulfil all the requirements for the installation of Magallanes ATIR the project is divided into 6 phases, each of them is to be conducted in a single period of marine operations. This document undertakes the following operations:

1. Mooring Device at Shapinsay
2. Blade Assembly
3. Mooring Installation at Fall of Warness
4. Towing Operation to Fall of Warness
5. Device Hook-up
6. Cable Connection

Relevant paperwork such as Risk Assessments and Method Statements will be produced for each phase of the installation process, these documents contain the methodology to follow during each offshore operation, Site(EMEC) standard operating procedure requirements, Toolbox talks briefing, Vessel and Equipment, QHSE and Site Particulars


In all cases, vessel operations are subjected to the standard operating procedure and managed by the vessel master. These will be cover and identified during the RAMS Briefings.

All operators will be familiar with the practices to be adopted and exercised in the execution of:

- Emergency Response Plans;
- Man Overboard Procedures;
- Environmental Response.

3 OPERATION PARTICULARS

3.1 Operation Structure



The operation structure of each vessel remains constant throughout the project, some minor adjustment may appear, this will depend on the phase of work being performed.

3.2 Responsibilities

Each person in the organisation must ensure the effective implementation of the HSE Policy in their area of responsibility.

Leask Marine Operation Manager

Although he may delegate some of his tasks, the Project Manager is ultimately responsible for all Safety, Health and Environmental aspects of the Project. This includes amongst others:

- Perform a HSE Risk Assessment prior to commencement of the works;
- Examine whether the HSE Plan meets contractual and legal requirements;
- Ensure the employment of sufficient qualified and trained personnel;
- Ensure that employees understand the HSE Plan and their HSE responsibilities;
- Discuss the HSE Plan with Captains and subcontractors before start of work;
- Make sure that emergency preparedness and response is accurate;
- Arrange periodic HSE inspections and meetings;
- Develop and implement safety and health measures to minimise personnel risks;
- Review the effectiveness of the safety and health measures on the Project;
- Report incidents according Scaldis Incident Reporting and Follow-up (SC-028-007);
- Report the HSE actions such as inspections, audits and toolbox meetings;
- Ensure that suitable personal protective equipment (PPE) is provided to the personnel on the Project;
- Apply and communicate the project HSE instructions to suppliers / sub-contractors;
- Set HSE targets for the project;

Vessel Master

The vessel master is the responsible for all project-specific marine operations as well as the emergency response and environmental response coordinator. The vessel master has the authority to intervene in operations at any time if they deem in the vessels best interest.

Dive Supervisor

The dive supervisor is responsible for the safety of the dive team in all diving specific operations, as well to agree on decisions if conditions are unsafe and not suitable for diving operations.

All other personnel

The rest of the team will operate under the instruction of the Marine Operation Manager

3.3 Interfaces & Contacts

Client	Magallanes Renovables
Marine Contractor	Leask Marine Ltd.

Magallanes Renovables

TITLE	NAME	TELEPHONE	MOBILE
Managing Director	Mario Iglesias	+34 986 408 259	+34 656 828 776
R&D Technician	José Nuño	+34 986 408 260	-

EMEC

TITLE	NAME	TELEPHONE	MOBILE
Project Manager	Florence Ungaro	+44 (0) 7843 738 144	+44(0)1856852005
Operations & Maintenance Manager	John Skuse	+44 (0) 1856 852 205	+44(0)7972033137

Leask Marine

TITLE	NAME	TELEPHONE	MOBILE
Director	Douglas Leask	+44 (0) 1856 874 725	+44 (0) 7889 651 680
Operation Manager	Oliver Bethwaite	+44 (0) 1856 874 725	+44 (0) 7966 228 830
Commercial Manager	John Macleod	+44 (0) 1856 874 725	-
C-Odyssey		-	+44 (0) 7718 424 491

3.4 Communications

Internal Communications will be carried out by VHF and UHF radio with the following channels:

- Emergency Channel – VHF Channel 16
- Leask Marine – VHF Channel 74
- VTS – VHF Channel 11
- Harbours – VHF Channel 14

4 SITES

4.1 Site Details

The operations will take place at both EMEC Tidal Test Sites in Shapinsay and Eday at Orkney Isles.

The ATIR will be moored temporarily at the Scale Tidal Test Site, in Shapinsay Sound, as per Figure 3




Figure 3 – EMEC scale tidal test site at Shapinsay, Orkney

The water depth is around 25m and the seabed is a mixture of gravel and stone. The northern part of the test site is within this main tidal flow while the south-western part of the site is in a more turbulent region with less predictable currents. The expected tidal flow through the area is zero to 1.17 – 1.46 Knots reaching up to 1.75 Knots at spring tides.

The device will be towed to Berth 1 at Fall of Warness as per Figure 4




Figure 4 – Berth 1 at EMEC Test Site Fall of Warness

The water depth at berth 1 is 49m (LAT). The site is characterised by strong North-West and South-East tidal current expected to reach a peak of 4m/s (7.8 knots). Significant wave height, peaking at 6m, and high wind exposure are also forecasted for the site.

4.2 Access & Site Environment

All work sites are controlled for the duration of the operation:

- Secure site – All Leask Marine personnel to sign in/out
- Leask Marine permit to work required
- Works to be carried out from Vessel
- Crane / Man basket available if required

Daily Operations Meeting

Vessel Master / Project Operations Manager to confirm all vessel movements with other site parties and ensure all notifications are in place

4.3 EMEC Requirements

Entry to site is strictly according to EMEC requirements, principally, but not exclusively:

- EMEC SOP-003 - Permit to Access Sit (Reference 13)
- EMEC SOP-063-07-02 – Maritime Safety Information (Reference 18)
- EMEC REQUIREMENTS – PRE-ENTRY:

Permit in Place from EMEC for site access and installation works

- EMEC REQUIREMENTS – ENTRY:

Upon crossing over into the site, as indicated by the Admiralty chart line, the EMEC Duty Officer should be notified via text message to 07624 345 411, the following:

- Name of Submitter
- Name of Vessel
- Time on Site
- Persons on Board
- Permit Number

- EMEC REQUIREMENTS – EXIT

Upon crossing over out of the site, as indicated by the Admiralty chart line, the EMEC Duty Officer should be notified via text message to 07624 345 411, the following:

- Name of Submitter
- Name of Vessel
- Time on Site
- Persons on Board
- Permit Number

- EMEC REQUIREMENTS – RE-ENTRY:

If at any time the vessel leaves site for any duration the same entry protocol must be followed

5 VESSEL MANAGEMENT AND COORDINATION

5.1 Leask Marine QHSE

All procedures will be carried out in accordance with the Project QHSE plan.

Suitable site controls will be put in place which will include but may not be limited to:

- Risk assessment
- Tool box talks
- PPE to be identified before each operation.
- Ensure all emergency equipment on site is ready for use
- Any additional hazards to be identified and added to change of records form
- Ensure permit to work system is in place
- Sea Swell to be monitored at all times
- Tide to be monitored at all times
- Surface conditions to be monitored at all times
- Leask Marine Permit to work system signed off by client

5.2 Environmental Impacts & Aspects

Where possible, any Environmental Risk Assessment resulting from the design stage (prepared by client or engineer) will be taken into account. The risk assessment shall contain the identification of hazards, assessment of hazards and the implementation of control measures.

Following aspect shall as a minimum be considered:

- Energy consumption;
- Emissions to atmosphere, water and soil;
- Discharges to sea;
- Seabed disturbance ;
- Physical presence;
- Resource management;
- Noise (during both preparations and removal phase);
- Underwater noise;
- Dust and fumes;
- Marine growth;
- Emergency response including spill prevention, reporting and clean up;
- Handling hazardous materials.

6 TOWING ROUTE

The device is to be collected from Berth 1 at Shapinsay site and towed to Berth 1 at the Fall of Warness.

Taking into consideration a minimum water depth of 20m and a towing speed of 4 knots Leask Marine proposed the following towing route.

Based on this tow route the minimum clearance (at LAT) to the blades would be 1.4 m

In case of bad weather conditions, vessel to return to Shapinsay, by agreement of all parties. Clear 48 hrs weather forecast prior operation.

	EASTING	NORTHING
Shapinsay: Route Start	506668.6	6540323.3
Fall of Warness: Route End	510456.0	6555714.0

Table 1- Towing Route, start and ending point coordinates.




Figure 5- Proposed Towing Route

The following route was considered as a route to access EMEC Tidal Test Site when there is no ATIR on tow




Figure 6- Proposed access route, no ATIR in tow

6.1 Vessel Ports

During the activities associated with the installation of the ATIR, the vessels are likely to use ports at Hatston in Kirkwall and Kirkwall Harbour.

7 OPERATION SCHEDULE

During the installation it may be necessary to demobilise multicat vessels from the Fall of Warness back to Hatston Pier, subjected to weather and tidal conditions.

Activity	Anticipated frequency of vessel movements
ATIR Installation	
Preparation and installation of moorings at Shapinsay Sound	5-10 day trips
Preparation and installation of moorings at Fall of Warness	5-10 day trips
Assembly of blades at Shapinsay Sound	8-10 day trips
Towing the platform from Shapinsay Sound to Fall of Warness	1-day preparation 1-day towing operation (2 x vessels)
Installation of the platform (including attachment to the moorings and subsea cable connection)	8-10 day trips (possibly over 2 x neap periods)
Surveillance/maintenance	
Surveillance on site	Visits at regular intervals. 2 trips per month (1-day trip). During the first month of platform operation, visits may be more frequent.
Maintenance on site	Visits at regular intervals. 1 trip per month (1-day trip). During the first month of platform operation, visits may be more frequent.
Towing the platform for maintenance	2-3 day trips
Redeployment of the platform at Fall of Warness after maintenance	4-6 day trips

The vessel that will collect the Floating platform from Shapinsay and tow to Fall of Warness will be either of Leask Marine Multicat Vessels the C-Fenna or C-Odyssey.
If required, any other Leask Marine Vessel can be used as a support vessel.

The vessels proposed for the operation is the MV C-Odyssey and C-Fenna.

COMMERCIAL IN CONFIDENCE
Controlled Document



MV C-FENNA



Specifications

General

Type of vessel	Neptune Eurocarrier 2611
Year built	January 2013
Category	MCA Cat 1
Passengers	Up to 150 miles (from safe haven)
Flag state	12 (plus 3 crew)
Port of registry	UK
Classification	Kirkwall
Official Number	B.V.
IMO	922340
Call Sign	9675963
MMSI	MBAH3
	232008023

Dimensions

Overall Length	26.48m
LPP	23.65m
Beam	11m
Depth	3.5m
Draught	2.61m
Freeboard	847mm
Free Deck Space	145m ²
Maximum Deck load 100te (60m ²)	43m ³
Gross tonnage	5.7m ³
Net Tonnage	1.9m ³
	2m ³
	1.9m ³
	8m ³
	34m ³
	4m ³

Tank Capabilities

Fuel Oil	106m ³
Fresh Water	43m ³
Lub Oil	5.7m ³
Hydraulic Oil	1.9m ³
Dirty oil	2m ³
Gearbox oil	1.9m ³
Bilge Water	8m ³
Ballast	34m ³
Sewage	4m ³

Propulsion System

Main engines	2 x Cummins QSK38-M
Total Output	2 x 1400 bhp at 1800 opm
Gearboxes	Reintjes WAF 364L 4.92:1
Propulsion	2xF.P. Ø 1630mm

Bow Thruster

360° 280kw

Auxiliary Equipment

Generator Sets	Caterpillar C9, 2 x 200kW, 250 kVA
Fuel Oil Separator	Westfalia 1740, L/H, OTC-3-02-137

Deck Equipment

Deck Cranes - FWD	Heila HLRM 230-4SL, Fixed hook SWL 10.3te at 16.5m winch SWL
- AFT	Heila HLRM 140-3S, Fixed hook SWL 10te at 12.17m winch SWL
Winches	- 1 x Anchor Handling Winch 100te
	- 1 x Towing Winch 50te
	- 4 x Tugger Winches 15te (Fwd Port, Fwd Stbd, Aft Port, Aft Stbd)
Towing Hook	1 x Mampae 30te SWL
Towing pins	2 x Hydraulic + wire catcher
Anchor	2 x 265kgs
Chain	110m x 17.5mm
Anchor winch	1 x 17.5mm hydraulic heeling motor
140bar-60 ltr./min	
Bow roller	6m

Performance

Speed	10 knots
Bollard Pull	35.6 ton

Accommodation

Heated and air-conditioned living spaces for 10 persons, consisting of 5 double crew cabins, a galley and mess and sanitary facilities.

Nautical Equipment

1 x X-band ATA Radar + ARPA, JRC type JMA-5212
2 x VHF radio telephones THRANE & THRANE type SAILOR RT 6222
1 x MF/HF radio telephone THRANE & THRANE type SAILOR 6300
2 x INMARSAT-C satellite communication systems THRANE & THRANE type SAILOR 6110
1 x Echosounder JRC type JFE-380/25
1 x Universal AIS JRC type JHS-182
1 x Auto Pilot ALPHASEAPILOT MFA
1 x Navtex JRC type NCR-333
1 x Satellite Compass JRC type JLR-21
1 x Magnetic Compass CASSENS & PLATH
1 x DGPS global positioning system JRC type JLR-7800
1 x EPIRB, MCMURDO type E5
1 x SART, MCMURDO type S4
1 x Speed log JRC type JLN-205
1 x GSM/UMTS system
1 x Bridge Navigational watch alarm system ALPHATRON
2 x portable VHF Radiotelephones GMDSS SAILOR type SP3520



www.leaskmarine.com

6 Crowness Road, Hatston Industrial Estate, Kirkwall, Orkney, KW15 1RG

T: +44 (0) 1856 874725 E: info@leaskmarine.com



8.2 Dive Support Vessel/ Personnel Transfer Vessel



MV Uskmoor



Specifications

General

Type of vessel	Workboat
Year built	1994
Category	MCA Cat 2
	Up to 60 miles (from safe haven)
Passengers	14
Flag state	UK
Port of registry	Kirkwall
Official Number	705438
Call Sign	MDEF2
MMSI	232004463

Basic Functions

Marine support vessel
Dive support vessel
Commuter

Dimensions

Length	16m
Beam	5.5m
Draught	1.5m
Gross tonnage	40.31gt

Deck Equipment

Hydraulic Stern Gantry certificated at 4 tonnes
2 tonne Hydraulic Deck Winch
2no. 2 tone capstan winches
Hiab Crane XS 1222-2 lifting 3800kg at 2.8m/1280kg at 8.2m

Facilities

Spacious galley and day cabin
Webasto diesel heating system

Generator

1 off 9 KVA Generator
1no. 10m³ Compressor

Propulsion System

Main engines	2 x Doosan 200bhp
Propellers	Twin fixed in nozzles
Speed	9 knots

www.leaskmarine.com

6 Crowness Road, Hatston Industrial Estate, Kirkwall, Orkney, KW15 1RG

T: +44 (0) 1856 874725 E: info@leaskmarine.com

8.3 Personnel Transfer Vessels



MV Challenge



Specifications

General

Type of vessel	Landing Craft
Year built	1989
Category	MCA Cat 3
	Up to 20 miles (from safe haven)
Passengers	2 crew plus 6
Flag state	UK
Port of registry	Kirkwall
MMSI	235083546

Basic Functions

Marine support vessel
Dive support vessel
Commuter
Vessel to vessel transfer

Dimensions

Length	14.4m
Beam	4.26m
Draught	1.44m
Gross tonnage	under 15gt
Deck area	10m x 4.2m
Deck cargo	10 tonne

Deck Equipment

2 tonne winch
Palfinger PK12000/M/AD
980kg at 10.1m
Hydraulic Bow door ramp

Facilities

Specious galley and day cabin

Propulsion System

Main engines	2 x Ford 130 hp.
Propellers	2 fixed pitch propellers

www.leaskmarine.com

6 Crowness Road, Hatston Industrial Estate, Kirkwall, Orkney, KW15 1RG

T: +44 (0) 1856 874725 E: info@leaskmarine.com



MV Explorer



Specifications

Ferryman FRM720 Workboat (RHIB)

Builder: Ferryman Boats RHIB

Built 2002

Classification: Mecal

Category: MCA cat 3 (Restricted): up to 20 miles from a safe haven

Speed: 25 knots maximum speed in calm water (with reduced speeds in weather up to force 5)

Commercial Purpose: Light Work Boat Duties

Maximum Number of Persons to be Carried: 6 Persons

Call Sign: MNCU8

MMSI: 235037234

Length 7.4m

Beam 2.75m

Dry weight 420kgs

Engine: Volvo Penta KAD32P (125 kW)

Maximum H.P. 170HP

Maximum Load 450kgs (6 persons)

Equipment

Liferaft: 6 Person - Ocean Safety ISO9850, with Solas Pack B

Fixed VHF DSC

Portable VHF: ICOM IC MIEUROV

GPS: 2no. FURUNO NAVNET V

AIS: ICOM Class B Transponder MA-500TR

Radar: Incorporated in above

Sounder: Incorporated in above

Log: Incorporated in above

EPIRB: 6no. PLB's "Fast Find"






www.leaskmarine.com

6 Crowness Road, Hatston Industrial Estate, Kirkwall, Orkney, KW15 1RG
T: +44 (0) 1856 874725 E: info@leaskmarine.com



8.4 Line Boat

**Fusion 490
Workboat**



Specifications
Fusion 490 Workboat
Length 4.92m
Beam 2.08m
Height 1.1m
Dry weight 420kgs
Maximum H.P. 25HP
Maximum Load 800kgs (7 persons)

www.leaskmarine.com
6 Crowness Road, Hatston Industrial Estate, Kirkwall, Orkney, KW15 1RG
T: +44 (0) 1856 874725 E: info@leaskmarine.com

- The safety rescue boat is fitted with a 25bhp outboard
- The safety rescue boat will be in a constant state of readiness when the MV C-Odyssey is moored onsite, a designated operator and crew man will be assigned during the TBT.
- The vessels aft crane is used to launch and recover the emergency recovery vessel.

END OF DOCUMENT