

RISK ASSESSMENT

Assignment- Bridge repairs for KSSC at Grudie.

- Persons at risk-
- 1) Contractors staff.
 - 2) KSSC staff.
 - 3) Occupants of cottage adjacent to the bridge.
 - 4) General public.

Method of work-

- 1) Carry out induction.
- 2) Mark out site with security fencing.
- 3) Erect proper signage etc.
- 4) Daily tool box talks with staff.
- 5) Break existing stonework from the steel frame pier base, leaving the down takings for future either use or disposal. The steel to be scraped to remove loose rust and corrosion.
- 6) After cleaning of the steel a shutter will be erected around the pier bases, concrete will be poured to encase the steel work, ~~this will be reinforced~~.
- 7) Bridge timber work will be carried out in sections where the construction of the new timbers will be progressing in line with the removal of existing timbers.

Potential hazards-

- 1) Person or persons being struck by machinery.
- 2) General public entering work area.
- 3) Person being injured by falling objects.
- 4) Person falling from bridge.

Precautions to reduce potential hazards-

- 1) Experienced operators at all times.
- 2) Warning beacons on plant at all times.
- 3) Operators must be aware of what is happening at all times.
- 4) Staff must be aware of their surroundings and keep anyone who has no authority out of the exclusion zone (work area).
- 5) Use correct signage on site as required.
- 6) All staff must wear P.P.E at all times.

Environment-

- 1) All oil spills while re-fuelling must be contained with an oil spill kit.
- 2) All plant to be operated in a manor to protect and respect the fragile environment.
- 3) Avoid water contamination at all times.
- 4) Keep site tidy and clear of litter at all times.

RISK ASSESSMENT

Assignment- Bridge repairs for KSSC at Grudie.

- Persons at risk-
- 1) Contractors staff.
 - 2) KSSC staff.
 - 3) Occupants of cottage adjacent to the bridge.
 - 4) General public.

Method of work-

- 1) Carry out induction.
- 2) Mark out site with security fencing.
- 3) Erect proper signage etc.
- 4) Daily tool box talks with staff.
- 5) Break existing stonework from the steel frame pier base, leaving the down takings for future either use or disposal. The steel to be scraped to remove loose rust and corrosion.
- 6) After cleaning of the steel a shutter will be erected around the pier bases and concrete will be poured to encase the steel work.
- 7) Bridge timber work will be carried out in sections where the construction of the new timbers will be progressing in line with the removal of existing timbers.

Potential hazards-

- 1) Person or persons being struck by machinery.
- 2) General public entering work area.
- 3) Person being injured by falling objects.
- 4) Person falling from bridge.

Precautions to reduce potential hazards-

- 1) Experienced operators at all times.
- 2) Warning beacons on plant at all times.
- 3) Operators must be aware of what is happening at all times.
- 4) Staff must be aware of their surroundings and keep anyone who has no authority out of the exclusion zone (work area).
- 5) Use correct signage on site as required.
- 6) All staff must wear P.P.E at all times.

Environment-

- 1) All oil spills while re-fuelling must be contained with an oil spill kit.
- 2) All plant to be operated in a manor to protect and respect the fragile environment.
- 3) Avoid water contamination at all times.
- 4) Keep site tidy and clear of litter at all times.

N.B. THIS IS OUR (KSSC) RISK ASSESSMENT!

THE SUCCESSFUL CONTRACTOR WILL ISSUE THEIR OWN ASSESSMENT