



## DECOMMISSIONING PLAN

**Site Name or Description of Operation:** CLIMAVORE CLIP / Raasay

**Site/Operation Location(s):** Clachan Bay, Isle of Raasay

**Plan period:** 6 years

**Site Manager:** Shona Cameron

Following the end of the lease we will have either:

- 1) ***Applied for a new license with Marine Scotland*** - this will be done if this feasibility test yields positive results in growth.
- 2) ***Removed all structures from the site*** - this will be done if this feasibility test yields unfavourable growth results or we do not have funding to continue beyond the initial lease.

### **Decommissioning detail:**

All deposits are between mean high water spring tide and mean low water spring tide. These structures can be removed easily by hand during a low spring tide.

We will remove the physical structures and decontaminate them off site in our shed facility to ensure no run off onto other land/water. This will be done by cleaning with fresh water and removing any species such as barnacles from the structure.

The decontaminated structure will then be recycled if it can be (metal etc), or for another community project, or disposed of appropriately at Portree Dump.

The site will be reviewed for an additional 2 months by our marine biologist to ensure there are no negative effects and that it returns to its original state.