# Salamander Offshore Wind Farm Offshore EIA Report

Volume ER.A.4, Annex 6.1: Commitments and Mitigation Register



Powered by Ørsted and Simply Blue Group

### **Contents**

- **1** Overview
- 2 Commitments Register

Provides an overview of the Commitments Register and how to use it.

A Register of all Project Commitments and details of how they're secured.



## **1. Overview**

The project has adopted a number of Primary, Secondary and Tertiary Commitments (see Table 6-2 of Volume ER.A.2, Chapter 6: EIA Methodology for definitions) as part of the EIA process in order to avoid or reduce impacts where possible. This annex details all commitments that are taken forward at Application and provides details as to how the commitments are secured. This Commitments and Mitigations Register is for the Offshore Development only, a seperate register will be produced for the Onshore Development planning application.

Commitments have been informed through consultation on the Scoping Report, subsequent informal consultation with a range of key consultees and feedback from members of the public at Pre-Application Consultation (PAC) events. An overview of the consultation undertaken to date is provided within Volume A.2, Chapter 5 Stakeholder Consultation.

The following table provides an overview of the information contained within the Commitment Register.

Table 1: Commitment Register	(Section 2) Explained
Commitment Reference	Each Commitment has a unique ID assigned to it to enable consultees to easily track the evolution of commitments throughout the development of the project.
Commitment Stage	Relates to the stage of the project when the Commitment was made.
Туре	Details whether the Commitment is Primary, Secondary or Tertiary (see <b>Table 6-2</b> of <b>Volume</b> <b>ER.A.2, Chapter 6: EIA Methodology</b> ).
Project Commitment	Details the Commitment made by the Project.
Project Phase	Details the project phase the commitment is relevant to (e.g. construction).
Project Aspect	Details the project aspect the commitment is relevant to.
Offshore Topic relevance	Details the offshore topics which the Commitment is relevant to. The user can filter by topic to allow all Commitments relevant to a specific topic to be seen. The Commitment will also be detailed within the identified Offshore Chapters of the EIAR.
How is the Commitment secured?	Details the mechanism for how the Commitment is to be legally secured (for example through inclusion of a consent condition).
When? (e.g. pre-construction)	Where Commitments are secured though a management Strategy or Plan this column provides details in relation to the timing for final approval of the Strategy or Plan.
Who? (decision maker)	Where Commitments are secured though a management Strategy or Plan this column provides details in relation to the decision maker for final approval of the Strategy or Plan.
Relevant Application Documents	Where Commitments are secured though a management Strategy or Plan, the Project has sought to provide an Outline of that Strategy or Plan. Where this is the case this is detailed within this column.

Powered by Ørsted and Simply Blue Group

													Offshor	e Topic	relevan	nce								
Commitment Reference	Commitment Stage	Туре	Commitment	Project Phase	Offshore ECC	andfall	Offshore Array Area	Marine Physical Processes Mater and Sediment Quality	Senthic and Intertidal Ecology	Fish and Shellfish Ecology	Marine Mammals	Offshore Ornithology	Commercial Fisheries	Shipping and Navigation	Aviation and Radar	Seascape, Landscape and Visual Amenity	Marine Archaeology and Cultural Heritage	Other Users of the Marine Environment	socio-economics (Combined)	offshore) Offshore) Major Accidents and Disasters Offshore)	How is the Commitment secured?	When is the Commitment secured?	Who is the Regulator?	Relevant Application Documents
Co1	Scoping	Primary	Appropriate scour protection will be put in place where required following the completion of a scour assessment.	Construction, Operation & Maintenance, and Decommissioning	X		x	x													Requirements for scour protection outlined in the Construction Method Statement under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent	Operations Team	
Co2	Scoping	Tertiary	A pre-construction geophysical cable route survey will be undertaken, the results of which will also be used to identify presence of seabed features of interest that may require further consideration prior to construction works.	Construction	x	x	x	X									x				Undertake Cable Burial Risk Assessment (CBRA) to determine required cable protection with an aim to minimise volume and spatial extent of protection. Secured under Section 36 and/or Marine Licence consent conditions.	undertaken pre- construcion	MD-LOT	N/A
Co3	Scoping	Tertiary	All Project vessels will follow the requirements set out in The International Convention for the Prevention of Pollution from Ships (MARPOL).	Construction, Operation & Maintenance, and Decommissioning	x		x		x											x	Detailed in the Cable Plan which is required under Section 36 and/or Marine Licence consent conditions. Secured through the Marine Pollution Prevention Plan under Section 36 consent and/or Marine Licence conditions	Upon being granted the Marine Licence and Section 36 consent		N/A
Co4	Scoping	Primary	Drill mud discharge will be kept to as low as practicable and will be water-based, rather than oil-based, with minimum drilling lubricants used during the final exit phase onto the seabed.	Construction	x	x			x												Required under Section 36 and/or Marine Licence consent conditions	Upon being granted the Marine Licence and Section 36 consent		N/A
Co5	EIA	Tertiary	During trenchless installation methods, best practice will be followed to minimise the risk of bentonite entering the marine environment.	Construction	x	х			x												Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co6	EIA	Primary	The locations of the anchors will be determined in advance (of construction) using survey information, therefore the location of each anchor will be chosen based on technical performance and to minimise the need for seabed preparation where practicable. (i.e. avoid pock marks or straddling through micrositing).	Construction			x		x												Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co7	EIA	Tertiary	Adherence with the International Convention for the Control and Management of Ships' Ballast Water and Sediments, 2004 (BWM Convention).	Construction, Operation & Maintenance, and Decommissioning	x		x		x	X											Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co8	Scoping	Tertiary	An Appropriate Code of Constuction Practice (CoCP) will be developed and adhered to.	Construction	x		x			x											Secured under Section 36 and/or Marine Licence consent conditions.	<ul> <li>Upon being granted the Marine Licence and Section 36 consent</li> </ul>		N/A
Co9	Scoping	Tertiary	Construction Environmental Management Plan (CEMP) will be developed and will include details of: - A Marine Pollution Contingency Plan (MPCP) to address the risks, methods and procedures to protect the Offshore Development Area from potential polluting events associated with the Salamander Project; - A chemical risk review to include information regarding how and when chemicals are to be used, stored and transported in accordance with recognised best practice guidance; - A biosecurity plan (offshore) detailing how the risk of introduction and spread of invasive non-native species will be minimised; - Waste management and disposal arrangements; and - Protocol for management of Dropped Objects.		X		x	X	x	x	x	)	x x	x				X		X	Required under Section 36 and/or Marine Licence consent conditions	Upon being granted the Marine Licence and Section 36 consent		Outline CEMP (ER.A.6.P.1)
Co10	Scoping	Tertiary	Operational Environmental Management Plan (OEMP) will be developed and will include details of: - A Marine Pollution Contingency Plan (MPCP) to address the risks, methods and procedures to protect the Offshore Development Area from potential polluting events associated with the Salamander Project; and - Waste management and protection of the marine environment.	Operation & Maintenance	X		x		x	X	x	)		X						x	Required under Section 36 and/or Marine Licence consent conditions	Upon being granted the Marine Licence and Section 36 consent		Outline OEMP (ER.A.6.P.2)

												C	Offshore	e Topic	: relevar	nce									
Commitment Reference	Commitment Stage	Туре	Commitment	Project Phase	Offshore ECC	andfall	Offshore Array Area Marine Physical Processes	Vater and Sediment Quality	3enthic and Intertidal Ecology	ish and Shellfish Ecology	varine Mammals	Offshare Ornithology	Commercial Fisheries	shipping and Navigation	Aviation and Radar	Seascape, Landscape and Visual Amenity	Marine Archaeology and Cultural Heritage	Other Users of the Marine Environment	Socio-economics (Combined)	Offshore) Alajor Accidents and Disasters	Offshore)	w is the Commitment secured?	When is the Commitment secured?	Who is the Regulator?	Relevant Application Documents
Co11		Tertiary	A Vessel Management Plan (VMP) will be developed and include details of: - Vessel routing to and from construction sites and ports, - Vessel notifications including Notice to Mariners and Kingfisher Bulletin; and - Code of conduct for vessel operators including for the purpose of reducing disturbance and collision with marine fauna.	Construction, Operation & Maintenance, and Decommissioning	×		X				X	x	x	x			21	x				cured under Section 36 and/or Marin ence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co12	EIA	Tertiary	Reducing Localised Habitat Loss. Best practice will be followed to ensure that potential habitat loss is minimised throughout the proposed works (e.g. micrositing and minimising the benthic footprint of the Offshore Development).	Construction and Operation & Maintenance	x		x		x											x	wit Sp und	e final Project layout will be presented hin the Cable Plan and Design ecification and Layout Plan. Secured der Section 36 and/or Marine Licence nsent conditions.	granted the Marine Licence and		N/A
Co13	EIA	Primary	The substructures will be designed to withstand a certain level of marine growth; however, to manage weight / drag-induced fatigue, growth levels will be inspected regularly, and subsequent removal of this growth will be undertaken using water jetting tools if substantial accumulation is in excess of design limits is in evidence.	Operation & Maintenance	x		x		X													cured under Section 36 and/or Marin ence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co14	Scoping	Primary	Avoidance of sensitive features during cable routing wherever practicable. Cables will be buried as the primary cable protection method, however other cable protection methods will be used where adequate burial cannot be achieved. A Cable Burial Risk Assessment (CBRA) will be completed to determine suitable cable protection measures, and will be implemented within relevant Project plans.	Construction and Operation & Maintenance	x		x x	(	X	X		X	X	X							cat vol Se	dertake CBRA to determine required ble protection with an aim to minimise lume and spatial extent of protection. cured under Section 36 and/or Marin ence consent conditions.	undertaken pre- construcion	MD-LOT	N/A
Co15	Scoping	Tertiary	Development and adherence to a Piling Strategy which defines how the noise mitigation measures will be implemented if piling forms part of the final Project Description (e.g. soft-start and ramp-up procedures) to reduce potential underwater noise effects during construction.	Construction			x			X												cured under Section 36 and/or Marin ence consent conditions.	<ul> <li>Upon being granted the Marine Licence and Section 36 consent</li> </ul>		N/A
Co16	Scoping	Tertiary	<ul> <li>Marine Mammal Mitigation Protocols (MMMP) for pile driving, geophysical surveys and Unexploded Ordnance (UXO) clearance (if needed) will be implemented. The mitigation measures will be informed by relevant guidance such as:</li> <li>Joint Nature Conservation Committee (JNCC) (2010): JNCC guidelines for minimising the risk of injury and disturbance to marine mammals from seismic surveys;</li> <li>JNCC (2010): JNCC guidelines for minimising the risk of injury to marine mammals from using explosives; and</li> <li>JNCC (2017): JNCC guidelines for minimising the risk of injury to marine mammals from geophysical surveys.</li> <li>UXO MMMP to ensure the risk of auditory injury (Permanent Threshold Shift (PTS)) from UXO clearance is reduced.</li> <li>Piling MMMP to ensure the risk of auditory injury (PTS) from piling of anchors is reduced.</li> </ul>	Operation & Maintenance, and Decommissioning	x		x				x										of t Se	tablished within the design principles the Project and secured under ction 36 and/or Marine Licence nsent conditions	Upon being granted the Marine Licence and Section 36 consent		N/A
Co17	EIA	Tertiary	Mooring lines and floating dynamic Inter-array Cables will be inspected according to the maintenance plan to confirm the structural integrity of the cable systems using a risk-based adaptive management approach. During these inspections, the presence of discarded fishing gear will be evaluated for entanglement risk and appropriate actions to remove will be taken if deemed necessary.				x			×	X	X										cured under Section 36 and/or Marin ence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co18	Scoping	Tertiary	All vessels will comply with relevant best practice navigational safety guidance from the International Regulations for the Prevention of Collisions at Sea (COLREGS) and the International Regulations for the Safety of Life at Sea (SOLAS).	Construction, Operation & Maintenance, and Decommissioning	X		x						X	X				x				cured under Section 36 and/or Marin ence consent conditions via VMP	Upon being granted the Marine Licence and Section 36 consent		N/A

												Of	fshore T	opic rele	evance									
Commitment Reference	Commitment Stage	Туре	Commitment	Project Phase	Offshore ECC	Landfall Offshore Array Area	Marine Physical Processes	Water and Sediment Quality	Benthic and Intertidal Ecology	Fish and Shelifish Ecology	Marine Mammals	Offshore Ornithology	Commercial Fisheries Shinning and Navigation	Aviation and Radar	Seascape, Landscape and Visual	Amentry Marine Archaeology and Cultural	Heritage Dther Users of the Marine Environment	Socio-economics (Combined)	Climate Change and Carbon Offshore)	Major Accidents and Disasters Offshore)	How is the Commitment secured?	When is the Commitment secured?	Who is the Regulator?	Relevant Application Documents
Co19	Scoping	Tertiary		Construction, Operation & Maintenance, and Decommissioning	x	x	2				2		x				x				Secured under Section 36 and/or Marine Licence consent conditions via FMMS	Upon being granted the Marine Licence and Section 36 consen		Outline FMMS (ER.A.6.P.3)
Co20	EIA	Primary	The maximum blade tip height is 310 m (above Ordnance Datum Newlyn (ODN)) which has been reduced from 325 m (above ODN) proposed at scoping.	Construction, Operation & Maintenance, and Decommissioning		x								;	x x	(					Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
Co21	Scoping	Primary	Marine Archaeological and Cultural Heritage receptors identified on the seabed within and adjacent to the Offshore Development Area will be subject to mitigation, via an Archaeological Exclusion Zone (AEZ), Temporary AEZ and/or Area of Archaeological Potential. These will be detailed and monitored through the Written Scheme of Investigation (WSI) as part of the tertiary mitigation.	Maintenance, and	x	X										,	x				Secured under Section 36 and/or Marine Licence consent conditions via WSI and Protocols for Archaeologcal Discoveries (PAD).	granted the Marine		WSI and PAD (ER.A.6.P.4)
Co22	Scoping	Primary	<ul> <li>Within the WSI, geotechnical cores will be undertaken post-consent and will be preceded by a method statement for curatorial review. These cores will be located to avoid any known seabed and intertidal heritage assets. Core logs will be reviewed to assess presence/ absence of deposits or archaeological interest. Geophysical and hydrographic data will be used to inform the Marine Archaeology and Cultural Heritage Environmental Impact Assessment (EIA). This would be undertaken in line with best practice guidance.</li> <li>Review of new geophysical and geotechnical data will be undertaken as part of the WSI, with appropriate method statements produced.</li> <li>Review of geotechnical core location, acquisition and storage methodology prior to survey, core logs and photos will be completed as a minimum, with potential for a staged approach for any cores of archaeological interest.</li> <li>Core acquisition will also be subject to Protocols for Archaeologcal Discoveries (PAD) and a watching brief or training for online review (where appropriate).</li> </ul>	Construction	X	x										>	x				Secured under Section 36 and/or Marine Licence consent conditions via WSI.	Upon being granted the Marine Licence and Section 36 consen		WSI and PAD (ER.A.6.P.4)
Co23	Scoping	Tertiary	The preparation of a Marine Archaeological and Cultural Heritage WSI and PAD to avoid or mitigate accidental impacts and manage discoveries of archaeological interest.	Construction, Operation & Maintenance, and Decommissioning	x	x										>	x				Secured under Section 36 and/or Marine Licence consent conditions via WSI.	Upon being granted the Marine Licence and Section 36 consen		N/A
Co24	Scoping	Tertiary	Standard 500 m safety zones will be applied around substructure elements during construction, decommissioning and major maintenance works and safety zones of up to 50 m during pre-commissioning works. Additionally, 500 m advisory safe passing distance will also be requested around all project vessels undertaking major works and restriction of navigation rights within the Offshore Array Area will be considered under Section 36A.		X	X							x	x			x				Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
Co25	EIA	Tertiary	As per required consent conditions, the details of the Offshore Development will be promulgated in advance of, and during, construction via channels such as Notices to Mariners and Kingfisher bulletins to ensure shipping and navigation users are informed about ongoing and upcoming works.		X	x											x				Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
Co26	Scoping	Tertiary	Adherence to relevant cable crossing plans and protocols, whereby all crossings of infrastructure will follow standard industry practice by OGUK (2015) and cable proximity and crossing agreements will be implemented.	Construction	x	x											x				Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
Co27	Scoping	Tertiary	Consultation with owners and operators of other offshore infrastructure will occur to manage any works undertaken during the construction, operation and maintenance and decommissioning phases of the Salamander Project.		x	X											X			0	Secured through consultation with asset owners, and subsequent Crossing Agreements.	Once Crossing Agreements are confirmed		N/A

													Offsho	re Topi	c releva	ance								
Commitment Reference	Commitment Stage	Туре	Commitment	Project Phase	Offshore ECC	andfall	Offshore Array Area Marina Physical Processes		Vater and Sediment Quality Senthic and Intertidal Ecology	sentric and intertion Ecology ish and Shelifish Ecology	darine Mammals	Offshore Ornithology	Commercial Fisheries	Shipping and Navigation	Aviation and Radar	Seascape, Landscape and Visual Amenity	Marine Archaeology and Cultural Heritage	Other Users of the Marine Environment Socio-economics (Combined)	Climate Change and Carbon	Alajor Accidents and Disasters Offshore)	How is the Commitment secured?	When is the Commitment secured?	Who is the Regulator?	Relevant Application Documents
Co28	EIA	Tertiary	A Decommissioning Programme will be developed and adhered to for the decommissioning phase of the Salamander Project, however the plan will be further developed and updated to reflect best practice at the time of decommissioning.	Decommissioning	×		x			x								x	×	X	Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co29	EIA	Primary	Project infrastructure will be designed to withstand changes to environmental conditions as a result of climate change by adhering to relevant industry best practices and codes.	Construction, Operation & Maintenance, and Decommissioning	X		x												x		Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co30	EIA	Tertiary	A Cable Plan will be produced prior to construction of the Offshore Export Cable(s) which will include; details of cable depth of lowering; a detailed cable laying plan which ensures safe navigation is not compromised; details of cable protection for each cable crossing; and proposals for monitoring of offshore cable.	Construction, Operation & Maintenance, and Decommissioning	x		x	x						X						x	Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co31	EIA	Tertiary	An Emergency Response Cooperation Plan (ERCoP) will be developed through consultation with the Maritime Coastguard Agency (MCA) which will encompass appropriate risk assessments and designated evacuation plans for site personnel in the unlikely event of a fire breaking out on board vessels supporting the Offshore Development.	Construction, Operation & Maintenance, and Decommissioning	X		x							X	X					X	The production and approval of an ERCoP will be a condition of the Section 36 consent and/or Marine Licence.	Upon being granted the Marine Licence and Section 36 consen		N/A
Co32	EIA	Primary	Minimum spacing of one kilometre between each Wind Turbine Generator (WTG), measured from the centre of each WTG tower.	Construction, Operation & Maintenance, and Decommissioning			x													X	Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co33	Scoping	Tertiary	Compliance with MGN 654 and its annexes and completion of a Search and Rescue (SAR) checklist where applicable.	Construction, Operation & Maintenance, and Decommissioning	X		x							X							Secured under Section 36 and/or Marin Licence consent conditions via VMP.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co34	Scoping	Tertiary	The Salamander Project will provide details of offshore development to facilitate appropriate marking of all infrastructure on UK Hydrographic Office (UKHO) Admiralty Charts to the UKHO.	Construction, Operation & Maintenance, and Decommissioning	X		x						x	X							Secured under Section 36 and/or Marin Licence consent conditions via VMP an FMMS.	e Upon being d granted the Marine Licence and Section 36 consen		N/A
Co35	Scoping	Primary	Blade clearance of ≥ 22 m above Mean High Water Springs (MHWS) (in line with Royal Yachting Association's (RYA) policy (RYA, 2019)).	Construction, Operation & Maintenance, and Decommissioning			x							X							Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co36	Scoping	Tertiary	The Salamander Project will utilise Guard vessel(s), as required by risk assessment.	Construction, Operation & Maintenance, and Decommissioning	X		x						×	X							Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co37	EIA	Secondary	Consultation with MCA and Northern Lighthouse Board (NLB) on clearance depths once underkeel clearance is confirmed to reduce interaction with subsea infrastructure to As Low As Reasonably Practicable (ALARP).	Construction, Operation & Maintenance, and Decommissioning			X							X							Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen following consultation with MCA and NLB.		N/A

												Offsho	re Topic	c releva	nce								
Commitment Reference	Commitment Stage	Туре	Commitment	Project Phase	Offshore ECC	andfall	Aarine Physical Processes	Vater and Sediment Quality	3enthic and Intertidal Ecology	ish and Shellfish Ecology	/larine Mammals Dffshore Ornitholoov	Commercial Fisheries	shipping and Navigation	wiation and Radar	seascape, Landscape and Visual Amenity	Aarine Archaeology and Cultural teritage	Other Users of the Marine Environment Socio-economics (Combined)	Simate Change and Carbon Offshore)	<i>l</i> lajor Accidents and Disasters Offshore)	How is the Commitment secured?	When is the Commitment secured?	Who is the Regulator?	Relevant Application Documents
Co38	EIA	Secondary	Consultation with MCA and NLB on any necessary mitigations once wet storage design requirements are known.	Construction			x				2 0		x							Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent following consultation with MCA and NLB.	MD-LOT	N/A
Co39	Scoping	Tertiary	All structures of more than 91.4 m in height will be charted on aeronautical charts and reported to the Defence Geographic Centre (DGC), which maintains the UK's database of tall structures (Digital Vertical Obstruction File(DVOF)) at least ten weeks prior to construction.	Construction			x							X						Consultation with the CAA, Maritime and Coastguard Agency (MCA), Ministry of Defence (MoD) and Northern Lighthouss Board (NLB) prior to agreement of the Lighting and Marking Plan (LMP) and the Design Specification and Layout Plan (DSLP). Both the LMP and the DSLP will be conditions of the Section 36 and/or Marine Licence consent.	granted the Marine Licence and		N/A
Co40	Scoping	Tertiary	Any temporary obstacles associated with wind farms which are of more than 91.4 m in height (e.g. construction infrastructure such as cranes and/or meteorological masts) are to be alerted to aircrews by means of the Notice to Airmen (NOTAM) system.	Construction and Decommissioning			x							x						Consultation with Civil Aviation Authority (CAA) will be required to ensure that temporary obstacles of more than 91.4 m are identified to aircrews by NOTAM. Notification of temporary obstacles will be a condition of the Section 36 and/or Marine Licence consent.	granted the Marine Licence and		N/A
Co41	Scoping	Tertiary	Civil Aviation Authority (CAA) will be informed of the locations, heights and lighting status of the wind turbines, including estimated and actual dates of construction and the maximum heights of any construction equipment to be used, prior to the start of construction.	Construction			x							x						Consultation with CAA will be required. Inclusion of locations, heights and lighting status of the wind turbines on aviation charts and in the UK Integrated Aeronautical Information Package (IAIP) will be a condition of the Section 36 and/or Marine Licence consent.	granted the Marine Licence and Section 36 consent		N/A
Co42	EIA	Secondary	Radar blanking, infill and a Transponder Mandatory Zone (TMZ) will be implemented, if required, to reduce wind turbine impact to National Air Traffic Services (NATS) radar systems.	Operation & Maintenance			ĸ							X						Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co43	EIA	Secondary	The Salamander Project is in the process of agreeing a solution with the Ministry of Defence (MOD) that will mitigate the impact that the Salamander WTGs will have upon the performance of the Air Defence Radar (ADR) located at Remote Radar Head (RRH) Buchan.	Operation & Maintenance			x							X						Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co44	EIA	Primary	Mooring lines and floating dynamic Inter-array Cables will be inspected according to the maintenance plan to confirm the structural integrity of the cable systems using a risk-based adaptive management approach. During these inspections, the presence of marine debris and occurrence of discarded fishing gear will be evaluated and appropriate actions to remove will be taken if deemed necessary to reduce the risk of establishment of INNS.		x		x		x											Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent		N/A
Co45	ĒIĀ	Tertiary	Where scour protection is required, MGN 654 will be adhered to with respect to changes greater than 5% to the under keel clearance in consultation with the Maritime and Coastguard Agency (MCA).	Construction, Operation & Maintenance, and Decommissioning	X		x						X							Secured under Section 36 and/or Marine Licence consent conditions.	Upon being granted the Marine Licence and Section 36 consent	MD-LOT	N/A

												Offshore	Topic re	elevance									
imitment irence	Commitment Stage	Туре	Commitment	Project Phase		Vrea	Processes	nent Quality	rtidal Ecology	th Ecology	s Slogy	heries	ivigation	dar scape and Visual	ogy and Cultural	he Marine	s (Combined)	and Carbon and Disasters	H	ow is the Commitment secured?	When is the Commitment secured?	Who is the Regulator?	Relevant Application Documents
					Offshore ECC	Landfall Offshore Array A	Marine Physical	Water and Sedir	Benthic and Inte	Fish and Shellfis	Marine Mammal Offshore Ornithc	Commercial Fist	Shipping and Na	Aviation and Kao Seascape, Land	Amenity Marine Archaeol	Heritage Other Users of ti Environment	Socio-economic	Climate Change (Offshore) Maior Accidents	(Offshore)				
	EIA	Tertiary	Advance warning and accurate location details of construction, maintenance and decommissioning operations, associated Safety Zones and advisory passing distances will be given via Notifications to Mariners and Kingfisher.	Construction, Operation & Maintenance, and Decommissioning	x	X														ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
	EIA	Tertiary	Safe systems of work processes will be complied with including monitoring weather forecasts for suitability.	Construction, Operation & Maintenance, and Decommissioning	X	x														ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
	EIA	Primary	The installation of the submarine cables at landfall will be carried out using trenchless methods, being the entry pit at the Transition Joint Bay location and the exit pit no closer than 200 m below the Mean High Water Springs (MHWS).	Construction	x x				x											ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
	EIA	Tertiary	To support the local supply chain to make ready for large-scale opportunities predicted from the commercial ScotWind process, the Salamander Project, upon recieveing consent, has committed to advertise all relevant opportunities to pertinent Scottish companies, especially small to medium-sized enterprises. The Salamander Project will hold 'Meet the buyer days' to encourage local-based companies to tender for supply chain opportunities.	Construction and Operation & Maintenance	x x	x											x			ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
1	EIA	Tertiary	The Community Liaison Officer (CLO) will aim to build a connection between the Salamander Project and the local community. A key role of the CLO will be to monitor and report any concerns raised by key stakeholders and the local community.	Construction and Operation & Maintenance	X	x x											X			ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
	ĒIA	Secondary	The Salamander Project will work closely with the other developers active in this region to develop a coordinated approach to construction in the nearshore region of the Offshore Export Cable Corridor (ECC) and fisheries liaison that seeks to minimise disruption to this receptor group. This will involve production of a joint Fisheries Management and Mitigation Strategy (FMMS).	Construction	X							x								ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
!	EIA	Primary	The Salamander Project has taken the decision to remove trenched landfall solutions from the design envelope as a landfall installation methodology and has committed to using a trenchless installation solution between Mean Low Water Springs (MLWS) and the landward side of the foredunes.	Construction and Operation & Maintenance	x	x x	x													ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
	EIA	Tertiary	Approval and implementation of a Lighting and Marking Plan (LMP) in agreement with Northern Lighthouse Board (NLB) and International Association of Marine Aids to Navigation and Lighthouse Authorities (IALA). LMP will be in line with IALA Recommendation G1162 (IALA, 2021) including a buoyed construction area if required by NLB.		x	X							x	x						ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A
4	EIA	Tertiary	terms of aviation lighting to be installed on the wind turbines, as required under Civil	Operation &		x								x x					wi tal 22 to pa No Th wi	he LMP will be prepared in consultation ith the CAA, MoD and MCA and will ke into account requirements for viation lighting as specified in Article 23 of the UK ANO, 2016 and changes ICAO Annex 14 Volume 2, Chapter 6, aragraph 6.2.4 promulgated in ovember 2016. he production and approval of a LMP ill be a condition of the Section 36 onsent and/or Marine Licence.	granted the Marine Licence and Section 36 consen		N/A
5	EIA	Tertiary	During Construction the mooring system and attachment points will undergo Third- Party Verification (TPV) to ensure that the mooring system meets the required standards.	Construction		x												x		ecured under Section 36 and/or Marine cence consent conditions.	Upon being granted the Marine Licence and Section 36 consen		N/A

													Off	shore T	opic re	levanc	e								
Commitment Reference	Commitment Stage	Туре	Commitment	Project Phase	Offshore ECC	Landfall	Offshore Array Area	Marine Physical Processes	Water and Sediment Quality Benthic and Intertidal Ecolomy		Fish and Shelifish Ecology	Marine Mammals	Offshore Ornithology	Commercial Hisneries	Sripping and Navigation	Aviation and Kadar	Seascape, Landscape and Visual Amenity	warine Archaeology and Cultural Heritage Other Users of the Marine	Environment Socio-economics (Combined)	Climate Change and Carbon	Major Accidents and Disasters (Offshore)	How is the Commitment secured?	When is the Commitment secured?	Who is the Regulator?	Relevant Application Documents
Co56	EIA	Tertiary	Continuous monitoring of each Wind Turbine Generator (WTG) through Global Positioning System (GPS) or similar technology will be carried out in line with Maritime and Coastguard Agency (MCA) and Health and Safety Executive (HSE) guidance 'Regulatory expectations on moorings for floating wind and marine devices' (HSE and MCA, 2017). Each WTG will have an alarm system that alerts the Applicant when the floating substructure moves out of a pre-defined area.	Operation & Maintenance			x														x	Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A
Co57	EIA	Tertiary	Best efforts to employ local workforce for the suitable scopes of Salamander Project's contracting construction and operation and maintenance activities.	Construction and Operation & Maintenance	x	X	x												×			Through Project commitment to supply chain management	Upon being granted the Marine Licence and Section 36 consen		N/A
Co58	EIA	Secondary	The Salamander Project will work with the other developers active in this region during construction to avoid, where reasonably practicable, potential overlap of piling activities between projects in order to minimise cumulative disturbance or damage to sensitive species due to underwater noise generated from temporary construction activities.	Construction			x			)	x											Secured under Section 36 and/or Marin Licence consent conditions.	e Upon being granted the Marine Licence and Section 36 consen		N/A