

# Stage 2



Stage 2

- LAUNCH SUPERSTRUCTURE STEELWORK ONTO FIRST TEMPORARY TRESTLE
- LAUNCH SUPERSTRUCTURE STEELWORK ONTO SECOND TEMPORARY TRESTLE

#### CONSTRUCT PERMANENT ABUTMENTS AND FOUNDATIONS INSTALL TEMPORARY TRESTLES IN RIVER

• ERECT SUPERSTRUCTURE STEELWORK OFFLINE


## Stage 4



LAUNCH SUPERSTRUCTURE STEELWORK ON TO FINAL POSITION


### Stage 5

SEE ELEVATION ABOVE SHOWING THE STAGE 5 REMOVAL OF TEMPORARY TRESTLES



- INSTALL CONCRETE DECK AND HIGHWAY SURFACING
- TUNE HANGERS TO LIFT DECK OFF TEMPORARY CUT AND REMOVE TEMPORARY TRESTLES.

#### Stage1



- INSTALL PARAPETS AND VEHICLE RESTRAINT BARRIERS
- BRIDGE IS COMPLETE AND READY TO BE OPENED ON COMPLETION OF SCHEME

			-	-	
				-	
P01	First Issue				
	A.Salter	P.Triseliotis	P.Triseliotis	C.Bathgate	C.Bathgate
	21/12/22	21/12/22	21/12/22	21/12/22	21/12/22
Revision	Revision details				
	Created	Checked	Reviewed	Approved	Authorised
	dd/mm/yy	dd/mm/yy	dd/mm/yy	dd/mm/yy	dd/mm/yy

Designer
Carlton House Ringwood Road Southampton SO40 7HT

ameyconsulting

RAMBOLL

Renfrewshire House Cotton Street Paisley Renfrewshire Council PA1 1WB

Advanced Manufacturing Innovation **District Scotland South** 

Drawing Title Marine Licence Layout Sheet 3 of 3

Location

Project Ref. No. Stage Scale: As Shown CO25000330 Dimensions: M

Drawing Number

| Originator | Volume | AMIDSS - RAM - SBR --DR-CB-000012 SWI

Suitability Suitability Description Revision

| Type | Role | Number

Fit For Information

