

Method Statement (Continuation Sheet)

- The first anchor shall be lifted off the pontoon using a crane unto a boat which will move to the specified installation location coordinates where the anchor will be installed. This process will be repeated for the other leg;
- Anchors and chains for the inner legs (shore side) shall be lifted off and installed in the same fashion using the vessel;
- The position of the new shore frame shall be marked on the lock wall, holes shall be drilled and cleaned to enable fixing;
- The shore frame shall be lifted into position, anchor resin will be pumped into holes and threaded bars inserted. Once set the nuts shall be tightened to secure the shore frame in position; then,
- Site shall be tidied and workboat removed.